QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Administrative Office of the Courts

 Report Quarter:
 2010-2 (April)

 Print Date:
 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status		Contract Compl Date	Actual Subst Compl
Project Manager: Henderson, Carole						
Judicial Branch/AOC						
Adair County	Adair	2004-2006	Complete/In Warranty	100	02/25/10	03/01/10
Allen County	Allen	2008-2010	Design/Phase C			
Boyd County	Boyd	2004-2006	Complete/In Warranty	100	06/30/09	05/11/09
Bracken County	Bracken	2008-2010	Design/Phase A			
Breckinridge County	Breckinrio	dg: 2006-2008	In Construction	:	06/01/11	
Bullitt County	Bullitt	2000-2002	Complete/Not Closed Out	100	05/31/07	05/31/07
Campbell County	Campbell	2006-2008	In Construction	10	04/06/12	
Carlisle County	Carlisle	2008-2010	In Construction	40	12/01/10	
Fleming County	Fleming	2006-2008	In Construction	10	04/01/11	
Franklin County	Franklin	2006-2008	Design/Phase C			
Gallatin County (Project Pool)	Gallatin	2004-2006	Complete/Not Closed Out	100	04/30/08	04/30/08
Garrard County	Garrard	2006-2008	In Construction	1:	04/01/11	
Grant County	Grant	2004-2006	In Construction	98	3 02/01/10	
Comments: Moving April 12th						
Grayson County	Grayson	2004-2006	Complete/In Warranty	100	05/29/09	06/15/09
Green County	Green	2004-2006	In Construction	9!	03/01/10	
Comments: Scheduled to open in early May						

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Administrative Office of the Courts

 Report Quarter:
 2010-2 (April)

 Print Date:
 04/26/2010

Hancock	2006-2008			
	2000 2000	In Construction	25 04/12/11	
Hart	2004-2006	Complete/Not Closed Out	100 10/31/08	12/31/08
Hopkins	2006-2008	Design/Phase C		
Jackson	2004-2006	Complete/In Warranty	100 01/30/10	02/28/10
Laurel	2004-2006	In Construction	95 03/30/10	
Lawrence	2008-2010	Other		
Livingston	2004-2006	Complete/Not Closed Out	100 12/31/08	01/01/09
Logan	2004-2006	Complete/In Warranty	100 02/10/10	03/15/10
Marion	2006-2008	In Construction	70 12/30/10	
Mercer	2006-2008	In Construction	10 04/20/11	
Monroe	2006-2008	In Construction	14 07/01/11	
Morgan	2008-2010	Design/Phase C		
Owen	2006-2008	Other		
oonds				
Pendleton	2004-2006	In Construction	95 03/30/10	
Pike	2006-2008	Design/Phase C		
	Hart Hopkins Jackson Laurel Lawrence Livingston Logan Marion Mercer Monroe Morgan Owen Oonds	Hart 2004-2006 Hopkins 2006-2008 Jackson 2004-2006 Laurel 2004-2006 Lawrence 2008-2010 Livingston 2004-2006 Logan 2004-2006 Marion 2006-2008 Mercer 2006-2008 Monroe 2006-2008 Morgan 2008-2010 Owen 2006-2008 Pendleton 2004-2006	Hart 2004-2006 Complete/Not Closed Out Hopkins 2006-2008 Design/Phase C Jackson 2004-2006 Complete/In Warranty Laurel 2004-2006 In Construction Lawrence 2008-2010 Other Livingston 2004-2006 Complete/Not Closed Out Logan 2004-2006 Complete/In Warranty Marion 2006-2008 In Construction Mercer 2006-2008 In Construction Monroe 2006-2008 In Construction Mongan 2008-2010 Design/Phase C Owen 2006-2008 Other	Hart 2004-2006 Complete/Not Closed Out 100 10/31/08 Hopkins 2006-2008 Design/Phase C Jackson 2004-2006 Complete/In Warranty 100 01/30/10 Laurel 2004-2006 In Construction 95 03/30/10 Lawrence 2008-2010 Other Livingston 2004-2006 Complete/Not Closed Out 100 12/31/08 Logan 2004-2006 Complete/In Warranty 100 02/10/10 Marion 2006-2008 In Construction 70 12/30/10 Mercer 2006-2008 In Construction 10 04/20/11 Monroe 2006-2008 In Construction 14 07/01/11 Morgan 2008-2010 Design/Phase C Owen 2006-2008 Other

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Administrative Office of the Courts

 Report Quarter:
 2010-2 (April)

 Print Date:
 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Pulaski County	Pulaski	2004-2006	In Construction	80	08/01/10	
Robertson County (Project Pool)	Robertson	2004-2006	Complete/In Warranty	100	06/30/09	11/01/09
Rowan County	Rowan	2006-2008	In Construction	1 (04/01/11	
Russell County	Russell	2006-2008	In Construction	20	04/01/11	
Shelby County	Shelby	2004-2006	In Construction	3!	02/28/11	
Taylor County	Taylor	2004-2006	Complete/In Warranty	100	10/30/09	10/15/09
Todd County	Todd	2006-2008	Design/Phase C			
Comments: Bidding April 15th						
Trigg County	Trigg	2004-2006	Complete/In Warranty	100	08/30/09	08/30/09
Washington County	Washington	2004-2006	Complete/In Warranty	100	01/31/09	03/20/09
Whitley County	Whitley	2006-2008	In Construction	20	01/30/11	
Wolfe County	Wolfe	2006-2008	Other			

Comments: Bids awarded, bonds selling 4/8/10

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).