

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

Report Quarter: 2009-2 (April)

Print Date: 04/15/2009

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Postsecondary Education Cabinet/Murray State University						
Complete Business and Research Center Tenant Space	Calloway	2008-2010	Awaiting Initiation by Agency			
Construct College Courts Housing	Calloway	2008-2010	Planning			
Construct Electrical Generation Plant	Calloway	2008-2010	Planning			
* Construct New Science Complex - Phase III	Calloway	2006-2008	In Construction	95	04/30/09	
Comments: Budget language to allow the FM 2006-2008 appropriation to be combined with FM 2004-2006 appropriation for the required completion of the Chemistry building was authorized on April 15, 2008. This funding will allow construction/completion of the Chemistry building AND begin planning of the Engineering Physics building. The 04/30/2009 completion date and Construction Percent Complete reported herein is for Chemistry only.						
Construct Public Safety Building	Calloway	2004-2006	Complete/In Warranty	99	12/08/08	01/05/09
New Residential College - Richmond Hall	Calloway	2006-2008	In Construction	50	11/30/09	
* New Science Complex - Phase II	Calloway	2004-2006	In Construction	99	03/30/08	
Comments: Biology building second floor is substantially complete and occupied. Chemistry shell building and connector element is approximately 99% complete. Budget language changed on April 15, 2008 allowing the construction to resume for final completion on Chemistry using Construct New Science Complex - Phase III funding.						
Replace Franklin Hall	Calloway	2008-2010	Awaiting Initiation by Agency			

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).