

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Murray State University

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Project Manager: Oatman, Kim						
Postsecondary Education Cabinet/Murray State University						
Complete Business and Research Center Tenant Space	Calloway	2008-2010	Awaiting Initiation by Agency			
Construct College Courts Housing	Calloway	2008-2010	Awaiting Initiation by Agency			
Construct Electrical Generation Plant	Calloway	2008-2010	A/E Selection			
* Construct New Science Complex - Phase III	Calloway	2006-2008	Complete/In Warranty	100	04/30/09	05/01/09
Construct Public Safety Building	Calloway	2004-2006	Complete/Not Closed Out	99	12/08/08	01/05/09
New Residential College - Richmond Hall	Calloway	2006-2008	Complete/In Warranty	99	11/30/09	07/31/09
* New Science Complex - Phase II	Calloway	2004-2006	Complete/In Warranty	100	03/30/08	05/01/09
Replace Franklin Hall	Calloway	2008-2010	Awaiting Initiation by Agency			

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).