QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Murray State University

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	% Compl Compl Date	Actual Subst Compl
Project Manager: Oatman, Kim					
Postsecondary Education Cabinet/Murray State University					
Acquire Farm Laboratory Land	Calloway	2010-2012	Awaiting Initiation by Agency		
Acquire Land	Calloway	2010-2012	Awaiting Initiation by Agency		
Complete Business and Research Center Tenant	Calloway	2010-2012	Awaiting Initiation by Agency		
Construct College Courts Housing	Calloway	2008-2010	Awaiting Initiation by Agency		
Construct Electrical Generation Plant	Calloway	2008-2010	In Construction	1 12/31/1)
Comments: A change order is in process to move sub	stantial com	pletion to 01/31/2011	L		
Construct Livestock Instructional Laboratory	Calloway	2010-2012	Awaiting Initiation by Agency		
Construct Multipurpose Practice Facility	Calloway	2010-2012	Awaiting Initiation by Agency		
Construct New Breathitt Veterinary Center	Calloway	2010-2012	Awaiting Initiation by Agency		
* Construct New Science Complex - Phase III	Calloway	2006-2008	Complete/Not Closed Out	100 04/30/0	05/01/09
Construct Open-Sided Stall Barn at Expo Center	Calloway	2010-2012	Awaiting Initiation by Agency		
Construct Paducah Regional Campus Facility	Calloway	2010-2012	Awaiting Initiation by Agency		
Construct Public Safety Building	Calloway	2004-2006	Complete/Closed Out	100 12/08/0	3 01/05/09
Demolish Ordway Hall	Calloway	2010-2012	Awaiting Initiation by Agency		
Install Sprinkler System - Blackburn Science Building	Calloway	2010-2012	Awaiting Initiation by Agency		
New Residential College - Richmond Hall	Calloway	2006-2008	Complete/Not Closed Out	100 11/30/0	07/31/09
Renovate A. Carman Pavilion - Completion	Calloway	2010-2012	Awaiting Initiation by Agency		

Constr Contract

Actual

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Murray State University

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Renovate Blackburn Science	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate College Courts	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Curris Center T'Room & Food Svc. Equip.	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Elizabeth Hall	Calloway	2010-2012	A/E Selection			
Renovate Lovett Auditorium	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Pogue Library Electric and HVAC	Calloway	2010-2012	Awaiting Initiation by Agency			
Replace Breathitt Veterinary Center Heating & System	Calloway	2010-2012	Awaiting Initiation by Agency			
Replace Central Plant Boilers	Calloway	2010-2012	Awaiting Initiation by Agency			
Upgrade Applied Science Electrical System	Calloway	2010-2012	Awaiting Initiation by Agency			
Upgrade Campus Electrical Distribution System	Calloway	2010-2012	Awaiting Initiation by Agency			

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).