## QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

 Report Quarter:
 2012-3 (July)

 Print Date:
 10/19/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Postsecondary Education Cabinet/Murray State Univers	sity					
Acquire Land	Calloway	2012-2014	Awaiting Initiation by Agency			
Acquire Land/Design New Breathitt Veterinary Center	Calloway	2010-2012	Awaiting Initiation by Agency			
Complete Business and Research Center Tenant	Calloway	2010-2012	In Construction	40	07/31/12	
Construct Livestock Instructional Laboratory	Calloway	2012-2014	Awaiting Initiation by Agency			
Construct Multipurpose Practice Facility	Calloway	2010-2012	In Construction	25	12/12/12	
* Construct New Science Complex - Phase III	Calloway	2006-2008	Complete/Not Closed Out	100	04/30/09	05/01/09
Construct Open-Sided Stall Barn at Expo Center	Calloway	2012-2014	Awaiting Initiation by Agency			
Construct Paducah Regional Campus Facility  Comments: Project is being funded by McCracken (	Calloway County Fiscal	2010-2012 Court with MSU as a	Design/Phase C agent.			
Construct Student Life Office Building	Calloway	2012-2014	Awaiting Initiation by Agency			
Construct/Complete New Science Complex, Engineering & Physics Building - Final Phase	Calloway	2012-2014	Awaiting Initiation by Agency			
Demolish Ordway Hall	Calloway	2012-2014	Awaiting Initiation by Agency			
Demolish Woods Hall	Calloway	2012-2014	Awaiting Initiation by Agency			
Extend Energy Management System	Calloway	2012-2014	Awaiting Initiation by Agency			
Install Sprinkler System - Blackburn Science Building	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Alexander Hall HVAC System	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Blackburn Science	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate College Courts	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Elizabeth Hall	Calloway	2010-2012	In Construction	90	08/02/12	
Renovate Exposition Center	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Lovett Auditorium	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Ordway Hall	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Pogue Library Electric and HVAC	Calloway	2012-2014	Awaiting Initiation by Agency			
Replace Breathitt Veterinary Center HVAC Controls and Heat	Calloway	2012-2014	Awaiting Initiation by Agency			
Replace Campus Steam Distribution System	Calloway	2012-2014	Awaiting Initiation by Agency			
Replace Central Plant Boilers	Calloway	2012-2014	Awaiting Initiation by Agency			
Replace Exposition Center Roof	Calloway	2012-2014	Awaiting Initiation by Agency			

## QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

**Report Quarter:** 2012-3 (July) **Print Date:** 10/19/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	% Compl	Contract Compl Date	Subst Compl
Upgrade Applied Science Electrical System	Calloway	2012-2014	Awaiting Initiation by Agency			
Upgrade Campus Electrical Distribution System	Calloway	2012-2014	Awaiting Initiation by Agency			
Waterproof Stewart Stadium	Calloway	2012-2014	Awaiting Initiation by Agency			

<sup>\*</sup> indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).