

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Murray State University

Report Quarter: 2009-4 (October)

Print Date: 10/30/2009

| Cabinet/Agency/Project Title   | County   | Initial Auth | Status                        | Constr<br>% Compl | Contract<br>Compl Date | Actual<br>Subst Compl |
|--|----------|--------------|-------------------------------|-------------------|------------------------|-----------------------|
| <b>Postsecondary Education Cabinet/Murray State University</b>   |          |              |                               |                   |                        |                       |
| Complete Business and Research Center Tenant Space   | Calloway | 2008-2010    | Awaiting Initiation by Agency |                   |                        |                       |
| Construct College Courts Housing   | Calloway | 2008-2010    | Planning                      |                   |                        |                       |
| Construct Electrical Generation Plant  | Calloway | 2008-2010    | Planning                      |                   |                        |                       |
| * Construct New Science Complex - Phase III<br>Comments: Budget language to allow th FB 2006-2008 appropriation to be combined with FB 2004-2006 appropriation for the required completion of the Chemistry building was authorized on April 15, 2008. This funding will allow construction/completion of the Chemistry building AND begin planning of the Engineering Physics building. The 04/30/2009 completion date and Construction Percent Complete reported herein is for Chemistry only. | Calloway | 2006-2008    | Complete/In Warranty          | 99                | 04/30/09               | 05/01/09              |
| Construct Public Safety Building   | Calloway | 2004-2006    | Complete/In Warranty          | 99                | 12/08/08               | 01/05/09              |
| New Residential College - Richmond Hall  | Calloway | 2006-2008    | Complete/In Warranty          | 99                | 11/30/09               | 07/31/09              |
| * New Science Complex - Phase II<br>Comments: Biology building second floor is substantially complete and occupied. Chemistry building and connector element is approximately 99% complete. Budget language changed on April 15, 2008 allowing the construction to resume for final completion on Chemistry using Construct New Science Complex - Phase III funding.   | Calloway | 2004-2006    | Complete/In Warranty          | 99                | 03/30/08               | 05/01/09              |
| Replace Franklin Hall  | Calloway | 2008-2010    | Awaiting Initiation by Agency |                   |                        |                       |

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).