

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Murray State University

Report Quarter: 2010-4 (October)

Print Date: 11/01/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Project Manager: Oatman, Kim						
Postsecondary Education Cabinet/Murray State University						
Acquire Farm Laboratory Land	Calloway	2010-2012	Awaiting Initiation by Agency			
Acquire Land	Calloway	2010-2012	Awaiting Initiation by Agency			
Complete Business and Research Center Tenant	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct College Courts Housing	Calloway	2008-2010	Awaiting Initiation by Agency			
Construct Electrical Generation Plant	Calloway	2008-2010	In Construction	1	12/31/10	
Construct Livestock Instructional Laboratory	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct Multipurpose Practice Facility	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct New Breathitt Veterinary Center	Calloway	2010-2012	Awaiting Initiation by Agency			
* Construct New Science Complex - Phase III	Calloway	2006-2008	Complete/Not Closed Out	100	04/30/09	05/01/09
Construct Open-Sided Stall Barn at Expo Center	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct Paducah Regional Campus Facility	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct Public Safety Building	Calloway	2004-2006	Complete/Closed Out	100	12/08/08	01/05/09
Demolish Ordway Hall	Calloway	2010-2012	Awaiting Initiation by Agency			
Install Sprinkler System - Blackburn Science Building	Calloway	2010-2012	Awaiting Initiation by Agency			
New Residential College - Richmond Hall	Calloway	2006-2008	Complete/Not Closed Out	100	11/30/09	07/31/09
Renovate A. Carman Pavilion - Completion	Calloway	2010-2012	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Murray State University**Report Quarter:** 2010-4 (October)**Print Date:** 11/01/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Renovate Blackburn Science	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate College Courts	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Curris Center T'Room & Food Svc. Equip.	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Elizabeth Hall	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Lovett Auditorium	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Pogue Library Electric and HVAC	Calloway	2010-2012	Awaiting Initiation by Agency			
Replace Breathitt Veterinary Center Heating & System	Calloway	2010-2012	Awaiting Initiation by Agency			
Replace Central Plant Boilers	Calloway	2010-2012	Awaiting Initiation by Agency			
Upgrade Applied Science Electrical System	Calloway	2010-2012	Awaiting Initiation by Agency			
Upgrade Campus Electrical Distribution System	Calloway	2010-2012	Awaiting Initiation by Agency			

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).