

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

Report Quarter: 2012-4 (October)

Print Date: 10/19/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Postsecondary Education Cabinet/Murray State University						
Acquire Land	Calloway	2012-2014	Awaiting Initiation by Agency			
Acquire Land/Design New Breathitt Veterinary Center	Calloway	2010-2012	Awaiting Initiation by Agency			
Complete Business and Research Center Tenant	Calloway	2010-2012	Complete/In Warranty	99	07/31/12	09/12/12
Construct Livestock Instructional Laboratory	Calloway	2012-2014	Awaiting Initiation by Agency			
Construct Multipurpose Practice Facility	Calloway	2010-2012	In Construction	65	12/12/12	
Construct Open-Sided Stall Barn at Expo Center	Calloway	2012-2014	Awaiting Initiation by Agency			
Construct Paducah Regional Campus Facility	Calloway	2010-2012	Bidding			
Construct Student Life Office Building	Calloway	2012-2014	Awaiting Initiation by Agency			
Construct/Complete New Science Complex-Final Phase	Calloway	2012-2014	Awaiting Initiation by Agency			
Demolish Ordway Hall	Calloway	2012-2014	Awaiting Initiation by Agency			
Demolish Woods Hall	Calloway	2012-2014	Awaiting Initiation by Agency			
Extend Energy Management System	Calloway	2012-2014	Awaiting Initiation by Agency			
Install Sprinkler System - Blackburn Science Building	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Alexander Hall HVAC System	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Blackburn Science	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate College Courts	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Elizabeth Hall	Calloway	2010-2012	Complete/In Warranty	99	08/02/12	07/31/12
Renovate Exposition Center	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Lovett Auditorium	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Ordway Hall	Calloway	2012-2014	Awaiting Initiation by Agency			
Renovate Pogue Library Electric and HVAC	Calloway	2012-2014	Awaiting Initiation by Agency			
Replace Breathitt Veterinary Center HVAC Controls and Heat	Calloway	2012-2014	Awaiting Initiation by Agency			
Replace Campus Steam Distribution System	Calloway	2012-2014	Awaiting Initiation by Agency			
Replace Central Plant Boilers	Calloway	2012-2014	Awaiting Initiation by Agency			
Replace Exposition Center Roof	Calloway	2012-2014	Awaiting Initiation by Agency			
Upgrade Campus Electrical Distribution System	Calloway	2012-2014	Awaiting Initiation by Agency			
Waterproof Stewart Stadium	Calloway	2012-2014	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University
Report Quarter: 2012-4 (October)
Print Date: 10/19/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
------------------------------	--------	--------------	--------	-------------------	------------------------	-----------------------

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).