QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

 Report Quarter:
 2009-2 (April)

 Print Date:
 04/15/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Postsecondary Education Cabinet/Northern Kentucky U	niversity					
Acquire & Renovate Residence Halls	Campbell	2008-2010	Complete/Closed Out	100	07/23/08	07/23/08
* Construct Center for Informatics Comments: Early Multiple bid packages being rel	Campbell eased.	2006-2008	Bidding			
Construct Central Plaza Phase II	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct Health Innovations Center	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct Intramural Fields	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct New Baseball Stadium	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct New College of Business Building	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct Parking Garage #3	Campbell	2006-2008	Complete/Closed Out	97	08/16/08	08/15/08
Construct Soccer Stadium	Campbell	2006-2008	In Construction	1	10/01/09	
Comments: Earthwork underway. Multiple bid pac	kages being re	eleased.				
Construct Track and Field Stadium	Campbell	2006-2008	Awaiting Initiation by Agency			
Design/Renovate Albright Health Center	Campbell	2008-2010	Awaiting Initiation by Agency			
Enhance Softball Field	Campbell	2008-2010	Awaiting Initiation by Agency			
Initiate Phase II of Master Plan	Campbell	2008-2010	Awaiting Initiation by Agency			
* New Power Plant	Campbell	2000-2002	Bidding			
Comments: Bidding installation of cooling tower	s					
* Regional Special Events Center	Campbell	2004-2006	Complete/In Warranty	100	07/30/08	07/30/08
Relocate Early Childcare Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Renew E&G Fire Alarm and Security Phase I	Campbell	2006-2008	Awaiting Initiation by Agency			
Renew E&G Fire Alarm and Security Phase I	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew Underground Electrical Infrastructure - Additional Reauthorization See 2006-08 authorization entitled "Replace Pow	Campbell er Distributio	2008-2010 on Infrastructure"	Awaiting Initiation by Agency			
Renew/Expand Norse Commons	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew/Renovate Business Education Psychology Center Ph I	Campbell	2008-2010	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

 Report Quarter:
 2009-2 (April)

 Print Date:
 04/15/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Renovate Old Science Building	Campbell	2008-2010	Awaiting Initiation by Agency			
Renovate University Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Repair Structural Floor Heaving/E&G Buildings	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Business, Education, and Psychology Center Roof	Campbell	2006-2008	Planning			
Replace Elevators Landrum Hall/Lucas Administrative Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Power Distribution Infrastructure	Campbell	2006-2008	In Construction	45	12/10/09	
Comments: Phase 1 Replacement of switchgear is in Phase 2 Emergency replacement of failes undergroup Phase 3 Replacement of underground electrical cab.	nd cabling is	s in construction				
Residence Hall with Parking Design-Build	Campbell	2000-2002	Complete/Not Closed Out	100	07/15/03	07/15/03
Restore Albright Health Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).