

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Northern Kentucky University

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
<b>Project Manager:</b>						
<b>Postsecondary Education Cabinet/Northern Kentucky University</b>						
* Construct Center for Informatics	Campbell	2006-2008	In Construction	25	07/09/11	
Construct Health Innovations Center	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct New Baseball Stadium	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct New College of Business Building	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct Soccer Stadium	Campbell	2006-2008	In Construction	90	04/09/10	
Comments: Time extension granted due to weather delays.						
Construct Track and Field Stadium	Campbell	2006-2008	Awaiting Initiation by Agency			
Design/Renovate Albright Health Center	Campbell	2008-2010	Awaiting Initiation by Agency			
Enhance Softball Field	Campbell	2008-2010	Awaiting Initiation by Agency			
Initiate Phase II of Master Plan	Campbell	2008-2010	Awaiting Initiation by Agency			
* New Power Plant	Campbell	2000-2002	Complete/In Warranty	100	12/21/09	12/11/09
* Regional Special Events Center	Campbell	2004-2006	Complete/Not Closed Out	100	07/30/08	07/30/08
Relocate Early Childcare Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Renew E&G Fire Alarm and Security Phase I	Campbell	2006-2008	Awaiting Initiation by Agency			
Renew E&G Fire Alarm and Security Phase I	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew Underground Electrical Infrastructure - Additional Reauthorization	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew/Expand Norse Commons	Campbell	2008-2010	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Northern Kentucky University**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Renew/Renovate Business Education Psychology Center Ph I	Campbell	2008-2010	Awaiting Initiation by Agency			
Renovate Old Science Building	Campbell	2008-2010	Awaiting Initiation by Agency			
Renovate University Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Repair Structural Floor Heaving/E&G Buildings	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Business, Education, and Psychology Center Roof	Campbell	2006-2008	Complete/In Warranty	100	12/04/09	12/04/09
Replace Elevators Landrum Hall/Lucas Administrative Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Power Distribution Infrastructure	Campbell	2006-2008	Complete/In Warranty	100	01/30/10	01/28/10
Comments: Time Extension granted due to Weather Delay.						
Restore Albright Health Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			

**Project Manager: Agency****Postsecondary Education Cabinet/Northern Kentucky University**

Construct Central Plaza Phase II	Campbell	2006-2008	Awaiting Initiation by Agency
Construct Intramural Fields	Campbell	2006-2008	Awaiting Initiation by Agency

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).