

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Northern Kentucky University**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Project Manager:						
Postsecondary Education Cabinet/Northern Kentucky University						
Acquire and Renovate Residence Halls	Campbell	2010-2012	Complete/In Warranty	100	10/28/10	10/22/10
Acquire Land/Master Plan 2012-2012	Campbell	2010-2012	Awaiting Initiation by Agency			
Acquire/renovate Gateway/Highland Heights Campus	Campbell	2010-2012	Awaiting Initiation by Agency			
Construct Alumni Center	Campbell	2010-2012	Awaiting Initiation by Agency			
* Construct Center for Informatics	Campbell	2006-2008	In Construction	70	07/09/11	
Construct Intramural Fields	Campbell	2010-2012	Awaiting Initiation by Agency			
Construct Soccer Stadium	Campbell	2006-2008	Complete/In Warranty	100	09/11/10	05/17/10
Design Center for Legal Education	Campbell	2010-2012	Awaiting Initiation by Agency			
Design Chiller Plant	Campbell	2010-2012	Awaiting Initiation by Agency			
Design College of Business Building	Campbell	2010-2012	Awaiting Initiation by Agency			
Design Parking Garage Expansion	Campbell	2010-2012	Awaiting Initiation by Agency			
Design Renovation/Expansion of Albright Health Center	Campbell	2010-2012	Awaiting Initiation by Agency			
Enhance Softball and Tennis Complex	Campbell	2010-2012	Awaiting Initiation by Agency			
Initiate Phase II of Master Plan	Campbell	2010-2012	Awaiting Initiation by Agency			
* New Power Plant	Campbell	2000-2002	Complete/In Warranty	100	12/21/09	12/11/09
Reconstruct Central Plaza Phase II	Campbell	2010-2012	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Northern Kentucky University**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Relocate Early Childcare Center	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew E&G Elevators 2010-2012	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew E&G Fire Alarm Systems	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew/Renovate Fine Arts Center	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew/Renovate Regents Hall	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew/Renovate University Center Phase II	Campbell	2010-2012	Awaiting Initiation by Agency			
Renovate Applied Science and Technology First Floor	Campbell	2010-2012	Awaiting Initiation by Agency			
Renovate Old Civic Center Building	Campbell	2010-2012	Awaiting Initiation by Agency			
Renovate/Expand Baseball Field	Campbell	2010-2012	Awaiting Initiation by Agency			
Repair Structural Heaving Landrum and Fine A	Campbell	2010-2012	Awaiting Initiation by Agency			
Repair University Drive Parking Garage	Campbell	2010-2012	Awaiting Initiation by Agency			
Replace Business, Education, and Psychology Center Roof	Campbell	2006-2008	Complete/In Warranty	100	12/04/09	12/04/09
Replace Power Distribution Infrastructure	Campbell	2006-2008	Complete/In Warranty	100	01/30/10	01/28/10
Restore Albright Health Center Roof	Campbell	2010-2012	Awaiting Initiation by Agency			

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).