## QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

 Report Quarter:
 2009-3 (July)

 Print Date:
 07/23/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Postsecondary Education Cabinet/Northern Kentucky Uni	iversity					
Acquire & Renovate Residence Halls	Campbell	2008-2010	Complete/In Warranty	100	07/23/08	07/23/08
* Construct Center for Informatics Comments: Early bid packages for earthwork and ut	Campbell tilities have	2006-2008 beed awarded.	In Construction	1	07/09/11	
Construct Central Plaza Phase II	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct Health Innovations Center	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct Intramural Fields	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct New Baseball Stadium	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct New College of Business Building	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct Parking Garage #3	Campbell	2006-2008	Complete/Closed Out	100	08/15/08	08/15/08
Construct Soccer Stadium  Comments: All major bid packages have been bid ar	Campbell nd awarded.	2006-2008	In Construction	20	11/05/09	
Construct Track and Field Stadium	Campbell	2006-2008	Awaiting Initiation by Agency			
Design/Renovate Albright Health Center	Campbell	2008-2010	Awaiting Initiation by Agency			
Enhance Softball Field	Campbell	2008-2010	Awaiting Initiation by Agency			
Initiate Phase II of Master Plan	Campbell	2008-2010	Awaiting Initiation by Agency			
* New Power Plant Comments: Installing additional cooling towers.	Campbell	2000-2002	In Construction	15	09/11/09	
* Regional Special Events Center	Campbell	2004-2006	Complete/In Warranty	100	07/30/08	07/30/08
Relocate Early Childcare Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Renew E&G Fire Alarm and Security Phase I	Campbell	2006-2008	Awaiting Initiation by Agency			
Renew E&G Fire Alarm and Security Phase I	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew Underground Electrical Infrastructure - Additional Reauthorization See 2006-08 authorization entitled "Replace Power	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew/Expand Norse Commons	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew/Renovate Business Education Psychology Center Ph I	Campbell	2008-2010	Awaiting Initiation by Agency			
Renovate Old Science Building	Campbell	2008-2010	Awaiting Initiation by Agency			
Renovate University Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Repair Structural Floor Heaving/E&G Buildings	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Business, Education, and Psychology Center Roof	Campbell	2006-2008	Planning			

## QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

**Report Quarter:** 2009-3 (July) **Print Date:** 07/23/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Replace Elevators Landrum Hall/Lucas Administrative Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Power Distribution Infrastructure Comments: Project was divided into two phases due replace only that portion of the system that had cabling. Phase II work is currently being bid.					_	to
Residence Hall with Parking Design-Build	Campbell	2000-2002	Complete/Not Closed Out	100	07/15/03	07/15/03
Restore Albright Health Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			

<sup>\*</sup> indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).