

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Northern Kentucky University

Report Quarter: 2011-4 (October)

Print Date: 04/20/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Postsecondary Education Cabinet/Northern Kentucky University</b>						
Acquire and Renovate Residence Halls	Campbell	2010-2012	Complete/In Warranty	100	10/28/10	10/22/10
Acquire Land/Master Plan 2012-2012	Campbell	2010-2012	Awaiting Initiation by Agency			
Acquire/renovate Gateway/Highland Heights Campus	Campbell	2010-2012	Awaiting Initiation by Agency			
Construct Alumni Center	Campbell	2010-2012	Awaiting Initiation by Agency			
* Construct Center for Informatics Comments: Completing installation, testing and programming of systems and equipment.	Campbell	2006-2008	Complete/In Warranty	98	07/09/11	05/25/11
Construct Intramural Fields	Campbell	2010-2012	Awaiting Initiation by Agency			
Construct Soccer Stadium	Campbell	2006-2008	Complete/Closed Out	100	09/11/10	05/17/10
Design Center for Legal Education	Campbell	2010-2012	Awaiting Initiation by Agency			
Design Chiller Plant	Campbell	2010-2012	Awaiting Initiation by Agency			
Design College of Business Building	Campbell	2010-2012	Awaiting Initiation by Agency			
Design Parking Garage Expansion Comments: Completing investigation of expansion potential and cost estimate for the	Campbell	2010-2012	Planning			
Design Renovation/Expansion of Albright Health Center Comments: Preparing preliminary program and RFP from AE's	Campbell	2010-2012	Planning			
Enhance Softball and Tennis Complex	Campbell	2010-2012	Awaiting Initiation by Agency			
Initiate Phase II of Master Plan	Campbell	2010-2012	Awaiting Initiation by Agency			
* New Power Plant	Campbell	2000-2002	Complete/Closed Out	100	12/21/09	12/11/09
Reconstruct Central Plaza Phase II Comments: Work South of UC building substantially complete. Concrete replacement work between UC and Founders Hall nearing completion. Tree planting and landscape work will occur in October.	Campbell	2010-2012	In Construction	90	11/09/11	
Relocate Early Childcare Center	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew E&G Elevators 2010-2012	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew E&G Fire Alarm Systems	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew/Renovate Fine Arts Center	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew/Renovate Regents Hall	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew/Renovate University Center Phase II Comments: Finalizing preliminary Programming and preparing RFP for AE selection	Campbell	2010-2012	Planning			
Renovate Applied Science and Technology First Floor	Campbell	2010-2012	Awaiting Initiation by Agency			
Renovate Old Civic Center Building	Campbell	2010-2012	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Northern Kentucky University**Report Quarter:** 2011-4 (October)**Print Date:** 04/20/2012

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Renovate/Expand Baseball Field	Campbell	2010-2012	Awaiting Initiation by Agency			
Repair Structural Heaving Landrum and Fine A	Campbell	2010-2012	Awaiting Initiation by Agency			
Repair University Drive Parking Garage Comments: Design and construction completed over the summer	Campbell	2010-2012	Complete/In Warranty	100	08/24/11	08/20/11
Replace Business, Education, and Psychology Center Roof	Campbell	2006-2008	Complete/Closed Out	100	12/04/09	12/04/09
Replace Power Distribution Infrastructure	Campbell	2006-2008	Complete/Closed Out	100	01/30/10	01/28/10
Restore Albright Health Center Roof	Campbell	2010-2012	Awaiting Initiation by Agency			

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).