

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Western Kentucky University**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
<b>Project Manager: Osborne, John</b>						
<b>Postsecondary Education Cabinet/Western Kentucky University</b>						
Acquire Property and Construct Parking Lots	Warren	2008-2010	Construction/Multiple Bid Packs			
Acquire Property and Construct Parking Lots-Phase I	Warren	2008-2010	Complete/In Warranty	100	02/28/10	02/28/10
Acquire Property and Construct Parking Lots-Phase II	Warren	2008-2010	Complete/In Warranty	100	02/28/10	02/28/10
Acquire Property and Construct Parking Lots-Phase III	Warren	2008-2010	Complete/Closed Out	100	08/15/09	08/15/09
Acquire Property and Construct Parking Lots-Phase IV	Warren	2008-2010	Complete/Closed Out	100	08/15/09	08/15/09
Construct Agriculture Research Services Lab	Warren	2006-2008	Design/Phase A			
Construct Baseball Clubhouse	Warren	2008-2010	Complete/In Warranty	100	02/25/10	02/25/10
Construct Central Reg. Postsecondary Education Center Phase II	Warren	2006-2008	Awaiting Initiation by Agency			
Construct Central Regional Postsecondary Education Center - Planning and Design	Hardin	2008-2010	Awaiting Initiation by Agency			
Construct Chapel and Columbarium	Warren	CPBOC-11/01/08	In Construction	97	06/30/10	
Construct Materials Characterization/ICSET Phase II	Warren	2008-2010	Awaiting Initiation by Agency			
Construct Mesonet Computer Center	Warren	2008-2010	Awaiting Initiation by Agency			
Develop South Lawn	Warren	2008-2010	Awaiting Initiation by Agency			
Expand Preston Center - Phase II Construction	Warren	2008-2010	Complete/In Warranty	100	01/31/10	01/31/10
Improve University Drive Intersection	Warren	2008-2010	Awaiting Initiation by Agency			
Install Bike Paths	Warren	2008-2010	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Western Kentucky University**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Parking and Street Improvements (subproject - Phase IV: Upgrade Parking Lot @ 14th St & KY St)	Warren		Complete/In Warranty	100	08/31/08	12/31/09
Renovate Academic Athletic #2	Warren	2004-2006	Multiple Subprojects			
Renovate Agriculture Expo Center	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate and Expand Carroll Knicely Center Phase II	Warren	2008-2010	In Construction	57	11/30/10	
Renovate Downing University Center - Phase III	Warren	2008-2010	Design/Phase C			
Renovate Electrical Distribution - Phase V	Warren	2006-2008	Complete/Closed Out	100	09/15/08	09/15/08
Renovate Environmental Science and Technology Hall Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Garrett Conference Center Phase I	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Helm/Cravens Library Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Ivan Wilson Center Phase I	Warren	2008-2010	Design/Phase B			
Renovate Kentucky Building Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Preston Center - Design	Warren	2004-2006	Complete/In Warranty	100	02/28/10	02/28/10
Renovate Science Campus Phase III	Warren	2008-2010	In Construction	98	12/31/09	
Comments: Building construction is complete, pedway portio is under construction @ 80% complete.						
Renovate Science Campus-Phase II (subproject - Phase A: Construct Snell Hall)	Warren	2004-2006	Complete/In Warranty	100	08/01/09	08/01/09
Renovate Science Campus-Phase II (subproject - Phase B: Renovate Science and Technology Building)	Warren	2004-2006	Awaiting Initiation by Agency			
Renovate Science Campus-Phase II (subproject - Phase C: Renovate Thompson Center Wing)	Warren	2004-2006	Design/Phase C			
Renovate Science Campus-Phase II (subproject - Phase D: Demolish Thompson North Wing)	Warren	2004-2006	Design/Phase C			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Western Kentucky University**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Renovate Underground Electrical Infrastructure	Warren	2008-2010	Design/Phase C			
Renovate Van Meter Hall	Warren	2008-2010	Complete/In Warranty	100	03/26/10	03/26/10
Renovate Van Meter Hall - Design	Warren	2004-2006	Complete/Closed Out	100	03/26/10	03/26/10
Renovation & Expansion of Carroll Knicely Center	Warren	2006-2008	Multiple Subprojects			
Renovation & Expansion of Carroll Knicely Center (subproject - Building Renovation & Expansion)	Warren	2006-2008	In Construction	38	11/30/10	
Repair and Renovate Craig Alumni House	Warren	2008-2010	Awaiting Initiation by Agency			
Repair/Renovate Parking Structure #1, Phase I	Warren	2008-2010	Complete/Closed Out	100	09/30/09	09/30/09
Repair/Renovate Parking Structure #1, Phase I (subproject-Repair/Reno. Parking Structure 1 Phase II)	Warren	2008-2010	In Construction	0	09/01/10	
Replace Building Ford College Business - Grise Hall Phase I	Warren	2008-2010	Design/Phase B			
* Replace College of Education Building - Tate Page Hall	Warren	2006-2008	In Construction	71	12/31/10	
Replace College of Education Building Phase II	Warren	2008-2010	Awaiting Initiation by Agency			
Replace Field in Houchens/L.T. Smith Football Stadium	Warren	2008-2010	Complete/Closed Out	100	03/30/09	03/30/09
Upgrade Steam Plant Air Quality System (Subprojects:Construct Baghouse; Replace Gas Fired Boiler)	Warren	2008-2010	Complete/Closed Out	100	11/18/08	11/14/08

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).