

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Project Manager:</b>						
<b>Education &amp; Workforce Development Cabinet/Education Dept</b>						
Expand Statewide Longitudinal Data System	Multi	CPBOC-12/01/10				
<b>Education &amp; Workforce Development Cabinet/KY Educational Television</b>						
Transmission Lines Upgrade/Antennas		CPBOC-1/01/11				
<b>Education &amp; Workforce Development Cabinet/Workforce Investment</b>						
Unemployment Insurance System Upgrade		CPBOC-1/01/11				
<b>Energy &amp; Environment Cabinet/Nature Preserves Commission</b>						
Acquisition of the Faulkner Tract	Whitley	CPBOC-11/01/10				
<b>General Government Cabinet/KY Teachers' Retirement</b>						
KTRS Pension Management System II	Multi	2010-2012	Awaiting Initiation by Agency			
<b>General Government Cabinet/Military Affairs</b>						
Construct Administration Building - Disney Training Center	Knox	2010-2012	Awaiting Initiation by Agency			
Construct Field Maintenance Shop - Northern Kentucky	Multi	2010-2012	Awaiting Initiation by Agency			
Construct Field Maintenance Shop 1 Conversion	Boyd	2008-2010	Awaiting Initiation by Agency			
Construct Field Maintenance Shop 2 - London	Laurel	2010-2012	Awaiting Initiation by Agency			
Construct Field Maintenance Shop 6 - Jackson	Breathitt	2010-2012	Awaiting Initiation by Agency			
Construct General Warehouse Building - Bluegrass Station	Fayette	2010-2012	Awaiting Initiation by Agency			
Construct Multi-Purpose Building - Bluegrass Station	Fayette	2010-2012	Awaiting Initiation by Agency			
Construct Multi-Purpose Machine Gun Range Wendell H. Ford Regional Training Center	Muhlenberg	2008-2010	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Construct Parts Warehouse - Bluegrass Station	Fayette	2010-2012	Awaiting Initiation by Agency			
Construct Roadway and Sewage Plant - Bluegrass Station	Fayette	2010-2012	Awaiting Initiation by Agency			
Construct Unheated Training and Equipment Site - WHFRTC	Muhlenberg	2010-2012	Awaiting Initiation by Agency			
Extend Utility Lines - Bluegrass Station	Fayette	2010-2012	Awaiting Initiation by Agency			
Install Backup Generators - Bluegrass Station	Fayette	2010-2012	Awaiting Initiation by Agency			
Parking Improvements - Bluegrass Station	Fayette	2010-2012	Awaiting Initiation by Agency			
Roof Replacement and Repair - Bluegrass Station	Fayette	2010-2012	Awaiting Initiation by Agency			
<b>General Government Cabinet/Veteran's Affairs</b>						
* Construct Fourth State Veterans' Nursing Home (Hardin)	Hardin	2008-2010	Awaiting Initiation by Agency			
<b>Health and Family Services Cabinet/Mental Health &amp; Mental Retardation Services</b>						
* Renovate Oakwood Specialty Clinic	Pulaski	2010-2012	Awaiting Initiation by Agency			
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>						
Alumni Coliseum Addition/Field House Shell	Madison	2010-2012	Awaiting Initiation by Agency			
Construct Bio-Fuels Research Facility	Madison	2010-2012	Awaiting Initiation by Agency			
Construct EKU Early Childhood Center	Madison	2010-2012	Awaiting Initiation by Agency			
Construct Energy Research Building	Madison	2010-2012	Awaiting Initiation by Agency			
Construct New Student Housing	Madison	2008-2010	Awaiting Initiation by Agency			
Construct North Residential District Retail Unit	Madison	2010-2012	Awaiting Initiation by Agency			
Construct Regional Health Facility	Madison	2010-2012	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Construct Student Athlete Support Facility	Madison	2010-2012	Awaiting Initiation by Agency			
Purchase of Adjacent Property	Madison	2008-2010	Awaiting Initiation by Agency			
Renovate Blanton House	Madison	2010-2012	Awaiting Initiation by Agency			
Renovate HVAC Systems	Madison	2010-2012	Awaiting Initiation by Agency			
Renovate Property	Madison	2008-2010	Awaiting Initiation by Agency			
Renovate Residence Hall	Madison	2010-2012	Awaiting Initiation by Agency			
Renovate Women's Softball Complex	Madison	2008-2010	Awaiting Initiation by Agency			
<b>Postsecondary Education Cabinet/Kentucky State University</b>						
Acquire Land/Campus Master Plan 2010	Franklin	2010-2012	Awaiting Initiation by Agency			
Construct New Residence Hall Phase III	Franklin	2010-2012	Awaiting Initiation by Agency			
Purchase Research Vessel	Franklin	CPBOC-1/01/11				
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Acquire Land- Carroll County	Carroll	2010-2012	Awaiting Initiation by Agency			
Acquisition of Park Hills Property - Gateway CTC	Kenton	2010-2012	Awaiting Initiation by Agency			
Construct Child Care Facility - Ashland CTC	Boyd	2010-2012	Awaiting Initiation by Agency			
Construct Child Development Center - Henderson CC	Henderson	2010-2012	Awaiting Initiation by Agency			
Construct CPAT Center, State Fire and Rescue Training	Multi	2010-2012	Awaiting Initiation by Agency			
Design Newtown Campus Phase II	Fayette	2010-2012	Awaiting Initiation by Agency			
Renovate Academic/LRC Building - Ashland CTC	Boyd	2010-2012	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Renovate Building for Skilled Crafts Training Center - WKCTC	McCracken	2010-2012	Awaiting Initiation by Agency			
Renovate Downtown Campus Phase II - JCTC - Additional	Jefferson	2010-2012	Awaiting Initiation by Agency			
Renovate Telford Hall, Lees Campus - Hazard CTC	Perry	2010-2012	Awaiting Initiation by Agency			
<b>Project Manager: Agency</b>						
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>						
Construct Eastern Kentucky University Hotel/Learning Center	Madison	2010-2012	Planning			
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Complete Acquisition of System Office & Expansion	Woodford	2006-2008	Other			
Comments: The agency would like to keep this open in hopes of getting future funding.						
Construct Transportation Tech Bldg. Boone Campus-Gateway CTC	Boone	2010-2012	Awaiting Initiation by Agency			
<b>Postsecondary Education Cabinet/Morehead State University</b>						
Const. Athletic Admin. & Sports Performance Building	Rowan	2010-2012	Awaiting Initiation by Agency			
Construct Classroom/Lab Building - Browning Orchard	Rowan	2010-2012	Awaiting Initiation by Agency			
Construct Food Service/Retail and Parking Structure	Rowan	2010-2012	Awaiting Initiation by Agency			
Construct Honors College Facility	Rowan	2010-2012	Awaiting Initiation by Agency			
Construct Plant Facilities	Rowan	2010-2012	Awaiting Initiation by Agency			
Construct Residential Facility - University Farm	Rowan	2010-2012	Awaiting Initiation by Agency			
* Health Science Classroom Building - Design	Rowan	2004-2006	Awaiting Initiation by Agency			
Plan and Design Library Facility	Rowan	2010-2012	Awaiting Initiation by Agency			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Reconstruct Central Campus	Rowan	2010-2012	Awaiting Initiation by Agency			
Renovate Academic Center and Tennis Team Facilities	Rowan	2010-2012	Awaiting Initiation by Agency			
Renovate West Mignon Residence Hall	Rowan	2010-2012	Awaiting Initiation by Agency			
Replace Exterior Precast Panels - Nunn Hall	Rowan	2010-2012	Awaiting Initiation by Agency			
Retube Coal Fired Boilers	Rowan	2010-2012	Awaiting Initiation by Agency			
Upgrade Fire Alarms	Rowan	2010-2012	Awaiting Initiation by Agency			

**Tourism, Arts & Heritage Cabinet/KY Horse Park**

Construct the American Morgan Horse Pavilion	Fayette	CPBOC-8/01/09	In Construction	90	12/31/10	
--	---------	---------------	-----------------	----	----------	--

Comments: The Morgan Horse association is seeking funding to complete the project.

**Project Manager: Avery, Marc****General Government Cabinet/Military Affairs**

Harold L. Disney Training Center Solar Energy Improvement project		CPBOC-7/01/10	In Construction	70	10/01/10	
---	--	---------------	-----------------	----	----------	--

Comments: Due to additional funding; additional solar panels, thus capacity will be added to the Facility. Completion is dependant on deliver; but, is expected early in 2011.

WHFRTC Install Solar Panels project		CPBOC-7/01/10	In Construction	70	10/01/10	
-------------------------------------	--	---------------	-----------------	----	----------	--

Comments: Due to additional funding; additional solar panels, thus capacity will be added to the Facility. Completion is dependant on deliver; but, is expected early in 2011.

**Postsecondary Education Cabinet/Morehead State University**

* Replace Power Plant Pollution Control System and Boiler Tube	Rowan	2008-2010	Complete/Not Closed Out	95	12/01/08	12/01/08
--	-------	-----------	-------------------------	----	----------	----------

Comments: Boiler #3 was successfully started and tuned. A successful EPA Test was conducted. Boiler #2 was also successfully started and tuned. Boiler #2 was able to meet it's rated load and then some; supplying steam to the campus during very cold weather. Boiler #2 will need to be retested.

**Project Manager: Boggess, David****Health and Family Services Cabinet/Mental Health & Mental Retardation Services**

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
* Oakwood - Replace Chillers, Heating & Cooling Lines	Pulaski	2006-2008	In Construction	96	10/15/10	

Comments: The 96% complete included CO#4. CO#4 is being prepared for approval and includes the additional pumps and piping in the Mech Room of Bldg 301.

**Project Manager: Bohart, Keith****Education & Workforce Development Cabinet/Education Dept**

* FFA Leadership Training Center Renovation	Breckinridge	2008-2010	In Construction	30	06/01/11	
---	--------------	-----------	-----------------	----	----------	--

Comments: Project is moving forward in spite of the weather. New addition floor pored, walls are up, roof trussed in place.

**General Government Cabinet/Military Affairs**

Construct Joint Operations Center Counter Drug Program Building	Laurel	CPBOC-6/01/07	Complete/Not Closed Out	100	08/20/08	07/20/08
---	--------	---------------	-------------------------	-----	----------	----------

Construct Joint Support Operations Center Phase IV	Laurel	2010-2012	In Construction	10	06/24/11	
--	--------	-----------	-----------------	----	----------	--

Comments: Project just starting. weather is causing slowness on site work. Shop drawings are being submitted for review and approval.

Expand Joint Support Counter Drug Operations Center - Phase III	Laurel	CPBOC-2/01/09	In Construction	70	03/17/11	
---	--------	---------------	-----------------	----	----------	--

Comments: buildings are progressing fine. the tarmac and taxiway are slow due to weather.

Joint Support Counter Drug Operations Center, Ph II	Laurel	CPBOC-3/01/08	Complete/In Warranty	100	08/09/09	11/19/10
---	--------	---------------	----------------------	-----	----------	----------

**Justice and Public Safety Cabinet/Corrections**

* New 1790-Bed Medium Security Facility for Men	Elliott	1998-2000	Complete/Not Closed Out	100	04/04/04	08/06/05
---	---------	-----------	-------------------------	-----	----------	----------

* Renovate Lonnie Watson Building - KCIW	Shelby	2006-2008	Complete/Not Closed Out	100	09/21/08	09/21/08
--	--------	-----------	-------------------------	-----	----------	----------

**Postsecondary Education Cabinet/KY Community and Technical College System**

* Construct Allied Health/Technical Education Building - Laurel Campus	Laurel	2006-2008	In Construction	99	04/13/10	
--	--------	-----------	-----------------	----	----------	--

Comments: Contractor is finishing added change orders for the owner.

* McCreary Center - Somerset CC - Expansion	Pulaski	2006-2008	In Construction	99	11/20/10	
---	---------	-----------	-----------------	----	----------	--

Comments: A change order for additional work is in process and should be completed by spring.

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Tourism, Arts &amp; Heritage Cabinet/Fish &amp; Wildlife Resources</b>						
Minor Clark Hatchery Renovation		2010-2012	Awaiting Initiation by Agency			
Comments: Due to more project than funds, the Pfeiffer Hatchery will be designed and bid before we start on the Minor Clark Hatchery.						
Pfeiffer Hatchery Renovation		2010-2012	Design/Phase B			
Comments: Project is in Phase B design.						
<b>Project Manager: Casebier, Andy</b>						
<b>Commerce Cabinet/Parks</b>						
* Dale Hollow Golf Course Development	Clinton	1998-2000	Complete/Not Closed Out	100	04/01/03	04/15/03
* Grayson Lake-Golf Course Completion	Carter	2004-2006	Complete/Closed Out	100	05/17/08	05/17/08
<b>Health and Family Services Cabinet/Mental Health &amp; Mental Retardation Services</b>						
Construct Replacement of Eastern State Hospital	Fayette	2008-2010	In Construction	8	12/15/12	
Comments: Project underway. Bid Pack 1 (Earthwork and Bridge) are in progress. Construction underway with footing installation.						
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Ashland Technology Center (combined auth)	Boyd	2004-2006	Complete/Not Closed Out	100	11/15/09	06/12/10
* Construct Tech Dr Campus, Phase III-Ashland CTC	Boyd	2006-2008	Complete/Not Closed Out	100	11/15/09	06/12/10
<b>Project Manager: Cottongim, Brian</b>						
<b>General Government Cabinet/Military Affairs</b>						
Construct Field Maintenance Shop 8 Conversion	Jefferson	2008-2010	Complete/In Warranty	100	01/20/09	01/10/10
Install Power Generators	Muhlenberg	2010-2012	Design/Phase B			
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Renovate Simulated Mine - Harlan Campus	Harlan	2006-2008	Complete/In Warranty	100	03/07/09	03/01/10

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Project Manager: Dunagin, Joe</b>						
<b>Justice and Public Safety Cabinet/Corrections</b>						
* Kentucky State Reformatory Renovate, Upgrade, Replace	Oldham	2010-2012	Design/Phase C			
<b>Project Manager: Engelman, Bernie</b>						
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
Capital Annex Roof Replacement project	Franklin	CPBOC-7/01/10	In Construction	50	02/14/11	
* Central Lab Roof Replacement	Franklin	CPBOC-10/01/09	Complete/In Warranty	100	12/01/10	11/10/10
<b>General Government Cabinet/Military Affairs</b>						
Construct Armory Readiness Center - Burlington	Boone	2010-2012	Planning			
Construct Joint Forces Readiness Center Phase I - Frankfort	Franklin	2010-2012	Planning			
Expand State Emergency Operations Center - Frankfort	Franklin	2010-2012	Awaiting Initiation by Agency			
<b>Project Manager: Grigalis, Zig</b>						
<b>General Government Cabinet/Veteran's Affairs</b>						
* Construct State Veterans Cemetery - Northeast Kentucky (Greenup County)	Greenup	2006-2008	Complete/In Warranty	100	08/24/10	08/24/10
Comments: Cemetery operational. Some landscape items wait for spring weather. Few warranty items to correct.						
* Construct State Veterans Cemetery - Southeast Kentucky (Leslie County)	Leslie	2006-2008	Awaiting Initiation by Agency			
<b>Project Manager: Harris, Ron</b>						
<b>General Government Cabinet/Military Affairs</b>						
Construct Pole Barns at Bluegrass Station	Fayette	2008-2010	Awaiting Initiation by Agency			
Comments: NO CHANGE						



# **QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

**Reporting Agency:** Finance and Administration Cabinet

**Report Quarter:** 2011-1 (January)

**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Construct Vault - Bluegrass Station	Fayette	2010-2012	Design/Phase C			
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Hangar Building #194)	Fayette	2004-2006	Complete/Not Closed Out	100	02/06/06	01/24/06
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Warehouse Building #195)	Fayette	2004-2006	Complete/Not Closed Out	100	10/20/06	10/20/06
Helipad and Taxiway Expansion - BG Station	Fayette	CPBOC-11/01/07	Complete/Not Closed Out	100	08/10/07	08/10/08
<b>General Government Cabinet/Veteran's Affairs</b>						
Renovate Nursing Units at Thomson-Hood Veterans Center	Jessamine	CPBOC-6/01/08	Complete/Not Closed Out	100	05/05/09	05/05/09
<b>Postsecondary Education Cabinet/Kentucky State University</b>						
Center for Families and Children	Franklin	CPBOC-12/01/08	In Construction	30	03/20/11	
Construct Aquaculture Academic Research Facility	Franklin	2008-2010	Awaiting Initiation by Agency			
Comments: no change in status						
Construct Aquaculture Production Tech Lab	Franklin	2006-2008	In Construction	10	03/26/11	
* Hathaway Hall Renovation - Ph II (combined auth)	Franklin	2004-2006	Complete/Not Closed Out	100	08/01/08	08/01/08
Kentucky State University Old Federal Building Renovation, Phase I	Franklin	CPBOC-12/01/09	Design/Phase A			
Land Grant Farm Facility	Franklin	CPBOC-12/01/05	Complete/In Warranty	100	04/25/10	04/25/10
Renovate Jackson Hall	Franklin	2006-2008	Complete/Not Closed Out	100	06/13/09	03/09/09
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Construct Community Intergenerational Center - Hazard CC	Perry	2008-2010	Design/Phase C			
Comments: Using Agency had enough money to complete 50% Phase C documents and is looking for more money to complete.						
* LCC Classroom/Lab Building	Fayette	2004-2006	Design/Phase B			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
<b>Project Manager: Hatcher, Butch</b>						
* Renovation of Kerr Hall	Boyle	CPBOC-3/01/07	Complete/Not Closed Out	100	01/31/08	01/31/08
<b>Commerce Cabinet/KY Horse Park</b>						
* Construct New Indoor Arena	Fayette	2004-2006	Complete/Not Closed Out	100	08/01/09	07/23/09
* Horse Park Indoor Arena - Design	Fayette	2004-2006	Complete/Not Closed Out	100	08/01/09	07/23/09
* Outdoor Equine Event Stadium	Fayette	2006-2008	Complete/Not Closed Out	100	04/10/09	04/14/09
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* Capital Plaza Complex - Renovation and Design	Franklin	2006-2008	Design/Phase A			
* Renovate State Office Building, Phase II	Franklin	2004-2006	Complete/Not Closed Out	100	02/29/08	02/26/08
* Spindletop Renovation for Advanced Battery Research	Fayette	2010-2012	Design/Phase C			
<b>Finance and Administration Cabinet/Secretary's Office (Finance)</b>						
* Eastern Kentucky Exposition Center	Pike	1998-2000	Complete/Not Closed Out	100	07/15/05	10/03/05
<b>Justice and Public Safety Cabinet/Juvenile Justice</b>						
* Upgrade Fire Safety/Repair Morehead YDC	Rowan	2006-2008	In Construction	68	02/14/11	
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Bluegrass CTC - Winchester Facility	Clark	2004-2006	Complete/Not Closed Out	100	05/01/08	03/01/08
Construct Area 9 Training Bldg State Fire & Rescue	Rowan	2004-2006	Awaiting Initiation by Agency			
<b>Postsecondary Education Cabinet/Morehead State University</b>						
Button Auditorium Renovation	Rowan	2002-2004	Complete/Not Closed Out	100	01/14/06	12/14/05
Construct Campus Recreation Center	Rowan	2008-2010	In Construction	86	04/19/11	

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
* Construct Center for Health, Education, and Research (combined auth)	Rowan	2006-2008	Complete/In Warranty	100	04/20/10	04/28/10
Construct Classroom to the Community Facility	Rowan	2010-2012	Design/Phase A			
Design Residence Hall Renovation/Improvement (Nunn Hall Renovation)	Rowan	2004-2006	Complete/Not Closed Out	100	02/12/09	03/19/09
* NASA Space Science Center (combined auth)	Rowan	2004-2006	Complete/Not Closed Out	100	02/27/09	03/09/09
* Space Science Center-Completion	Rowan	2006-2008	Complete/Not Closed Out	100	02/27/09	03/09/09
* Student Center Renovation & Expansion - Phase I	Rowan	2000-2002	Complete/Not Closed Out		04/15/04	07/30/04
<b>Tourism, Arts &amp; Heritage Cabinet/KY Horse Park</b>						
Big Barn Restoration	Fayette	CPBOC-3/01/09	In Construction	74	02/01/11	
Construct Equine Barns and Covered Walkway	Fayette	CPBOC-4/01/09	Complete/In Warranty	100	05/10/10	09/10/10
<b>Project Manager: Keene, Henry</b>						
<b>Justice and Public Safety Cabinet/Juvenile Justice</b>						
* Upgrade Safety and Repair Exterior NKYDC	Kenton	2006-2008	Complete/Not Closed Out	100	02/03/09	03/16/09
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Advanced Manufacturing Technology Center - Gateway	Boone	2006-2008	Complete/In Warranty	100	06/01/10	06/01/10
* Construct Administration Building, Phase I - Maysville CC	Mason	2006-2008	Complete/In Warranty	100	01/05/10	01/05/10
Construct Cosmetology Building - Ashland CTC	Boyd	2010-2012	Design/Phase B			
* Gateway CTC - Expand Edgewood Campus	Kenton	2004-2006	Complete/Not Closed Out	100	09/12/08	09/03/08
Renovate Classroom Facility Phase I Urban Campus - Gateway	Boone	2010-2012	Awaiting Initiation by Agency			

**Postsecondary Education Cabinet/Morehead State University**

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Renovate Alumni Tower Residence Hall	Rowan	2008-2010	Complete/In Warranty	100	08/06/10	08/06/10
Renovate East Mignon Residence Hall	Rowan	2010-2012	Design/Phase A			
Renovate Mignon Tower Residence Hall	Rowan	2008-2010	In Construction	50	05/04/11	

**Project Manager:** Maggard, Jim**Commerce Cabinet/Fish & Wildlife Resources**

Bullock Pen Lake Dam/Spillway Upgrade	Grant	2006-2008	Design/Phase C			
Comments: Geotechnical report complete and plans in progress Construction will depend upon Agency obtaining easements						
Water & Drain Line Replacement (Minor Clark Hatchery)	Rowan	2006-2008	In Construction	98	11/26/08	
Comments: Contractor in process of repairing leaks in system installed as part of current contract						

**General Government Cabinet/KY River Authority**

Dam 9 Renovation and Water Storage Enhancement	Jessamine	2004-2006	In Construction	99	11/20/09	
Comments: Contract is essentially complete and final reports are in progress						
Lock and Dam 3 and Lock 4 Renovation	Franklin	2006-2008	In Construction	65	05/23/11	
Comments:						

Construction is continuing at a normal rate

**General Government Cabinet/Military Affairs**

* Acquire Land for Wendell H. Ford Regional Training Center	Muhlenberg	2006-2008	Other			
Comments: Most required land has be acquired and Agency is considering additional purchases						
Runway/Taxiway/Apron Rehabilitation - Additional	Franklin	2004-2006	In Construction	99	09/27/06	
Comments: Awaiting confirmation from FAA that additional funds are available for more work						

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

**Reporting Agency:** Finance and Administration Cabinet

**Report Quarter:** 2011-1 (January)

**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
<b>Project Manager: McGill, Carroll</b>						
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>						
Arlington Renovation and Addition	Madison	2006-2008	Complete/Not Closed Out		07/25/09	06/30/09
Arlington Renovation and Addition (subproject: Pool Renovation)	Madison	2006-2008	Complete/Not Closed Out	100	05/15/08	07/01/08
Arlington Renovation and Addition (subproject: Renovation and Addition)	Madison	2006-2008	Complete/Not Closed Out	100	06/15/09	04/15/09
* Construct Business Technology Center - Phase II	Madison	2004-2006	In Construction	60	07/30/11	
* Construct Manchester Postsecondary Educ Center	Madison	2006-2008	Complete/Not Closed Out	100	05/30/09	05/30/09
* Construct Science Building (combined auth)	Madison	2006-2008	In Construction	10	05/25/12	
Construct Stratton Building Addition	Madison	2008-2010	In Construction	10	01/18/12	
Library Studio for Academic Creativity	Madison	2006-2008	Complete/In Warranty	100	11/15/10	10/20/10
* Manchester Postsec Educ Center (combined auth)	Clay	2004-2006	Complete/Not Closed Out	100	04/24/09	05/30/09
Renovate Residence Hall (Walters Hall)	Madison	2008-2010	Complete/In Warranty	100	08/20/10	08/10/10
* Science Complex (Design)	Madison	2004-2006	Other			
Comments: Design of the New Science Building-Phase 3 is complete and under construction.						
* Student Services/Classroom Building	Madison	1998-2000	Complete/Not Closed Out		12/18/01	10/02/03
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Hindman Branch of Hazard CC	Knott	1998-2000	Complete/Not Closed Out	100	09/08/03	02/08/04
Parking Structure-KY Tech College of Arts & Crafts	Fayette	2000-2002	Complete/Not Closed Out	100	08/13/09	10/04/05

**Project Manager: Meyer, Joe**

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Justice and Public Safety Cabinet/Juvenile Justice</b>						
* Secure Juvenile Detention Facility #1 - Laurel Co	Laurel	1998-2000	Complete/Not Closed Out	100	01/06/02	01/06/02
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>						
* Transportation Cabinet Office Building	Franklin	1998-2000	Complete/Not Closed Out	99	01/19/04	02/26/04
<b>Commerce Cabinet/Parks</b>						
* Kenlake-Cherokee Park Development	Marshall	2006-2008	Complete/Not Closed Out		06/09/08	04/05/08
<b>General Government Cabinet/Military Affairs</b>						
Construct 25 Meter Rifle Range - Wendell H. Ford Regional Training Center Comments: Design-build project. Final document review scheduled for Jan 5, 2011.	Muhlenberg	CPBOC-4/01/10	In Construction	20	03/31/11	
Construct Fire Rescue Training Center - WHFRTC Comments: Pending selection of design consultants	Muhlenberg	2010-2012	A/E Selection			
Wendell H. Ford Regional Training Center - Phase VI	Muhlenberg	CPBOC-11/01/04	Complete/Not Closed Out	100	01/12/08	04/24/08
<b>Health and Family Services Cabinet/Mental Health &amp; Mental Retardation Services</b>						
* Replacement of Glasgow State Nursing Facility Comments: Final Phase C review meeting scheduled for Jan 6, 2011	Barren	2010-2012	Design/Phase C			
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Construct Bowling Green Fire Training Center	Warren	2008-2010	In Construction	88	03/28/11	
* Franklin Technology Center	Simpson	2004-2006	Complete/Not Closed Out	100	08/10/07	03/07/08
* Franklin Technology Center - Expansion	Simpson	2006-2008	Complete/Not Closed Out	100	10/30/07	12/06/07

Project Manager: Novak, Bill

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* Jones Building Renovation	Franklin	CPBOC-8/01/05	Complete/Closed Out	100	07/19/07	07/19/07
<b>Justice and Public Safety Cabinet/State Police</b>						
* Replace Records & Secure Evidence Fac (Information Services Bldg)	Franklin	2004-2006	Complete/In Warranty	100	08/14/10	08/05/10
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Advance Manufacturing Center - Design - Bluegrass CTC	Scott	2006-2008	Other			
Comments: Project on hold awaiting construction funding.						
* Springfield Community and Technical College	Washington	2006-2008	Complete/Not Closed Out	100	08/30/09	10/22/09
Comments: There are some outstanding issues with the contractor that need to be resolved prior to closeout.						
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>						
* Constr Crittenden Co Maint Facility & Salt Storage Structure	Crittenden	2010-2012	Design/Phase A			
<b>Project Manager: Peden, Ray</b>						
<b>Commerce Cabinet/Parks</b>						
* Pennyrile Golf Course Renovation	Christian	1998-2000	In Construction	99	02/15/08	
Comments: Rermedial work still required to satisfy the requirements of the Corps of Engineers permit.						
Pine Mountain Develop Lake Area/Golf Course	Bell	1998-2000	Complete/Not Closed Out	100	11/01/01	09/01/04
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Pedestrian and Vehicular Connector between the North and South Campuses--Somerset CC	Pulaski	2004-2006	Complete/Not Closed Out	100	07/04/06	01/16/08
<b>Project Manager: Phillips, Frank</b>						
<b>Commerce Cabinet/Parks</b>						
* Replace Sewer Plant - Pennyrile	Christian	CPBOC-8/01/07	In Construction	69	12/26/10	

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Comments: waste water treatment plant and lift station installed except for electrical hookup. Footings placed for metal bldg over plant.						
<b>General Government Cabinet/Military Affairs</b>						
Bluegrass Station Domestic Water Line Replacement	Fayette	CPBOC-11/01/09	In Construction	88	02/08/11	
Comments: water mains are installed and tested, tying buildings onto new system, preparing to test fire pump system, beginning to construct domestic line to north area.						
Construct Roadway Repairs - Harold L. Disney Training Center	Knox	CPBOC-3/01/10	In Construction	19	03/26/11	
Comments: Contractor excavating cut area, placed foundation for embankment and began bringing the embankment up.						
Renovate Bluegrass Station Infrastructure	Fayette	2008-2010	In Construction	88	01/09/11	
Comments: Electrical substation installed, water mains installed except for domestic line to north, testing fire system pumps.						
<b>Tourism, Arts &amp; Heritage Cabinet/Parks</b>						
Wastewater Treatment Plant Replacement - Pennyrile	Hopkins	Other	In Construction	69	12/26/10	
Comments: waste water treatment plant and lift station installed except for electrical hookup. Footings placed for metal bldg over plant.						
<b>Project Manager: Postlewaite, Gary</b>						
<b>General Government Cabinet/Military Affairs</b>						
Construct Armory Readiness Center - Owensboro	Daviess	2010-2012	In Construction	1	09/30/11	
Comments: Design build project, minor site work started, building design nearing completion						
Construct New Armory Readiness Center - Owensboro	Daviess	CPBOC-2/01/10	In Construction	1	09/30/11	
Comments: Project authorized in 2010-2012 budget. See "Construct Armory Readiness Center-Owensboro" for status updates for this project.						
<b>General Government Cabinet/Veteran's Affairs</b>						
* Western Kentucky Veterans' Center - Alzheimer's/General Care Unit	Hopkins	2006-2008	Bidding			
Comments: project out for bid,dec 21,2010						
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Construct Emerging Technology Center - West KY CTC	McCracken	2006-2008	Complete/Not Closed Out	99	08/28/09	01/05/10



**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2011-1 (January)**Print Date:** 02/22/2011

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Comments: minor site work punchlist items to be corrected spring 2011						
Construct Parking Lots and Drives - Henderson CC	Henderson	2010-2012	Complete/Not Closed Out	99	09/30/10	12/01/10
Comments: minor punchlist items being completed						
* Henderson CC Technology Center	Henderson	2004-2006	Complete/Not Closed Out	100	04/28/08	04/28/08
* Madisonville Postsecondary Education Center - Design	Hopkins	2006-2008	Design/Phase B			
Comments: project on hold, not funded						
* Madisonville Technology Center	Hopkins	2004-2006	Complete/Closed Out	100	06/06/08	01/04/09
Reroof and Enclose Concourses Gray Building - Madisonville	Hopkins	2010-2012	Awaiting Initiation by Agency			

**Project Manager:** Slone, Bill**Finance and Administration Cabinet/Facilities & Support Services**

* Capitol Campus Steam Distribution	Franklin	CPBOC-3/01/07	Complete/Closed Out	100	11/01/09	11/17/09
Comprehensive Energy Management and Control System	Franklin	CPBOC-7/01/10	In Construction	25	03/01/12	
Comments: Phase I complete; Phase II in progress.						

**Project Manager:** Sullivan, Spencer**Commerce Cabinet/Parks**

* Construct Convention Center E. P. "Tom" Sawyer	Jefferson	2006-2008	Complete/Not Closed Out	100	05/01/09	05/01/09
--	-----------	-----------	-------------------------	-----	----------	----------

**Commerce Cabinet/State Fair Board**

* East Wing/Hall Renovation Project	Jefferson	2004-2006	Complete/Not Closed Out	100	10/01/07	10/15/07
South Wing Expansion Construction	Jefferson	2002-2004	Complete/Not Closed Out	100	10/01/05	10/05/05

**Finance and Administration Cabinet/Facilities & Support Services**

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
* Kentucky State Capitol Dome Renovation Restoration	Franklin	1998-2000	Complete/Not Closed Out	100	11/08/99	11/12/99
* KY State Capitol - Hist Restoration (Design) - EOB & Infrastructure Comments: This project is on HOLD.	Franklin	2000-2002	Design/Phase C			
* Refurbish Escalators - CHR Building Comments: This project is on HOLD.	Franklin	CPBOC-3/01/07	Planning			

**Health and Family Services Cabinet/Mental Health & Mental Retardation Services**

* Construct Hazelwood Intermediate Care Facility for the Mentally Retarded/Developmentally Disabled Comments: This project is in construction. The six cottages are framed and ready to go under roof. The steel roof structure on the Clinic is under erection.	Jefferson	2008-2010	In Construction	5	09/01/11	
---	-----------	-----------	-----------------	---	----------	--

**Postsecondary Education Cabinet/KY Community and Technical College System**

* Construct Central Regional Postsecondary Education Center-Ph II-E-town CTC	Hardin	2006-2008	Complete/In Warranty	100	05/01/10	01/05/10
* Construct Science/Allied Health Building - Jefferson CTC	Jefferson	2006-2008	Complete/In Warranty	100	04/19/10	04/19/10

**Tourism, Arts & Heritage Cabinet/KY Center for the Arts**

Lobby Renovation project	Jefferson	Pool	Complete/Closed Out	100	12/21/09	12/21/10
Rigging System Replacement project Comments: Construction is on hold until next available unoccupies period which is the summer of 2011.	Jefferson	Pool	In Construction	40	08/01/11	

**Tourism, Arts & Heritage Cabinet/State Fair Board**

Horse Barn Replacement and Arena Project	Jefferson	CPBOC-2/01/10	Complete/In Warranty	100	05/01/10	05/01/10
--	-----------	---------------	----------------------	-----	----------	----------

Project Manager: Torabi, Maziar

**Transportation Cabinet/Gen Admin & Support (Transp)**

* Replace HVAC - Flemingsburg District Office	Fleming	2006-2008	Complete/Not Closed Out	100	04/08/09	09/10/09
---	---------	-----------	-------------------------	-----	----------	----------

Project Manager: Wilson, Bruce

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2011-1 (January)

Print Date: 02/22/2011

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Commerce Cabinet/Parks</b>						
* Big Bone Lick - Park Improvements	Boone	2006-2008	Other			
Comments: Consultants on hold after selection of consultants in summer of 2010.						
<b>Justice and Public Safety Cabinet/Corrections</b>						
* Kitchen Roof Failure - NTC	Boyle	CPBOC-6/01/05	Complete/Not Closed Out	100	11/01/05	11/01/05
* Northpoint Training Center - Rebuild from Fire	Boyle	2010-2012	Design/Phase B			
Comments: Completed Phase B. Releasing bid package 5, the building envelope.						
* Northpoint Training Center Debris Removal	Garrard	CPBOC-11/01/09	Complete/Not Closed Out	100	10/31/09	10/09/09
<b>Project Manager: Yates, Tony</b>						
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* L&N Building - Cooling Tower and Pump	Jefferson	Pool	Complete/Closed Out	100	01/18/08	05/09/08
<b>Tourism, Arts &amp; Heritage Cabinet/KY Center for the Arts</b>						
Dimming and Lighting System Replacement project	Jefferson	Pool	Complete/Closed Out	100	11/05/09	11/05/09
<b>Tourism, Arts &amp; Heritage Cabinet/State Fair Board</b>						
* Upgrade HVAC Systems	Jefferson	2008-2010	In Construction	80	02/17/11	
Comments: Broadbent HVAC work is approximately 75% complete						

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).