QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

 Report Quarter:
 2008-2 (April)

 Print Date:
 07/18/2008

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Postsecondary Education Cabinet/Northern Kentucky Ur	niversity					
Acquire New Residence Hall	Campbell	2006-2008	In Construction	20	07/23/08	
Comments: The construction completion date was $\boldsymbol{\varepsilon}$ being removed.	extended by ch	ange order. Contra	ctor start of work was delayed while a	sbestos was		
Construct Alumni Welcome Center	Campbell	2006-2008	Awaiting Initiation by Agency			
* Construct Center for Informatics	Campbell	2006-2008	A/E Selection			
Construct Central Plaza Phase II	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct Intramural Fields	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct Parking Garage #3	Campbell	2006-2008	In Construction	75	08/16/08	
Construct Soccer Stadium	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct Track and Field Stadium	Campbell	2006-2008	Awaiting Initiation by Agency			
Enhance Softball Field	Campbell	2006-2008	Awaiting Initiation by Agency			
* Regional Special Events Center	Campbell	2004-2006	In Construction	89	07/30/08	
Comments: The construction completion date was ϵ contractor's control and to allow additional times		-	ange order to account for delays beyond	the		
Relocate Early Childcare Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Relocate Master Plan Infrastructure	Campbell	2006-2008	Awaiting Initiation by Agency			
Renovate University Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Repair Structural Floor Heaving/E&G Buildings	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Air Handlers	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Business, Education, and Psychology Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace E&G Fire Alarm Systems	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Elevators Landrum Hall/Lucas Administrative Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Power Distribution Infrastructure	Campbell	2006-2008	Awaiting Initiation by Agency			
Residence Hall with Parking Design-Build	Campbell	2000-2002	Complete/Not Closed Out	100	07/15/03	07/15/03

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

 Report Quarter:
 2008-2 (April)

 Print Date:
 07/18/2008

				Constr	Contract	Actual
Cabinet/Agency/Project Title	County	Initial Auth	Status	% Compl	Compl	Subst
Residential Village Breezeway Structural Repair Project	Campbell	2000-2002	Complete/Not Closed Out	100	09/15/03	09/15/03
Restore Albright Health Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			
Upgrade AS & T Instructional Space	Campbell	2004-2006	Complete/Closed Out	100	01/15/07	12/16/06

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).