

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

Quarter: 2007-1

Date: 02/12/2007

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Postsecondary Education Cabinet/Murray State University						
Construct New Residential College Facility	Calloway	2004-2006	In Construction	35	06/01/07	
* Construct New Science Complex - Phase III	Calloway	2006-2008	Planning			
Comments: Project funds will not be available until July 1, 2007. FB 2004-2006 appropriation will be combined with FB 2006-2008 appropriation in an effort to continue this vital campus project.						
Construct Open-Sided Stall Barn at Expo Center	Calloway	2006-2008	Awaiting Initiation by Agency			
Construct Public Safety Building	Calloway	2004-2006	A/E Selection			
Comments: RFP proposals for A/E selection due on 01/05/07.						
Construct Recreation/Wellness Center	Calloway	2002-2004	Complete/Closed Out	100	12/30/04	12/05/05
Comments: Legal issues pending with General Contractor.						
Equine Instruction Facility Addition	Calloway	2002-2004	Complete/Closed Out	100	07/26/05	08/01/05
New Residential College - Richmond Hall	Calloway	2006-2008	Awaiting Initiation by Agency			
* New Science Complex - Phase II	Calloway	2004-2006	In Construction	20	03/18/08	
Comments: Chemistry building concrete columns and floor systems under construction. Biology building second floor build out should be complete in May 2007.						
Regional Center for Emerging Technology	Calloway	CPBOC-10/01/01	Complete/In Warranty	100	12/31/05	01/04/06
Renovate A. Carman Pavilion - Phase II	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Ordway Hall	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Pogue Library	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Wells Hall Interior	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate White Hall HVAC System	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate/Addition - Waterfield Library	Calloway	2004-2006	Complete/In Warranty	100	10/22/06	11/20/06
Replace Breathitt Veterinary Center Incinerator	Christian	2004-2006	In Construction	20	02/15/07	
Comments: Prep work complete. Awaiting delivery of the incinerator unit in January 2007.						

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).