

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** Administrative Office of the Courts**Report Quarter:** 2012-1 (January)**Print Date:** 04/20/2012

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Judicial Branch/AOC						
Adair County	Adair	2004-2006	Complete/Not Closed Out	100	02/25/10	03/01/10
Allen County	Allen	2008-2010	In Construction	64	04/01/12	
Boyd County	Boyd	2004-2006	Complete/Not Closed Out	100	06/30/09	05/11/09
Bracken County	Bracken	2008-2010	In Construction	5	01/01/13	
Breckinridge County	Breckinridge	2006-2008	In Construction	45	04/01/12	
Bullitt County	Bullitt	2000-2002	Complete/Not Closed Out	100	05/31/07	05/31/07
Campbell County	Campbell	2006-2008	In Construction	53	09/01/12	
Carlisle County	Carlisle	2008-2010	Complete/In Warranty	100	04/01/11	04/01/11
Fleming County	Fleming	2006-2008	In Construction	98	01/31/12	
Franklin County	Franklin	2006-2008	In Construction	18	07/01/13	
Gallatin County (Project Pool)	Gallatin	2004-2006	Complete/Not Closed Out	100	04/30/08	04/30/08
Garrard County	Garrard	2006-2008	In Construction	98	01/31/12	
Grant County	Grant	2004-2006	Complete/Not Closed Out	100	02/01/10	04/01/10
Grayson County	Grayson	2004-2006	Complete/Not Closed Out	100	05/29/09	06/15/09
Green County	Green	2004-2006	Complete/Not Closed Out	100	03/01/10	05/01/10
Hancock County	Hancock	2006-2008	Complete/In Warranty	100	07/15/11	09/19/11
Hart County	Hart	2004-2006	Complete/Closed Out	100	10/31/08	12/31/08
Hopkins County	Hopkins	2006-2008	In Construction	75	02/28/12	
Jackson County	Jackson	2004-2006	Complete/Closed Out	100	01/30/10	02/28/10
Laurel County	Laurel	2004-2006	Complete/Not Closed Out	100	03/30/10	05/01/10
Lawrence Cousnty	Lawrence	2008-2010	In Construction	5	02/01/13	
Livingston County	Livingston	2004-2006	Complete/Closed Out	100	12/31/08	01/01/09
Logan County	Logan	2004-2006	Complete/Not Closed Out	100	02/10/10	03/15/10
Marion County	Marion	2006-2008	Complete/In Warranty	100	07/01/11	08/01/11
Mercer County	Mercer	2006-2008	In Construction	80	02/28/12	
Monroe County	Monroe	2006-2008	Complete/In Warranty	100	06/15/11	07/01/11
Morgan County	Morgan	2008-2010	In Construction	70	08/01/12	
Owen County	Owen	2006-2008	In Construction	65	07/01/12	

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** Administrative Office of the Courts**Report Quarter:** 2012-1 (January)**Print Date:** 04/20/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Pendleton County (Project Pool)	Pendleton	2004-2006	Complete/Not Closed Out	100	03/30/10	05/01/10
Pike County	Pike	2006-2008	In Construction	43	03/30/13	
Pulaski County	Pulaski	2004-2006	Complete/Not Closed Out	100	09/30/10	10/30/10
Robertson County (Project Pool)	Robertson	2004-2006	Complete/Not Closed Out	100	06/30/09	11/01/09
Rowan County	Rowan	2006-2008	Complete/In Warranty	100	05/01/11	06/27/11
Russell County	Russell	2006-2008	Complete/In Warranty	100	07/15/11	08/01/11
Shelby County	Shelby	2004-2006	Complete/In Warranty	100	12/12/11	12/12/11
Taylor County	Taylor	2004-2006	Complete/Closed Out	100	10/30/09	10/15/09
Todd County	Todd	2006-2008	In Construction	40	05/01/12	
Trigg County	Trigg	2004-2006	Complete/Not Closed Out	100	08/30/09	08/30/09
Washington County	Washington	2004-2006	Complete/Closed Out	100	01/31/09	03/20/09
Whitley County	Whitley	2006-2008	Complete/In Warranty	100	10/15/11	10/15/11
Wolfe County	Wolfe	2006-2008	In Construction	73	06/01/12	

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).