

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Administrative Office of the Courts**Report Quarter:** 2010-3 (July)**Print Date:** 08/02/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Project Manager: Henderson, Carole						
Judicial Branch/AOC						
Adair County	Adair	2004-2006	Complete/In Warranty	100	02/25/10	03/01/10
Allen County	Allen	2008-2010	In Construction	8	09/01/11	
Comments: Don't have an official schedule yet						
Boyd County	Boyd	2004-2006	Complete/Not Closed Out	100	06/30/09	05/11/09
Bracken County	Bracken	2008-2010	Design/Phase A			
Comments: CFSC July 20, 2010						
Breckinridge County	Breckinridg	2006-2008	In Construction	10	06/01/11	
Bullitt County	Bullitt	2000-2002	Complete/Not Closed Out	100	05/31/07	05/31/07
Campbell County	Campbell	2006-2008	In Construction	10	08/01/12	
Carlisle County	Carlisle	2008-2010	In Construction	53	01/20/11	
Fleming County	Fleming	2006-2008	In Construction	10	04/01/11	
Franklin County	Franklin	2006-2008	Design/Phase C			
Comments: Anticipate bidding September 2010						
Gallatin County (Project Pool)	Gallatin	2004-2006	Complete/Not Closed Out	100	04/30/08	04/30/08
Garrard County	Garrard	2006-2008	In Construction	30	04/01/11	
Grant County	Grant	2004-2006	Complete/In Warranty	100	02/01/10	04/01/10
Grayson County	Grayson	2004-2006	Complete/In Warranty	100	05/29/09	06/15/09

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Administrative Office of the Courts**Report Quarter:** 2010-3 (July)**Print Date:** 08/02/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Green County	Green	2004-2006	Complete/In Warranty	100	03/01/10	05/01/10
Hancock County	Hancock	2006-2008	In Construction	50	02/01/11	
Hart County	Hart	2004-2006	Complete/Not Closed Out	100	10/31/08	12/31/08
Hopkins County	Hopkins	2006-2008	In Construction	5	03/01/12	
Comments: No official schedule yet						
Jackson County	Jackson	2004-2006	Complete/In Warranty	100	01/30/10	02/28/10
Laurel County	Laurel	2004-2006	Complete/In Warranty	100	03/30/10	05/01/10
Lawrence Cousnty	Lawrence	2008-2010	Design/Phase A			
Comments: CFSC July 20, 2010						
Livingston County	Livingston	2004-2006	Complete/Not Closed Out	100	12/31/08	01/01/09
Logan County	Logan	2004-2006	Complete/In Warranty	100	02/10/10	03/15/10
Marion County	Marion	2006-2008	In Construction	74	12/30/10	
Mercer County	Mercer	2006-2008	In Construction	20	08/01/11	
Monroe County	Monroe	2006-2008	In Construction	20	07/01/11	
Morgan County	Morgan	2008-2010	In Construction	0	09/01/11	
Owen County	Owen	2006-2008	In Construction	2	09/01/11	
Comments: No official schedule yet						
Pendleton County (Project Pool)	Pendleton	2004-2006	Complete/In Warranty	100	03/30/10	05/01/10
Pike County	Pike	2006-2008	Design/Phase C			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Administrative Office of the Courts**Report Quarter:** 2010-3 (July)**Print Date:** 08/02/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Comments: Awaiting contract reviews						
Pulaski County	Pulaski	2004-2006	In Construction	90	08/01/10	
Robertson County (Project Pool)	Robertson	2004-2006	Complete/In Warranty	100	06/30/09	11/01/09
Rowan County	Rowan	2006-2008	In Construction	20	04/01/11	
Russell County	Russell	2006-2008	In Construction	29	04/01/11	
Shelby County	Shelby	2004-2006	In Construction	50	02/28/11	
Taylor County	Taylor	2004-2006	Complete/In Warranty	100	10/30/09	10/15/09
Todd County	Todd	2006-2008	Design/Phase C			
Trigg County	Trigg	2004-2006	Complete/In Warranty	100	08/30/09	08/30/09
Washington County	Washington	2004-2006	Complete/Not Closed Out	100	01/31/09	03/20/09
Whitley County	Whitley	2006-2008	In Construction	42	01/30/11	
Wolfe County	Wolfe	2006-2008	In Construction	8	11/15/11	

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).