QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Administrative Office of the Courts

Report Quarter: 2012-4 (October)

Print Date: 10/19/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Judicial Branch/AOC						
Adair County	Adair	2004-2006	Complete/Not Closed Out	100	02/25/10	03/01/10
Allen County	Allen	2008-2010	In Construction	97	10/15/12	
Boyd County	Boyd	2004-2006	Complete/Not Closed Out	100	06/30/09	05/11/09
Bracken County	Bracken	2008-2010	In Construction	65	01/01/13	
Breckinridge County	Breckinrid	g: 2006-2008	Complete/In Warranty	100	04/01/12	04/01/12
Campbell County	Campbell	2006-2008	Complete/In Warranty	100	06/15/12	06/15/12
Carlisle County	Carlisle	2008-2010	Complete/Not Closed Out	100	04/01/11	04/01/11
Fleming County	Fleming	2006-2008	Complete/In Warranty	100	01/31/12	02/01/12
Franklin County	Franklin	2006-2008	In Construction	50	08/01/13	
Gallatin County (Project Pool)	Gallatin	2004-2006	Complete/Not Closed Out	100	04/30/08	04/30/08
Garrard County	Garrard	2006-2008	Complete/In Warranty	100	01/31/12	02/01/12
Grant County	Grant	2004-2006	Complete/Not Closed Out	100	02/01/10	04/01/10
Grayson County	Grayson	2004-2006	Complete/Not Closed Out	100	05/29/09	06/15/09
Green County	Green	2004-2006	Complete/Not Closed Out	100	03/01/10	05/01/10
Hancock County	Hancock	2006-2008	Complete/In Warranty	100	07/15/11	09/19/11
Hopkins County	Hopkins	2006-2008	Complete/In Warranty	100	04/13/12	04/13/12
Laurel County	Laurel	2004-2006	Complete/Not Closed Out	100	03/30/10	05/01/10
Lawrence Cousnty	Lawrence	2008-2010	In Construction	45	03/01/13	
Logan County	Logan	2004-2006	Complete/Not Closed Out	100	02/10/10	03/15/10
Marion County	Marion	2006-2008	Complete/Not Closed Out	100	07/01/11	08/01/11
Mercer County	Mercer	2006-2008	Complete/In Warranty	100	03/26/12	02/28/12
Monroe County	Monroe	2006-2008	Complete/Not Closed Out	100	06/15/11	07/01/11
Morgan County	Morgan	2008-2010	In Construction	20	12/31/14	
Owen County	Owen	2006-2008	Complete/In Warranty	100	08/01/12	08/01/12
Pendleton County (Project Pool)	Pendleton	2004-2006	Complete/Not Closed Out	100	03/30/10	05/01/10
Pike County	Pike	2006-2008	In Construction	75	03/30/13	
Pulaski County	Pulaski	2004-2006	Complete/Not Closed Out	100	09/30/10	10/30/10
Robertson County (Project Pool)	Robertson	2004-2006	Complete/Not Closed Out	100	06/30/09	11/01/09
2 ,						

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Administrative Office of the Courts

Report Quarter: 2012-4 (October)

Print Date: 10/19/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Rowan County	Rowan	2006-2008	Complete/Not Closed Out	100	05/01/11	06/27/11
Russell County	Russell	2006-2008	Complete/Not Closed Out	100	07/15/11	08/01/11
Shelby County	Shelby	2004-2006	Complete/In Warranty	100	12/12/11	12/12/11
Todd County	Todd	2006-2008	Complete/In Warranty	100	08/15/12	08/15/12
Trigg County	Trigg	2004-2006	Complete/Not Closed Out	100	08/30/09	08/30/09
Whitley County	Whitley	2006-2008	Complete/In Warranty	100	10/15/11	10/15/11
Wolfe County	Wolfe	2006-2008	Complete/In Warranty	100	06/25/12	07/01/12

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).