## QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

 Report Quarter:
 2012-2 (April)

 Print Date:
 04/20/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Postsecondary Education Cabinet/Murray State Univers	ity					
Acquire Farm Laboratory Land	Calloway	2010-2012	Awaiting Initiation by Agency			
Acquire Land	Calloway	2010-2012	Awaiting Initiation by Agency			
Complete Business and Research Center Tenant	Calloway	2010-2012	In Construction	1	06/27/12	
Construct College Courts Housing	Calloway	2008-2010	Awaiting Initiation by Agency			
Construct Electrical Generation Plant	Calloway	2008-2010	Complete/In Warranty	100	12/31/11	07/31/11
Construct Livestock Instructional Laboratory	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct Multipurpose Practice Facility	Calloway	2010-2012	In Construction	5	12/12/12	
Construct New Breathitt Veterinary Center	Calloway	2010-2012	Awaiting Initiation by Agency			
* Construct New Science Complex - Phase III	Calloway	2006-2008	Complete/Not Closed Out	100	04/30/09	05/01/09
Construct Open-Sided Stall Barn at Expo Center	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct Paducah Regional Campus Facility  Comments: Project is being funded by McCracken Co	Calloway ounty Fiscal	2010-2012 Court with MSU as a	Design/Phase B agent.			
Demolish Ordway Hall	Calloway	2010-2012	Awaiting Initiation by Agency			
Install Sprinkler System - Blackburn Science Building	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate A. Carman Pavilion - Completion	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Blackburn Science	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate College Courts	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Curris Center T'Room & Food Svc. Equip.	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Elizabeth Hall	Calloway	2010-2012	In Construction	13	08/02/12	
Renovate Lovett Auditorium	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Pogue Library Electric and HVAC	Calloway	2010-2012	Awaiting Initiation by Agency			
Replace Breathitt Veterinary Center Heating & System	Calloway	2010-2012	Awaiting Initiation by Agency			
Replace Central Plant Boilers	Calloway	2010-2012	Awaiting Initiation by Agency			
Upgrade Applied Science Electrical System	Calloway	2010-2012	Awaiting Initiation by Agency			
Upgrade Campus Electrical Distribution System	Calloway	2010-2012	Awaiting Initiation by Agency			

<sup>\*</sup> indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).