QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

Report Quarter: 2012-3 (July) **Print Date:** 10/19/2012

Renovate Norse Commons

Cabinet/Agency/Project Title	County	Initial Auth	Status	% Compl	Contract Compl Date	Subst Compl
Postsecondary Education Cabinet/Northern Kentucky Un	iversity					
Acquire Land/Master Plan 2012-2012 Comments: To date the university has sold Agency campus and located within the University's Acqui		=		sties adjac	cent to the	
Acquire/renovate Gateway/Highland Heights Campus	Campbell	2010-2012	Planning			
Construct Alumni Center	Campbell	2010-2012	Awaiting Initiation by Agency			
Construct Athletics Practice Facility	Campbell	2012-2014	Awaiting Initiation by Agency			
* Construct Center for Informatics	Campbell	2006-2008	Complete/In Warranty	100	07/09/11	05/25/11
Construct Chiller Plant	Campbell	2012-2014	Awaiting Initiation by Agency			
Construct Track and Field Stadium	Campbell	2012-2014	Awaiting Initiation by Agency			
Design New Residence Hall - 2012-2014	Campbell	2012-2014	Awaiting Initiation by Agency			
Design Parking Garage Expansion	Campbell	2010-2012	Planning			
Design Renovation/Expansion of Albright Health Center	Campbell	2010-2012	Design/Phase B			
Disaster Recovery/Business Continuance	Campbell	2012-2014	Awaiting Initiation by Agency			
Enhance Softball and Tennis Complex	Campbell	2010-2012	Awaiting Initiation by Agency			
Initiate Phase II of Master Plan	Campbell	2010-2012	Awaiting Initiation by Agency			
Reconstruct Central Plaza Phase II	Campbell	2012-2014	Awaiting Initiation by Agency			
Reconstruct Central Plaza Phase II	Campbell	2010-2012	Complete/In Warranty	100	11/09/11	11/15/11
Relocate Early Childcare Center	Campbell	2012-2014	Awaiting Initiation by Agency			
Renew E&G Elevators 2010-2012	Campbell	2010-2012	Awaiting Initiation by Agency			
Renew/Renovate Fine Arts Center Comments: Project includes replacement of the bu renovation associated with the floor heaving rep continues on the roof. Roof replacement is bein	airs. The st	ructural floor hea	ving portion of the work is in construct	ea and inte		ic
Renew/Renovate University Center Phase II Comments: Demolition work is completed. Renovat this time.	Campbell ion and HVAC	2010-2012 equipment were bid	In Construction as separate bid packages and are being	5 reviewed f	//	
Renovate Applied Science and Technology First Floor	Campbell	2012-2014	Awaiting Initiation by Agency			
Renovate Applied Science and Technology First Floor	Campbell	2010-2012	Awaiting Initiation by Agency			
Renovate Civic Center Building	Campbell	2012-2014	Awaiting Initiation by Agency			
Renovate Gateway/Highland Heights Campus	Campbell	2012-2014	Awaiting Initiation by Agency			

Constr Contract

Actual

2012-2014

Awaiting Initiation by Agency

Campbell

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

Report Quarter: 2012-3 (July) **Print Date:** 10/19/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Renovate Old Civic Center Building Comments: Hazardous material abatement and de	Campbell molition of HVAC	2010-2012 system is underway	Planning in preparation for renovation.			
Renovate Residence Halls - 2012-2014	Campbell	2012-2014	Awaiting Initiation by Agency			
Renovate/Expand Baseball Field	Campbell	2012-2014	Awaiting Initiation by Agency			
Renovate/Expand Baseball Field	Campbell	2010-2012	Planning			
Repair Structural Heaving Landrum and Fine Arts	Campbell	2012-2014	Awaiting Initiation by Agency			
Repair University Drive Parking Garage	Campbell	2010-2012	Complete/In Warranty	100	08/24/11	08/20/11
Replace Callahan Roof	Campbell	2012-2014	Awaiting Initiation by Agency			
Replace Health Center and Regents Hall Roofs	Campbell	2012-2014	Awaiting Initiation by Agency			
Restore Albright Health Center Roof	Campbell	2010-2012	Planning			

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).