QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Louisville

 Report Quarter:
 2009-1 (January)

 Print Date:
 02/02/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Postsecondary Education Cabinet/University of Louis	ville					
Acquire Land - Chevron Property	Jefferson	2004-2006	Planning			
Construct 500 Bed Residence Hall	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Athletic Academic Support Facility	Jefferson	2006-2008	Awaiting Initiation by Agency			
Construct Boathouse for Women's Rowing Program	Jefferson	2006-2008	Awaiting Initiation by Agency			
Construct Center for Predictive Medicine Comments: Substantial completion date extended	Jefferson by change order	2004-2006	In Construction	98	02/01/09	
Construct Complete Two Shelled Floors of CII	Jefferson	2008-2010	In Construction	12	12/31/09	
Construct Diversity Center for Excellence	Jefferson	2006-2008	Awaiting Initiation by Agency			
Construct Executive MBA/Business Program	Jefferson	2006-2008	A/E Selection			
Construct Fitness & Health Institute	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Health Sciences Campus Parking Structure	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Health Sciences Campus Steam/Chilled Water Plant II	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct HSC Parking Structure II	Jefferson	2004-2006	In Construction	3	11/30/09	
Construct HSC Research Facility V	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Instructional Facility in HSC Quad	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Physical Plant Space in Health Sciences Campus Garage	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Student Health Facility	Jefferson	2006-2008	Awaiting Initiation by Agency			
Construct Utilities, Remove Overhead Lines	Jefferson	2004-2006	Awaiting Initiation by Agency			
Construct Westside Dining Facility	Jefferson	2008-2010	A/E Selection			
Expand & Renovate - Founders Union Building	Jefferson	2006-2008	Awaiting Initiation by Agency			
Expand Ambulatory Care Bldg Academic Addition	Jefferson	2004-2006	Awaiting Initiation by Agency			
Expand and Renovate - Dental School	Jefferson	2008-2010	Design/Phase B			
Expand and Renovate Oppenheimer Hall	Jefferson	2008-2010	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Louisville

 Report Quarter:
 2009-1 (January)

 Print Date:
 02/02/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Expand College of Business for Equine Industry	Jefferson	2008-2010	Awaiting Initiation by Agency			
Expand Oppenheimer Hall for Social Work	Jefferson	2002-2004	Awaiting Initiation by Agency			
Expand Papa John's Cardinal Stadium	Jefferson	2008-2010	In Construction	1	09/01/10	
Expand Student Activities Center	Jefferson	2008-2010	Design/Phase A			
Expand Tragar Field Hockey Stadium	Jefferson	2006-2008	Complete/In Warranty	100	08/15/08	09/01/08
* HSC Research Campus Facility - Phase III	Jefferson	2004-2006	In Construction	90	06/24/09	
Inhalation Chamber	Jefferson	2004-2006	Complete/Not Closed Out	100	01/31/07	02/28/07
Comments: Still in the process of identifying and	l purchasing	laboratory equipment.				
Lease-Purchase College of Business MBA Program Building	Jefferson	2008-2010	Awaiting Initiation by Agency			
Papa John Stadium Expansion/Planning	Jefferson	2004-2006	Complete/Closed Out		07/30/08	07/30/08
Purchase Artificial Turf Practice Field Facility	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Central Station Property	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Land Near Belknap Campus South	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Land Near Health Sciences Campus - Parcel I	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Land Near Papa John's Stadium	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Land Support Service (Northeast Quad)	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Real Estate Near Health Sciences Campus - Parcel II	Jefferson	2006-2008	Other			
Comments: A portion of this parcel was acquired of was purchased for \$2.5 million. This project show		-				
Purchase Real Estate near HSC & Ren. Offices	Jefferson	2004-2006	Awaiting Initiation by Agency			
Purchase Support Service Land (Northeast Quad)	Jefferson	2006-2008	Awaiting Initiation by Agency			
Renovate - Shelby Campus Infrastructure	Jefferson	2004-2006	Design/Phase A			
Renovate and Purchase Home of the Innocents (UL Title: Sch of Public Health & Info Sciences Renov) The property was purchased on 6/20/2005 at a cost		2004-2006	Complete/In Warranty	100	09/30/08	10/13/08
Renovate Burhans Hall	Jefferson	2008-2010	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Louisville

 Report Quarter:
 2009-1 (January)

 Print Date:
 02/02/2009

Cabinet/Agency/Project Title	County	Initial Auth		Constr % Compl	Contract Compl	Actual Subst
Renovate Capital Renewal Pool	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Chemistry Fume Hood Redesign, Phase II	Jefferson	2004-2006	Awaiting Initiation by Agency			
Renovate College of Education Building	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Ekstrom Library	Jefferson	2006-2008	In Construction	22	08/31/09	
Renovate Gross Anatomy Lab	Jefferson	2008-2010	Revising/Rebidding			
Renovate J. B. Speed Building	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Kersey Library	Jefferson	2006-2008	Bidding			
Renovate Kornhauser Library	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate KY Lions Eye Research Institute	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Life Sciences Building	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Medical Dental Res Building, Phase IV	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Medical School Tower - 55A, Phase I	Jefferson	2006-2008	Awaiting Initiation by Agency			
Renovate Miller Information Technology Center	Jefferson	2008-2010	Design/Phase B			
Renovate Natural Science Building	Jefferson	2004-2006	Awaiting Initiation by Agency			
Renovate Research Resource Center Cage Wash Area	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Shelby Campus Infrastructure	Jefferson	2008-2010	In Construction	50	06/30/09	
* Research Bldg (Belknap Campus)	Jefferson	2000-2002	Complete/Not Closed Out	100	02/28/06	02/28/06
LRC Staff Note - UL indicates it is receiving \$332 These funds will be used for equipment and other i Comments: In the process of designing mechanical s	mprovements	to enhance the resear	ch conducted in the building.	ilding.		
Utility Distribution - South Belknap Campus	Jefferson	2006-2008	Awaiting Initiation by Agency			

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).