QUARTERLY CAPITAL PROJECTS STATUS REPORT Reporting Agency: University of Louisville

Report Quarter: 2009-3(July) Print Date: 07/23/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Postsecondary Education Cabinet/University of Louisvi	lle					
Acquire Land - Chevron Property	Jefferson	2004-2006	Planning			
Construct 500 Bed Residence Hall	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Athletic Academic Support Facility	Jefferson	2006-2008	Awaiting Initiation by Agency			
Construct Boathouse for Women's Rowing Program	Jefferson	2006-2008	Awaiting Initiation by Agency			
Construct Center for Predictive Medicine	Jefferson	2004-2006	Complete/In Warranty	100	02/01/09	03/15/09
Construct Complete Two Shelled Floors of CII	Jefferson	2008-2010	In Construction	76	12/31/09	
Construct Diversity Center for Excellence	Jefferson	2006-2008	Awaiting Initiation by Agency			
Construct Executive MBA/Business Program	Jefferson	2006-2008	A/E Selection			
Construct Fitness & Health Institute	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Health Sciences Campus Parking Structure III	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Health Sciences Campus Steam/Chilled Water Plant II	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct HSC Parking Structure II	Jefferson	2004-2006	In Construction	77	11/30/09	
Construct HSC Research Facility V	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Instructional Facility in HSC Quad	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Physical Plant Space in Health Sciences Campus Garage	Jefferson	2008-2010	Awaiting Initiation by Agency			
Construct Student Health Facility	Jefferson	2006-2008	A/E Selection			
Construct Utilities, Remove Overhead Lines	Jefferson	2004-2006	Awaiting Initiation by Agency			
Construct Westside Dining Facility	Jefferson	2008-2010	In Construction	2	01/05/10	
Ernst Hall Renovation	Jefferson	CPBOC-6/01/09	In Construction	5	11/30/09	
Expand & Renovate - Founders Union Building	Jefferson	2006-2008	Design/Phase A			
Expand Ambulatory Care Bldg Academic Addition	Jefferson	2004-2006	Awaiting Initiation by Agency			
Expand and Renovate - Dental School	Jefferson	2008-2010	Design/Phase C			
Expand and Renovate Oppenheimer Hall	Jefferson	2008-2010	Awaiting Initiation by Agency			
Expand College of Business for Equine Industry	Jefferson	2008-2010	Design/Phase A			
Expand Papa John's Cardinal Stadium	Jefferson	2008-2010	In Construction	19	09/01/10	
Expand Student Activities Center	Jefferson	2008-2010	Design/Phase A			
Expand Tragar Field Hockey Stadium	Jefferson	2006-2008	Complete/In Warranty	100	08/15/08	09/01/08

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Louisville

 Report Quarter:
 2009-3 (July)

 Print Date:
 07/23/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
* HSC Research Campus Facility - Phase III	Jefferson	2004-2006	Complete/In Warranty	100	06/24/09	06/30/09
Inhalation Chamber	Jefferson	2004-2006	Complete/Not Closed Out	100	01/31/07	02/28/07
Lease-Purchase College of Business MBA Program Building	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Artificial Turf Practice Field Facility	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Land Near Health Sciences Campus - Parcel I	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Land Near Papa John's Stadium	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Land Support Service (Northeast Quad)	Jefferson	2008-2010	Awaiting Initiation by Agency			
Purchase Real Estate Near Health Sciences Campus - Parcel II	Jefferson	2006-2008	Other			
Comments: Comments: A 0.74 acre portion of this process of \$2.5 million; remainder will be purchased when it	•		e foot building at 614 E. Chestnut Stre	et has beer	n acquired at	: a
Purchase Support Service Land (Northeast Quad)	Jefferson	2006-2008	Awaiting Initiation by Agency			
Renovate and Purchase Home of the Innocents (UL Title: Sch of Public Health & Info Sciences Renov) The property was purchased on 6/20/2005 at a cos		2004-2006	Complete/In Warranty	100	09/30/08	10/13/08
Renovate Burhans Hall	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Capital Renewal Pool	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Chemistry Fume Hood Redesign, Phase II	Jefferson	2004-2006	Awaiting Initiation by Agency			
Renovate College of Education Building	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Ekstrom Library	Jefferson	2006-2008	In Construction	90	08/31/09	
Renovate Gross Anatomy Lab	Jefferson	2008-2010	Revising/Rebidding			
Renovate J. B. Speed Building	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Kersey Library	Jefferson	2006-2008	In Construction	48	12/31/09	
Renovate Kornhauser Library	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate KY Lions Eye Research Institute	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Life Sciences Building	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Medical Dental Res Building, Phase IV	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Medical School Tower - 55A, Phase I	Jefferson	2006-2008	Awaiting Initiation by Agency			
Renovate Miller Information Technology Center	Jefferson	2008-2010	In Construction	70	09/30/09	
Renovate Natural Science Building	Jefferson	2004-2006	Awaiting Initiation by Agency			
Renovate Research Resource Center Cage Wash Area	Jefferson	2008-2010	Awaiting Initiation by Agency			
Renovate Shelby Campus Infrastructure	Jefferson	2008-2010	In Construction	96	08/14/09	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Louisville

Report Quarter: 2009-3 (July) **Print Date:** 07/23/2009

Cabinet/Agency/Project T:	itle	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Comments:	Contract completion date revised by ch	ange order.					
			rom the used GN	Complete/Not Closed Out MP contingency fund on the Belknap Resonducted in the building.	100 earch Building.	02/28/06 These funds	02/28/06
Utility Distributio	n - South Belknap Campus	Jefferson	2006-2008	Awaiting Initiation by Agency	7		

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).