QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Western Kentucky University

 Report Quarter:
 2009-2 (April)

 Print Date:
 04/15/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst		
Postsecondary Education Cabinet/Council on Postsecondary Education								
Construct Chapel and Columbarium	Warren	CPBOC-11/01/08	Bidding					
Postsecondary Education Cabinet/Western Kentucky Un	iversity							
Acquire Property and Construct Parking Lots	Warren	2008-2010	Construction/Multiple Bid Packs					
Acquire Property and Construct Parking Lots-Phase I	Warren	2008-2010	Design/Phase C					
Acquire Property and Construct Parking Lots-Phase	Warren	2008-2010	In Construction	25	08/15/09			
Acquire Property and Construct Parking Lots-Phase	Warren	2008-2010	Design/Phase C					
Acquire Property and Construct Parking Lots-Phase IV	Warren	2008-2010	Design/Phase A					
Add Club Seating to Diddle Arena	Warren	CPBOC-5/01/08	Revising/Rebidding					
Construct - Student Publications Facility	Warren	2004-2006	Complete/Closed Out	100	01/31/08	02/28/08		
Construct Agriculture Research Services Lab	Warren	2006-2008	Awaiting Initiation by Agency					
Construct Baseball Clubhouse	Warren	2008-2010	Design/Phase B					
Construct Central Reg. Postsecondary Education Center Phase II	Warren	2006-2008	Awaiting Initiation by Agency					
Construct Central Regional Postsecondary Education Center - Planning and Design	Hardin	2008-2010	Awaiting Initiation by Agency					
Construct Materials Characterization/ICSET Phase II	Warren	2008-2010	Awaiting Initiation by Agency					
Construct Mesonet Computer Center	Warren	2008-2010	Awaiting Initiation by Agency					
Construct Student Health Services Building	Warren	2004-2006	Complete/Closed Out	100	12/31/07	02/28/08		
Develop South Lawn	Warren	2008-2010	Awaiting Initiation by Agency					
Expand Preston Center - Phase II Construction	Warren	2008-2010	In Construction	30	01/01/10			
Improve University Drive Intersection	Warren	2008-2010	Awaiting Initiation by Agency					
Install Bike Paths	Warren	2008-2010	Awaiting Initiation by Agency					

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Western Kentucky University

 Report Quarter:
 2009-2 (April)

 Print Date:
 04/15/2009

.net/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Parking and Street Improvemetns (subproject - Phase IV: Upgrade Parking Lot @ 14th St & KY St)	Warren		Complete/In Warranty	100	08/31/08	08/31/0
Renovate Academic Athletic #2	Warren	2004-2006	Multiple Subprojects			
See the following four subprojects - Renovate Acad Ar (Phase II: Utility Upgrades); Renovate Acad Ar Renovate East Grandstand).		_			2	
Renovate Academic Athletic #2 (subproject - Phase III: Construct West Grandstand)	Warren	2004-2006	Complete/Not Closed Out	100	01/12/09	01/12/0
Renovate Academic Athletic #2 (subproject - Phase IV: Renovate East Grandstand)	Warren	2004-2006	Complete/Not Closed Out	100	11/26/08	12/19/0
Renovate Academic Athletic #2 (subproject - Phase 7: Track and Field)	Warren		Complete/In Warranty	100	04/30/08	04/30/0
Renovate Agriculture Expo Center	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Agriculture Expo Center HVAC System	Warren	2006-2008	Complete/Closed Out	100	01/31/08	02/28/
Renovate and Expand Carroll Knicely Center Phase II	Warren	2008-2010	Bidding			
Renovate Downing University Center - Phase III	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Electrical Distribution - Phase V	Warren	2006-2008	Complete/In Warranty	100	09/15/08	09/15/
Renovate Environmental Science and Technology Hall Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Garrett Conference Center Phase I	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Helm/Cravens Library Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Ivan Wilson Center Phase I	Warren	2008-2010	Design/Phase A			
Renovate Kentucky Building Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Preston Center - Design	Warren	2004-2006	In Construction	30	12/31/09	
Renovate Science Campus Phase III	Warren	2008-2010	In Construction	43	10/31/09	
Renovate Science Campus-Phase II (subproject - Phase A: Construct Snell Hall)	Warren	2004-2006	In Construction	97	06/30/09	
Renovate Science Campus-Phase II (subproject - Phase B: Renovate Science and Technology Building) Comments: This phase is now Science Campus Phase	Warren se III, remove	2004-2006 d from Phase II.	In Construction	0	10/31/09	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Western Kentucky University

 Report Quarter:
 2009-2 (April)

 Print Date:
 04/15/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Renovate Science Campus-Phase II (subproject - Phase C: Renovate Thompson Center Wing)	Warren	2004-2006	Design/Phase C			
Renovate Science Campus-Phase II (subproject - Phase D: Demolish Thompson North Wing)	Warren	2004-2006	Design/Phase C			
Renovate Underground Electrical Infrastructure	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Van Meter Hall	Warren	2008-2010	In Construction	30	06/30/10	
Renovate Van Meter Hall - Design	Warren	2004-2006	In Construction	30	06/30/10	
Renovation & Expansion of Carroll Knicely Center See the following two subprojects: Roof Replace	Warren ement and Bui	2006-2008 lding Renovation & E	Multiple Subprojects Expansion.			
Renovation & Expansion of Carroll Knicely Center (subproject - Building Renovation & Expansion)	Warren	2006-2008	Bidding			
Renovation of Faculty House	Warren	2006-2008	Complete/Closed Out	100	02/28/08	02/28/08
Repair and Renovate Craig Alumni House	Warren	2008-2010	Awaiting Initiation by Agency			
Repair/Renovate Parking Structure #1, Phase I	Warren	2008-2010	Design/Phase A			
Replace Building Ford College Business - Grise Hall Phase I	Warren	2008-2010	Design/Phase A			
* Replace College of Education Building - Tate Page Hall	Warren	2006-2008	In Construction	17	09/30/10	
Replace College of Education Building Phase II	Warren	2008-2010	Awaiting Initiation by Agency			
Replace Field in Houchens/L.T. Smith Football Stadium	Warren	2008-2010	Complete/In Warranty	100	03/30/09	03/30/09
South Campus - Parking & Dining Improvements See the following three subprojects: Parking E	Warren xpansion, Bui	2004-2006 lding Expansion, and	Multiple Subprojects d Roof Replacement.			
South Campus - Parking & Dining Improvements (subproject - Building Expansion)	Warren	2004-2006	Complete/In Warranty	100	04/30/08	04/30/08
Upgrade Steam Plant Air Quality System	Warren	2008-2010	Complete/In Warranty	100	11/18/08	11/14/08

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).