

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**  
**Reporting Agency:** Western Kentucky University  
**Report Quarter:** 2012-1 (January)  
**Print Date:** 04/20/2012

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
<b>Postsecondary Education Cabinet/Western Kentucky University</b>						
Acquire Property and Construct Parking Lots	Warren	2008-2010	Construction/Multiple Bid Packs			
Center for Research & and Dev Infrastructure and Renovations (subproject: Construct WKU Data Center)	Warren		Complete/In Warranty		08/12/11	08/12/11
Center for Research & and Dev. Infrastructure and Renovations	Warren	2010-2012	Planning			
Central Reg. Postsecondary Education cntr. Design-BRAC	Hardin	2010-2012	Awaiting Initiation by Agency			
Construct Agriculture Research Services Greenhouse/Headhouse	Warren	2010-2012	In Construction	80	03/30/12	
Construct Center for Dairy Education and Innovation	Warren	2010-2012	Awaiting Initiation by Agency			
Construct Fit-Out of Leased Space	Warren	2010-2012	In Construction	5	07/31/12	
Construct Honors College Facility	Warren	2010-2012	Awaiting Initiation by Agency			
Construct Mesonet Computer Center	Warren	2010-2012	Awaiting Initiation by Agency			
Construct Next Generation UI-LO Emission Coal - Fired Heat Plant	Warren	2010-2012	Awaiting Initiation by Agency			
Construct Scale-Up Compost Heat Greenhouse	Warren	2010-2012	Awaiting Initiation by Agency			
Construct SKyTeach Program Facility	Warren	2010-2012	Awaiting Initiation by Agency			
Construct Track Facilities	Warren	2010-2012	Awaiting Initiation by Agency			
Environmental Science and Technology Hall Design	Warren	2010-2012	Awaiting Initiation by Agency			
Improve University Drive Intersection	Warren	2010-2012	Awaiting Initiation by Agency			
Install Bike Paths	Warren	2008-2010	Planning			
Interior Renovations Jones Jagers	Warren	2010-2012	Awaiting Initiation by Agency			
Purchase Property for Campus Expansion	Warren	2010-2012	Awaiting Initiation by Agency			
Renovate Academic Athletic #2 Project broken down into four subprojects - Renovate Acad Ath #2 (Phase I: Waterproofing/Staining Current Stadium); Renovate Acad Ath #2 (Phase II: Utility Upgrades); Renovate Acad Ath #2 (Phase III: Construct West Grandstand); Renovate Acad Ath #2 (Phase IV: Renovate East Grandstand). All subjects complete and closed out.	Warren	2004-2006	Multiple Subprojects			
Renovate Downing University Center	Warren	2010-2012	Planning			
Renovate Downing University Center - Phase III	Warren	2008-2010	Complete/In Warranty	100	11/30/10	11/30/10
Renovate Downing University Center (subproject: Upgrade AV/Lighting and Sound System)	Warren		Complete/In Warranty	100	11/30/11	11/30/11
Renovate Downing University Center Phase IV	Warren	2010-2012	Design/Phase B			

# **QUARTERLY CAPITAL PROJECTS STATUS REPORT**

**Reporting Agency:** Western Kentucky University

**Report Quarter:** 2012-1 (January)

**Print Date:** 04/20/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
In 2010-2012 budget, project is entitled "Renovate Downing University Center - Phase III." According to WKU staff, project should be noted as Phase IV. Changed in QRS.						
Renovate Elizabethtown Research Center	Hardin	2010-2012	Awaiting Initiation by Agency			
Renovate Garrett Conference Center Phase I	Warren	2008-2010	Planning			
Renovate Ivan Wilson Center Phase I	Warren	2008-2010	In Construction	98	12/31/11	
Renovate Kentucky Building Design	Warren	2008-2010	In Construction	75	07/31/12	
Renovate Science Campus-Phase II (subproject - Phase C: Renovate Thompson Center Wing)	Warren	2004-2006	Design/Phase C			
Renovate Science Campus-Phase II (subproject - Phase D: Demolish Thompson North Wing)	Warren	2004-2006	Design/Phase C			
Renovate Tate Page Hall	Warren	2010-2012	Awaiting Initiation by Agency			
Renovate Underground Electrical Infrastructure	Warren	2008-2010	Planning			
Renovate Underground Electrical Infrastructure (Completion of North Distribution Loop)	Warren		Complete/In Warranty		07/15/11	07/15/11
Renovate Underground Electrical Infrastructure Phased	Warren	2010-2012	Awaiting Initiation by Agency			
Renovation & Expansion of Carroll Knicely Center See the following two subprojects: Roof Replacement and Building Renovation & Expansion.	Warren	2006-2008	Multiple Subprojects			
Repair and Renovate Craig Alumni House	Warren	2008-2010	Planning			
Repair Parking Structure 1 Phase I	Warren	2010-2012	Awaiting Initiation by Agency			
Repair/Renovate Parking Structure #1 (Subproject: Repair/Renovate Parking Structure Phase III)	Warren		Complete/In Warranty	100	08/12/11	08/12/11
Replace Building Ford College Business - Grise Hall Phase I	Warren	2008-2010	Design/Phase B			
* Replace College of Education Building - Tate Page Hall	Warren	2006-2008	Complete/In Warranty	100	05/31/11	05/31/11
Underground Infrastructure Repair and Replacement	Warren	2010-2012	Planning			
Underground Infrastructure Repair and Replacement (Subproject: Campus Steamline Repairs)	Warren	2010-2012	Complete/In Warranty	100	11/30/11	11/30/11
Upgrade Steam Plant Air Quality System (Subproject: Purchase and Install gas boiler)	Warren	2008-2010	Complete/In Warranty	100	12/05/11	12/05/11

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).