

**QUARTERLY CAPITAL PROJECTS STATUS REPORT**

Reporting Agency: Western Kentucky University

Report Quarter: 2008-3 (July)

Print Date: 07/18/2008

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
<b>Postsecondary Education Cabinet/Western Kentucky University</b>						
Add Club Seating to Diddle Arena	Warren	CPBOC-5/01/08	Design/Phase A			
Construct - Student Publications Facility	Warren	2004-2006	Complete/In Warranty	100	01/31/08	02/28/08
Construct Agriculture Research Services Lab	Warren	2006-2008	Awaiting Initiation by Agency			
Construct Central Reg. Postsecondary Education Center Phase II	Warren	2006-2008	Awaiting Initiation by Agency			
Construct Mesonet Weather Monitoring System	Warren	2006-2008	Awaiting Initiation by Agency			
Construct Pedestrian Mall	Warren	2004-2006	Complete/Closed Out	100	11/18/06	11/18/06
Construct Student Health Services Building	Warren	2004-2006	Complete/In Warranty	100	12/31/07	02/28/08
Downing University Center - Phase II	Warren	2002-2004	Complete/Closed Out	100	12/31/05	12/31/05
Electrical Distribution Renovation - Phase IV & V	Warren	2002-2004	Complete/Closed Out	100	09/30/05	09/01/05
Life Safety, Center for Research and Development See the following three subprojects - Sprinkler Upgrade, Fire Alarm/Emergency Lighting Upgrade, and Electrical Metering.	Warren	2004-2006	Multiple Subprojects			
Life Safety, Center for Research and Development (subproject - Phase I: Sprinkler Upgrade)	Warren	2004-2006	Complete/Closed Out		10/31/06	10/31/06
Life Safety, Center for Research and Development (subproject - Phase II: Fire Alarm/Emergency Ligh	Warren	2004-2006	Complete/Closed Out	100	02/28/07	02/28/07
Life Safety, Center for Research and Development (subproject - Phase III: Electrical Metering)	Warren	2004-2006	Complete/Closed Out	100	03/31/07	03/31/07
* Math and Science Academy Renovation	Warren	2004-2006	Complete/In Warranty	100	12/31/07	10/17/07
Parking and Street Improvements See the following four subprojects - Street Extension, Curve Realignment, Parking Improvements, and Upgrade Parking Lot @ 14th St & KY St	Warren	2004-2006	Multiple Subprojects			
Parking and Street Improvements (subproject - Phase I: Street Extension)	Warren	2004-2006	Complete/Closed Out		09/01/06	09/01/06
Parking and Street Improvements (subproject - Phase II: Curve Realignment)	Warren	2004-2006	Complete/Closed Out		09/01/06	09/01/06
Parking and Street Improvements (subproject - Phase III: Parking Improvements)	Warren	2004-2006	Complete/Closed Out	100	12/19/07	12/31/07

# QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Western Kentucky University

Report Quarter: 2008-3 (July)

Print Date: 07/18/2008

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Parking and Street Improvemtns (subproject - Phase IV: Upgrade Parking Lot @ 14th St & KY St)	Warren		In Construction	30	08/31/08	
Renovate Academic Athletic #2	Warren	2004-2006	Multiple Subprojects			
See the following four subprojects - Renovate Acad Ath #2 (Phase I: Waterproofing/Staining Current Stadium); Renovate Acad Ath #2 (Phase II: Utility Upgrades); Renovate Acad Ath #2 (Phase III: Construct West Grandstand); Renovate Acad Ath #2 (Phase IV: Renovate East Grandstand).						
Renovate Academic Athletic #2 (subproject - Phase I: Waterproofing/Staining Current Stadium)	Warren	2004-2006	Complete/Closed Out		09/01/06	09/01/06
Renovate Academic Athletic #2 (subproject - Phase II: Utility Upgrades)	Warren	2004-2006	Complete/Closed Out		09/01/06	09/01/06
Renovate Academic Athletic #2 (subproject - Phase III: Construct West Grandstand)	Warren	2004-2006	In Construction	72	09/30/08	
Renovate Academic Athletic #2 (subproject - Phase IV: Renovate East Grandstand)	Warren	2004-2006	In Construction	45	08/31/08	
Renovate Academic Athletic #2 (subproject - Phase V: Track and Field)	Warren		Complete/In Warranty	100	04/30/08	04/30/08
Renovate Academic Complex Phase I This project authorization was for Design Only.	Warren	2006-2008	Complete/Closed Out	100	02/28/08	02/28/08
Renovate Agriculture Expo Center HVAC System	Warren	2006-2008	Complete/In Warranty	100	01/31/08	02/28/08
Renovate Downing University Center	Warren	2006-2008	Complete/Closed Out	100	12/31/05	01/31/07
Renovate Electrical Distribution - Phase V	Warren	2006-2008	In Construction	90	08/01/08	
Renovate Environmental Science & Technology HVAC & Electrical System	Warren	2006-2008	Awaiting Initiation by Agency			
Renovate Preston Center - Design	Warren	2004-2006	Design/Phase C			
* Renovate Science Campus - Phase II	Warren	2004-2006	Multiple Subprojects			
See the following four subprojects - Phase A: Construct Snell Hall, Phase B: Renovate Science and Technology Building, Phase C: Renovate Thompson Center Wing, and Phase D: Demolish Thompson North Wing.						
Renovate Science Campus-Phase II (subproject - Phase A: Construct Snell Hall)	Warren	2004-2006	In Construction	48	12/31/09	
Renovate Science Campus-Phase II (subproject - Phase B: Renovate Science and Technology Building)	Warren	2004-2006	Bidding			
Renovate Science Campus-Phase II (subproject - Phase C: Renovate Thompson Center Wing)	Warren	2004-2006	Design/Phase C			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT****Reporting Agency:** Western Kentucky University**Report Quarter:** 2008-3 (July)**Print Date:** 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Science Campus-Phase II (subproject - Phase D: Demolish Thompson North Wing)	Warren	2004-2006	Design/Phase B			
Renovate Van Meter Hall - Design	Warren	2004-2006	Bidding			
Renovation & Expansion of Carroll Knicely Center See the following two subprojects: Roof Replacement and Building Renovation & Expansion.	Warren	2006-2008	Multiple Subprojects			
Renovation & Expansion of Carroll Knicely Center (subproject - Building Renovation & Expansion)	Warren	2006-2008	Design/Phase A			
Renovation & Expansion of Carroll Knicely Center (subproject - Roof Replacement)	Warren	2006-2008	Complete/Closed Out	100	06/30/06	06/30/06
Renovation of Faculty House	Warren	2006-2008	Complete/In Warranty	100	02/28/08	02/28/08
* Replace College of Education Building - Tate Page Hall	Warren	2006-2008	Design/Phase C			
Replace Steam Line	Warren	2006-2008	Awaiting Initiation by Agency			
South Campus - Parking & Dining Improvements See the following three subprojects: Parking Expansion, Building Expansion, and Roof Replacement.	Warren	2004-2006	Multiple Subprojects			
South Campus - Parking & Dining Improvements (subproject - Parking Expansion)	Warren	2004-2006	Complete/Closed Out	100	11/01/05	11/01/05
South Campus - Parking & Dining Improvements (subproject - Building Expansion)	Warren	2004-2006	Complete/In Warranty	100	04/30/08	04/30/08
South Campus-Parking & Dining Improvements (subproject - Roof Replacement) Canceled in this authorization - transferred to Renovation & Expansion of Carroll Knicely Center (2006-2008 Authorization)	Warren	2004-2006	Complete/Closed Out		06/30/06	06/30/06
Student Parking Structure	Warren	2002-2004	Complete/Closed Out	100	10/30/05	10/30/05

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).