

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Western Kentucky University

Report Quarter: 2009-3 (July)

Print Date: 07/23/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Postsecondary Education Cabinet/Council on Postsecondary Education						
Construct Chapel and Columbarium	Warren	CPBOC-11/01/08	In Construction	1	06/30/10	
Postsecondary Education Cabinet/Western Kentucky University						
Acquire Property and Construct Parking Lots	Warren	2008-2010	Construction/Multiple Bid Packs			
Acquire Property and Construct Parking Lots-Phase I Comments: Pearce Ford Tower Lot	Warren	2008-2010	In Construction	40	07/31/09	
Acquire Property and Construct Parking Lots-Phase II Comments: University Blvd	Warren	2008-2010	In Construction	60	08/15/09	
Acquire Property and Construct Parking Lots-Phase III Comments: Chestnut Street	Warren	2008-2010	In Construction	40	08/15/09	
Acquire Property and Construct Parking Lots-Phase IV Comments: Adams Street Lot	Warren	2008-2010	In Construction	40	08/15/09	
Add Club Seating to Diddle Arena	Warren	CPBOC-5/01/08	Cancelled			
Construct Agriculture Research Services Lab	Warren	2006-2008	Design/Phase A			
Construct Baseball Clubhouse	Warren	2008-2010	Revising/Rebidding			
Construct Central Reg. Postsecondary Education Center Phase II	Warren	2006-2008	Awaiting Initiation by Agency			
Construct Central Regional Postsecondary Education Center - Planning and Design	Hardin	2008-2010	Awaiting Initiation by Agency			
Construct Materials Characterization/ICSET Phase II	Warren	2008-2010	Awaiting Initiation by Agency			
Construct Mesonet Computer Center	Warren	2008-2010	Awaiting Initiation by Agency			
Develop South Lawn	Warren	2008-2010	Awaiting Initiation by Agency			
Expand Preston Center - Phase II Construction	Warren	2008-2010	In Construction	59	12/01/09	
Improve University Drive Intersection	Warren	2008-2010	Awaiting Initiation by Agency			
Install Bike Paths	Warren	2008-2010	Awaiting Initiation by Agency			
Parking and Street Improvemtns (subproject - Phase IV: Upgrade Parking Lot @ 14th St & KY St)	Warren		Complete/In Warranty	100	08/31/08	08/31/08
Renovate Academic Athletic #2 See the following four subprojects - Renovate Acad Ath #2 (Phase I: Waterproofing/Staining Current Stadium); Renovate Acad Ath #2 (Phase II: Utility Upgrades); Renovate Acad Ath #2 (Phase III: Construct West Grandstand); Renovate Acad Ath #2 (Phase IV: Renovate East Grandstand).	Warren	2004-2006	Multiple Subprojects			
Renovate Agriculture Expo Center	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate and Expand Carroll Knicely Center Phase II	Warren	2008-2010	In Construction	1	10/19/10	

QUARTERLY CAPITAL PROJECTS STATUS REPORT
Reporting Agency: Western Kentucky University
Report Quarter: 2009-3 (July)
Print Date: 07/23/2009

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Renovate Downing University Center - Phase III	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Electrical Distribution - Phase V	Warren	2006-2008	Complete/In Warranty	100	09/15/08	09/15/08
Renovate Environmental Science and Technology Hall Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Garrett Conference Center Phase I	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Helm/Cravens Library Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Ivan Wilson Center Phase I	Warren	2008-2010	Design/Phase B			
Renovate Kentucky Building Design	Warren	2008-2010	Awaiting Initiation by Agency			
Renovate Preston Center - Design	Warren	2004-2006	In Construction	59	12/01/09	
Renovate Science Campus Phase III	Warren	2008-2010	In Construction	65	11/01/09	
Renovate Science Campus-Phase II (subproject - Phase A: Construct Snell Hall)	Warren	2004-2006	In Construction	99	08/01/09	
Renovate Science Campus-Phase II (subproject - Phase B: Renovate Science and Technology Building) Comments: See Science PH III	Warren	2004-2006	In Construction	0	10/31/09	
Renovate Science Campus-Phase II (subproject - Phase C: Renovate Thompson Center Wing)	Warren	2004-2006	Design/Phase C			
Renovate Science Campus-Phase II (subproject - Phase D: Demolish Thompson North Wing)	Warren	2004-2006	Design/Phase C			
Renovate Underground Electrical Infrastructure	Warren	2008-2010	Design/Phase A			
Renovate Van Meter Hall	Warren	2008-2010	In Construction	57	12/01/09	
Renovate Van Meter Hall - Design	Warren	2004-2006	In Construction	57	12/01/09	
Renovation & Expansion of Carroll Knicely Center See the following two subprojects: Roof Replacement and Building Renovation & Expansion.	Warren	2006-2008	Multiple Subprojects			
Renovation & Expansion of Carroll Knicely Center (subproject - Building Renovation & Expansion)	Warren	2006-2008	In Construction	1	10/19/10	
Repair and Renovate Craig Alumni House	Warren	2008-2010	Awaiting Initiation by Agency			
Repair/Renovate Parking Structure #1, Phase I	Warren	2008-2010	Design/Phase C			
Replace Building Ford College Business - Grise Hall Phase I	Warren	2008-2010	Design/Phase A			
* Replace College of Education Building - Tate Page Hall	Warren	2006-2008	In Construction	19	09/30/10	
Replace College of Education Building Phase II	Warren	2008-2010	Awaiting Initiation by Agency			
Replace Field in Houchens/L.T. Smith Football Stadium	Warren	2008-2010	Complete/In Warranty	100	03/30/09	03/30/09
South Campus - Parking & Dining Improvements	Warren	2004-2006	Multiple Subprojects			

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** Western Kentucky University**Report Quarter:** 2009-3 (July)**Print Date:** 07/23/2009

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
See the following three subprojects: Parking Expansion, Building Expansion, and Roof Replacement.						
South Campus - Parking & Dining Improvements (subproject - Building Expansion)	Warren	2004-2006	Complete/Closed Out	100	04/30/08	04/30/08
Upgrade Steam Plant Air Quality System	Warren	2008-2010	Complete/In Warranty	100	11/18/08	11/14/08

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).