

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Project Manager:						
General Government Cabinet/Military Affairs						
Construct 25 Meter Rifle Range - Wendell H. Ford Regional Training Center	Muhlenberg	CPBOC-4/01/10				
Construct Field Maintenance Shop 1 Conversion	Boyd	2008-2010	Awaiting Initiation by Agency			
Construct Multi-Purpose Machine Gun Range Wendell H. Ford Regional Training Center	Muhlenberg	2008-2010	Awaiting Initiation by Agency			
Construct Phase VII Wendell H. Ford Regional Training Center	Muhlenberg	2008-2010	Awaiting Initiation by Agency			
Construct Roadway Repairs - Harold L. Disney Training Center	Knox	CPBOC-3/01/10	Awaiting Initiation by Agency			
Expansion of Military Dining Facility Wendell H. Ford Regional Training Center	Muhlenberg	2008-2010	Awaiting Initiation by Agency			
General Government Cabinet/Veteran's Affairs						
* Construct Fourth State Veterans' Nursing Home	Hardin	2008-2010	Awaiting Initiation by Agency			
Postsecondary Education Cabinet/Eastern Kentucky University						
Construct Aramark Food Service Projects	Madison	2008-2010	Awaiting Initiation by Agency			
Construct New Student Housing	Madison	2008-2010	Awaiting Initiation by Agency			
Renovate Baseball Complex	Madison	2008-2010	Awaiting Initiation by Agency			
Renovate Property	Madison	2008-2010	Awaiting Initiation by Agency			
Renovate Women's Softball Complex	Madison	2008-2010	Awaiting Initiation by Agency			
Postsecondary Education Cabinet/Kentucky State University						
Add New Chiller	Franklin	2008-2010	Awaiting Initiation by Agency			
Construct New Residence Hall	Franklin	2008-2010	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Construct Parking Structure	Franklin	2008-2010	Awaiting Initiation by Agency			
Expand/Renovate, Construct, or Acquire Existing Structure for the Betty White Nursing Complex)	Franklin	2008-2010	Awaiting Initiation by Agency			
Life Safety Upgrade Pool	Franklin	2008-2010	Awaiting Initiation by Agency			
Replace Boiler and Add Pollution Control	Franklin	2008-2010	Awaiting Initiation by Agency			
Roof Repair and Replacement Pool	Franklin	2008-2010	Awaiting Initiation by Agency			
Postsecondary Education Cabinet/KY Community and Technical College System						
Capital Renewal and Deferred Maintenance Pool	Multi	2008-2010	Awaiting Initiation by Agency			
Construct Child Care Facility - Ashland CTC	Boyd	2008-2010	Awaiting Initiation by Agency			
Construct Child Development Center - Henderson CTC	Henderson	2008-2010	Awaiting Initiation by Agency			
Reroof and Enclose Concourses Gray Building - Madisonville CTC	Hopkins	2008-2010	Awaiting Initiation by Agency			
Tourism, Arts & Heritage Cabinet/KY Center for the Arts						
Dimming and Lighting System Replacement project	Jefferson	Pool				
Lobby Renovation project	Jefferson	Pool				
Rigging System Replacement project	Jefferson	Pool				
Tourism, Arts & Heritage Cabinet/Parks						
Wastewater Treatment Plant Replacement - Pennyrile	Hopkins	Other				
Project Manager: Agency						
Commerce Cabinet/KY Horse Park						
Museum Gallery	Fayette	CPBOC-1/01/08	Complete/In Warranty	100	04/15/09	03/30/09

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Postsecondary Education Cabinet/Eastern Kentucky University						
Construct E&G Life Safety Begley Elevator	Madison	2002-2004	Awaiting Initiation by Agency			
Expand & Renovate Presnell Bldg	Madison	2002-2004	Awaiting Initiation by Agency			
Expand Indoor Tennis Facility	Madison	2004-2006	Awaiting Initiation by Agency			
Postsecondary Education Cabinet/KY Community and Technical College System						
Complete Acquisition of System Office & Expansion	Woodford	2006-2008	Other			
Comments: Agency continues to request this stays open pending future funding/authorization.						
Postsecondary Education Cabinet/Morehead State University						
Capital Renewal and Maintenance Pool - E&G	Rowan	2008-2010	Awaiting Initiation by Agency			
Construct Athletic Administration & Sports Performance Building	Rowan	2008-2010	Awaiting Initiation by Agency			
Construct Business Continuanace Datacenter	Rowan	2008-2010	Awaiting Initiation by Agency			
Construct Center for the Performing Arts	Rowan	2008-2010	Awaiting Initiation by Agency			
Construct Honors College Facility	Rowan	2008-2010	Awaiting Initiation by Agency			
Construct Morehead/Rowan County Public Safety Complex	Rowan	2008-2010	Awaiting Initiation by Agency			
Construct Space Science Center Star Theatre and Clean Room	Rowan	2008-2010	Awaiting Initiation by Agency			
* Health Science Classroom Building - Design	Rowan	2004-2006	Combined Authorities			
Plan and Design Library Facility	Rowan	2008-2010	Awaiting Initiation by Agency			
Tourism, Arts & Heritage Cabinet/KY Horse Park						
Construct the American Morgan Horse Pavilion	Fayette	CPBOC-8/01/09	Planning			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Project Manager: Avery, Marc						
Health and Family Services Cabinet/Mental Health & Mental Retardation Services						
* Upgrade HVAC Pipes & Electric-Glasgow	Barren	2004-2006	Cancelled			
Comments: As of 26 March 2010, no further comments						
Postsecondary Education Cabinet/Morehead State University						
* Replace Power Plant Pollution Control System and Boiler Tube	Rowan	2008-2010	Complete/Not Closed Out	95	12/01/08	12/01/08
Comments: The rebuild of the boiler grates and refractor is proceeding. As we go, we are finding a number of issues relating to the quality of work done under the Baghouse installation portion of the project. We are in the process of notifying the Prime Contractor and taking steps to ensure they return and address these issues.						
Project Manager: Boggess, David						
Finance and Administration Cabinet/Facilities & Support Services						
* Central Utility Plant Cooling Tower - CHR Complex	Franklin	CPBOC-3/01/07	Complete/Closed Out	100	06/16/08	05/14/09
Health and Family Services Cabinet/Mental Health & Mental Retardation Services						
* Oakwood - Replace Chillers, Heating & Cooling Lines	Pulaski	2006-2008	In Construction	31	08/30/10	
Project Manager: Bohart, Keith						
Education & Workforce Development Cabinet/Education Dept						
* FFA Leadership Training Center Renovation	Breckinridg	2008-2010	Design/Phase C			
Comments: The project are proceeding toward construction documents and bidding.						
General Government Cabinet/Military Affairs						
Construct Joint Operations Center Counter Drug Program Building	Laurel	CPBOC-6/01/07	Complete/Not Closed Out	100	08/20/08	07/20/08
Comments: Contractor has a couple of issues yet to complete. Contractor is waiting for metal roof and trim parts to resolve the leaking issues.						
Expand Joint Support Counter Drug Operations Center - Phase III	Laurel	CPBOC-2/01/09	In Construction	30	10/26/10	
Comments: Project was slowed during winter due to weather. Contractor is moving forward now with footings, block fire walls and metal building frame.						

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Joint Support Counter Drug Operations Center, Ph II	Laurel	CPBOC-3/01/08	Complete/In Warranty	100	08/09/09	11/19/10
Comments: Record documents are still being prepared.						
Justice and Public Safety Cabinet/Corrections						
* 1790 Bed Medium Security Facility - Phase II Design	Elliott	2002-2004	Awaiting Initiation by Agency			
Comments: no change is status						
* New 1790-Bed Medium Security Facility for Men	Elliott	1998-2000	Complete/Not Closed Out	100	04/04/04	08/06/05
* Renovate Lonnie Watson Building - KCIW	Shelby	2006-2008	Complete/Not Closed Out	100	09/21/08	09/21/08
Comments: The building is occupied. An existing HVAC issue, needs to be resolved. A mechanical consultant has been hired to help resolve the HVAC issue. 12/21/09 The consultant is working on a resolution to the HVAC problems.						
Postsecondary Education Cabinet/KY Community and Technical College System						
* Construct Allied Health/Technical Education Building - Laurel Campus	Laurel	2006-2008	In Construction	99	04/13/10	
Comments: Several items have been delayed due to weather. Contractor is now able to complete landscaping issues.						
* McCreary Center - Somerset CC - Expansion	Pulaski	2006-2008	In Construction	99	04/07/10	
Comments: Minor punch items have been waiting for weather during the winter.						
Project Manager: Casebier, Andy						
Commerce Cabinet/Parks						
* Dale Hollow Golf Course Development	Clinton	1998-2000	Complete/Not Closed Out	100	04/01/03	04/15/03
* General Burnside-Golf Course Improvement (combined auth)	Pulaski	2004-2006	Complete/Not Closed Out	100	12/15/07	11/15/07
* General Burnside-Golf Course Phase II	Pulaski	2006-2008	Complete/Not Closed Out	100	12/15/07	12/15/07
* Grayson Lake-Golf Course Completion	Carter	2004-2006	Complete/Not Closed Out	100	05/17/08	05/17/08
Health and Family Services Cabinet/Mental Health & Mental Retardation Services						
Construct Replacement of Eastern State Hospital	Fayette	2008-2010	Design/Phase C			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Comments: Phase C is nearing completion. Bid Package One (earthwork, bridge, drainage) is preparing to bid.						
Postsecondary Education Cabinet/KY Community and Technical College System						
* Ashland Technology Center (combined auth)	Boyd	2004-2006	In Construction	99	11/15/09	
Comments: Punch List completion underway						
* Construct Tech Dr Campus, Phase III-Ashland CTC	Boyd	2006-2008	In Construction	99	11/15/09	
Comments: Punch List completion underway.						

Project Manager: Cottongim, Brian**General Government Cabinet/Military Affairs**

Construct Field Maintenance Shop 8 Conversion	Jefferson	2008-2010	Complete/In Warranty	100	01/20/09	01/10/10
Comments: Record Drawings received. Final Electrical Inspection completed. Awaiting Consultants final invoice.						

Postsecondary Education Cabinet/KY Community and Technical College System

Renovate Simulated Mine - Harlan Campus	Harlan	2006-2008	Complete/In Warranty	100	03/07/09	03/01/10
Comments: Final Inspection complete. Awaiting record drawings and final invoice from Consultant and Contractor.						

Project Manager: Engelman, Bernie**Finance and Administration Cabinet/Facilities & Support Services**

* Central Lab Roof Replacement	Franklin	CPBOC-10/01/09	In Construction	60	02/17/10	
Comments: Completion Date shown is subject to change by pending change order. Winter weather has prohibited roofing work to progress on schedule. Current estimates have completion date extended to April 2010.						

General Government Cabinet/Military Affairs

Purchase Land for Northern Kentucky National Guard Armory		2008-2010	Planning			
Comments: Development of RFP for new building, design build solicitation in progress. Funding for construction is scheduled for FY11.						

Project Manager: Grigalis, Zig**General Government Cabinet/Veteran's Affairs**

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
* Construct State Veterans Cemetery - Northeast Kentucky (Greenup County)	Greenup	2006-2008	In Construction	55	07/15/10	
* Construct State Veterans Cemetery - Southeast Kentucky (Leslie County)	Leslie	2006-2008	Awaiting Initiation by Agency			
Justice and Public Safety Cabinet/Corrections						
Design/Construction of a Minimum Security Dormitory	Oldham	2000-2002	Complete/Closed Out	100	12/15/08	12/15/08
Project Manager: Harris, Ron						
General Government Cabinet/Military Affairs						
Construct Pole Barns at Bluegrass Station	Fayette	2008-2010	Awaiting Initiation by Agency			
Comments: Still awaiting Using Agency Initiation						
Hangar/Warehouse/Office Buildings-Bluegrass Sta.	Fayette	2004-2006	Other			
Comments: See below comments						
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Hangar Building #194)	Fayette	2004-2006	Complete/Not Closed Out	100	02/06/06	01/24/06
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Warehouse Building #195)	Fayette	2004-2006	Complete/Not Closed Out	100	10/20/06	10/20/06
Helipad and Taxiway Expansion - BG Station	Fayette	CPBOC-11/01/07	Complete/Not Closed Out	100	08/10/07	08/10/08
General Government Cabinet/Veteran's Affairs						
Renovate Nursing Units at Thomson-Hood Veterans Center	Jessamine	CPBOC-6/01/08	Complete/In Warranty	100	05/05/09	05/05/09
Postsecondary Education Cabinet/Kentucky State University						
Center for Families and Children	Franklin	CPBOC-12/01/08	Awarding Contract			
Construct Aquaculture Academic Research Facility	Franklin	2008-2010	Awaiting Initiation by Agency			
Comments: no change in status						
Construct Aquaculture Production Tech Lab	Franklin	2006-2008	Design/Phase C			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Comments: Architect to turn in bid documents next week						
* Hathaway Hall Renovation - Ph II (combined auth)	Franklin	2004-2006	Complete/Not Closed Out	100	08/01/08	08/01/08
Kentucky State University Old Federal Building Renovation, Phase I	Franklin	CPBOC-12/01/09	Design/Phase A			
Land Grant Farm Facility	Franklin	CPBOC-12/01/05	In Construction	95	04/25/10	
* Renovate Hathaway Hall, Ph II	Franklin	2006-2008	Other			
Comments: See permanent comments below.						
Renovate Jackson Hall	Franklin	2006-2008	Complete/In Warranty	100	03/09/09	03/09/09
Comments: Still in warranty						
Postsecondary Education Cabinet/KY Community and Technical College System						
Construct Community Intergenerational Center - Hazard CC	Perry	2008-2010	Design/Phase B			
* LCC Classroom/Lab Building	Fayette	2004-2006	Design/Phase A			
Project Manager: Hatcher, Butch						
Commerce Cabinet/KY Horse Park						
* Construct New Indoor Arena	Fayette	2004-2006	Complete/In Warranty	100	08/01/09	07/23/09
* Horse Park Indoor Arena - Design	Fayette	2004-2006	Complete/In Warranty	100	08/01/09	07/23/09
* Outdoor Equine Event Stadium	Fayette	2006-2008	Complete/In Warranty	100	04/10/09	04/14/09
Education Cabinet/Education Dept						
* Renovation of Kerr Hall	Boyle	CPBOC-3/01/07	Complete/Not Closed Out	100	01/31/08	01/31/08
Finance and Administration Cabinet/Facilities & Support Services						
* Capital Plaza Complex - Renovation and Design	Franklin	2006-2008	Design/Phase A			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
* Renovate State Office Building, Phase II	Franklin	2004-2006	Complete/Not Closed Out	100	02/29/08	02/26/08
Finance and Administration Cabinet/Secretary's Office (Finance)						
* Eastern Kentucky Exposition Center	Pike	1998-2000	Complete/Not Closed Out	100	07/15/05	10/03/05
Justice and Public Safety Cabinet/Juvenile Justice						
* Fayette Co. Secure Juvenile Detention Center	Fayette	2000-2002	Complete/Not Closed Out	100	06/15/05	09/30/05
* Upgrade Fire Safety/Repair Morehead YDC	Rowan	2006-2008	Bidding			
Postsecondary Education Cabinet/KY Community and Technical College System						
* Bluegrass CTC - Winchester Facility	Clark	2004-2006	Complete/Not Closed Out	100	05/01/08	03/01/08
Construct Area 9 Training Bldg State Fire & Rescue	Rowan	2004-2006	Design/Phase A			
Postsecondary Education Cabinet/Morehead State University						
* Breckinridge Hall Renovation	Rowan	1998-2000	Complete/Not Closed Out		02/21/02	02/21/02
Button Auditorium Renovation	Rowan	2002-2004	Complete/Not Closed Out	100	01/14/06	12/14/05
Construct Campus Recreation Center	Rowan	2008-2010	In Construction	27	04/19/11	
* Construct Center for Health, Education, and Research (combined auth)	Rowan	2006-2008	In Construction	98	04/20/10	
Construct Equine Hospital	Rowan	2006-2008	Complete/Not Closed Out	100	05/01/08	05/08/08
Design Residence Hall Renovation/Improvement (Nunn Hall Renovation)	Rowan	2004-2006	Complete/Not Closed Out	100	02/12/09	03/19/09
* NASA Space Science Center (combined auth)	Rowan	2004-2006	Complete/In Warranty	100	02/27/09	03/09/09
Renovate Mignon Tower Residence Hall	Rowan	2008-2010	Design/Phase A			
* Space Science Center-Completion	Rowan	2006-2008	Complete/In Warranty	100	02/27/09	03/09/09

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
* Student Center Renovation & Expansion - Phase I	Rowan	2000-2002	Complete/Not Closed Out		04/15/04	07/30/04
* West Liberty Extended Campus	Morgan	1998-2000	Complete/Not Closed Out		01/15/02	01/15/02
Tourism, Arts & Heritage Cabinet/KY Horse Park						
Big Barn Restoration	Fayette	CPBOC-3/01/09	Bidding			
Construct Equine Barns and Covered Walkway	Fayette	CPBOC-4/01/09	In Construction	99	05/30/10	
Comments: The overall project is generally complete. This includes the 3 stable barns, paving, backfilling around the paving, seeding and mulching. Work remaining is the covered horse walkway between the barns to the Indoor Arena. This work, as we understand, will be completed as soon as funding is secured.						
Project Manager: Keene, Henry						
Commerce Cabinet/Parks						
* Lincoln Homestead-Mordecai Lincoln	Washington	2004-2006	Complete/Closed Out	100	11/14/07	11/14/07
Justice and Public Safety Cabinet/Juvenile Justice						
* Upgrade Safety and Repair Exterior NKYDC	Kenton	2006-2008	Complete/In Warranty	100	02/03/09	03/16/09
Postsecondary Education Cabinet/KY Community and Technical College System						
* Advanced Manufacturing Technology Center - Gateway	Boone	2006-2008	In Construction	99	04/22/10	
* Construct Administration Building, Phase I - Maysville CC	Mason	2006-2008	In Construction	100	01/05/10	
Comments: Working on resolution of change order work.						
Construct Licking Valley Center Phase II - Maysville CTC - Additional	Harrison	2006-2008	Design/Phase B			
Comments: project on hold for funding						
* Gateway CTC - Expand Edgewood Campus	Kenton	2004-2006	Complete/Not Closed Out	100	09/12/08	09/03/08
Postsecondary Education Cabinet/Morehead State University						
Renovate Alumni Tower Residence Hall	Rowan	2008-2010	In Construction	81	05/23/10	

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Transportation Cabinet/Gen Admin & Support (Transp)						
* Construct Louisville District Office (District 5)	Jefferson	2004-2006	Complete/Closed Out	100	01/07/08	01/07/08
Project Manager: Maggard, Jim						
Commerce Cabinet/Fish & Wildlife Resources						
Bullock Pen Lake Dam/Spillway Upgrade	Grant	2006-2008	Design/Phase C			
Comments: Geotechnical Report Complete Construction Documents in process and time frame depends upon Agency obtaining easements						
Water & Drain Line Replacement (Minor Clark Hatchery)	Rowan	2006-2008	In Construction	95	11/26/08	
Comments: Contractor in process of repairing leaks in piping installed as part of the current contract						
Commerce Cabinet/Parks						
* Barren River - Dock Replacement	Barren	1998-2000	Complete/Not Closed Out	100	07/15/03	07/15/03
Comments: Agency is considering methods of providing ADA accessibility to completed courtesy dock						
* Herrington Lake State Park and Lodge- Design & Land Acquisition	Garrard	2004-2006	Other			
Comments: Awaiting further action by Agency						
General Government Cabinet/KY River Authority						
Dam 10 Design and Interim Stabilization	Madison	2008-2010	Awaiting Initiation by Agency			
Comments: Awaiting Further action by Agency						
Dam 9 Renovation and Water Storage Enhancement	Jessamine	2004-2006	In Construction	92	11/20/09	
Comments: Work slowed by winter and high water conditions						
Lock and Dam 3 and Lock 4 Renovation	Franklin	2006-2008	In Construction	35	05/23/11	
Comments: Work has been slowed by high water conditions						
General Government Cabinet/Military Affairs						
* Acquire Land for Wendell H. Ford Regional Training Center	Muhlenberg	2006-2008	Other			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Comments: Most required land has been acquired and Agency is considering additional purchases.						
* Construct CCA Perimeter Security Fencing	Franklin	2004-2006	Planning			
Comments: Awaiting Action by Agency						
Runway Rehabilitation	Franklin	2000-2002	Complete/Not Closed Out	100	10/27/04	10/13/04
Comments: First Phase of larger project at airport now exxentially complete						
Runway/Taxiway/Apron Rehabilitation - Additional	Franklin	2004-2006	In Construction	99	09/27/06	
Comments: Awaiting confirmation from FAA that funding is available for additional work						
Project Manager: McGill, Carroll						
Health and Family Services Cabinet/Mental Health & Mental Retardation Services						
* Replace Roof Oakwood	Pulaski	2004-2006	Complete/Not Closed Out	100	05/30/08	10/13/07
Postsecondary Education Cabinet/Eastern Kentucky University						
Arlington Renovation and Addition	Madison	2006-2008	Multiple Subprojects			
Arlington Renovation and Addition (subproject: Pool Renovation)	Madison	2006-2008	Complete/Not Closed Out	100	05/15/08	07/01/08
Arlington Renovation and Addition (subproject: Renovation and Addition)	Madison	2006-2008	Complete/Not Closed Out	100	06/15/09	04/15/09
* Construct Business Technology Center - Phase II	Madison	2004-2006	In Construction	25	07/30/11	
* Construct Manchester Postsecondary Educ Center	Madison	2006-2008	Complete/Not Closed Out	100	05/30/09	05/30/09
Construct New Intramural Fields	Madison	2004-2006	Complete/In Warranty	100	02/20/10	10/25/09
* Construct Science Building (combined auth)	Madison	2006-2008	In Construction	10	05/25/12	
Construct Stratton Building Addition	Madison	2008-2010	Design/Phase A			
EKU-UK Dairy Research Project (Meadowbrook Farm)	Madison	2008-2010	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Library Studio for Academic Creativity	Madison	2006-2008	In Construction	1	11/15/10	
* Manchester Postsec Educ Center (combined auth)	Clay	2004-2006	Complete/Not Closed Out	100	04/24/09	05/30/09
Renovate Residence Hall (Clay Hall Renovation)	Madison	2004-2006	Complete/Not Closed Out	100	08/01/08	08/15/07
Renovate Residence Hall (Walters Hall)	Madison	2008-2010	In Construction	5	08/20/10	
* Science Complex (Design)	Madison	2004-2006	Combined Authorities			
* Student Services/Classroom Building	Madison	1998-2000	Complete/Not Closed Out		12/18/01	10/02/03
Postsecondary Education Cabinet/KY Community and Technical College System						
* Appalachian Development Center Study & Design	Harlan	2000-2002	Other			
Comments: Waiting for future funding.						
* Belinda Mason Academic Technical Building - Southeast CC	Letcher	1998-2000	Complete/Not Closed Out		07/31/05	07/31/05
* Hindman Branch of Hazard CC	Knott	1998-2000	Complete/Not Closed Out	100	09/08/03	02/08/04
* Kentucky Tech College of Arts & Crafts	Knott	1998-2000	Complete/Not Closed Out	100	03/31/04	08/20/04
Parking Structure-KY Tech College of Arts & Crafts	Fayette	2000-2002	Complete/Not Closed Out	100	10/04/04	10/04/05
Project Manager: Meyer, Joe						
Transportation Cabinet/Gen Admin & Support (Transp)						
* Transportation Cabinet Office Building	Franklin	1998-2000	Complete/Not Closed Out	99	01/19/04	02/26/04
Project Manager: Morgan, Paul						
Commerce Cabinet/Parks						
* Kenlake-Cherokee Park Development	Marshall	2006-2008	Complete/Not Closed Out		06/09/08	04/05/08

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
General Government Cabinet/Military Affairs						
Wendell H. Ford Regional Training Center - Phase VI	Muhlenberg	CPBOC-11/01/04	Complete/Not Closed Out	100	01/12/08	04/24/08
Health and Family Services Cabinet/Mental Health & Mental Retardation Services						
* Glasgow State Nursing Facility - Structural Repair	Barren	CPBOC-1/01/06	Complete/Not Closed Out	100	09/26/07	10/25/07
* Sprinkler System/Ward Renovation - Western State Hospital	Christian	2002-2004	Design/Phase C			
Comments: Project placed on hold by the Agency						
Justice and Public Safety Cabinet/Juvenile Justice						
* Secure Juvenile Detention Facility #1 - Laurel Co	Laurel	1998-2000	Complete/Not Closed Out	100	01/06/02	01/06/02
Postsecondary Education Cabinet/KY Community and Technical College System						
Construct Bowling Green Fire Training Center	Warren	2008-2010	Bidding			
Comments: Bids due April 21, 2010						
* Franklin Technology Center	Simpson	2004-2006	Complete/Not Closed Out	100	08/10/07	03/07/08
* Franklin Technology Center - Expansion	Simpson	2006-2008	Complete/Not Closed Out	100	10/30/07	12/06/07
* Somerset CC & Kentucky Tech - Academic Support/Technical Education Complex	Pulaski	1998-2000	Complete/Not Closed Out	100	04/01/04	04/23/04
Project Manager: Novak, Bill						
Finance and Administration Cabinet/Facilities & Support Services						
* Jones Building Renovation	Franklin	CPBOC-8/01/05	Complete/Not Closed Out	100	07/19/07	07/19/07
Justice and Public Safety Cabinet/State Police						
* Replace Records & Secure Evidence Fac (Information Services Bldg)	Franklin	2004-2006	In Construction	7	08/14/10	
Comments: Reroof work complete. Interior renovations underway.						
Postsecondary Education Cabinet/KY Community and Technical College System						

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
* Advance Manufacturing Center - Design - Bluegrass CTC	Scott	2006-2008	Other			
Comments: Awaiting construction funding. Design completed.						
* Somerset Aviation	Pulaski	2004-2006	Complete/Not Closed Out	100	03/30/08	02/29/08
* Springfield Community and Technical College	Washington	2006-2008	Complete/In Warranty	100	08/30/09	10/22/09

Project Manager: Peden, Ray**Commerce Cabinet/Parks**

* Levi Jackson-Park Upgrade	Laurel	2004-2006	Complete/Closed Out	100	06/12/08	02/03/09
* Pennyryle Golf Course Renovation	Christian	1998-2000	In Construction	99	02/15/08	
Comments: Project still in litigation with contractor. Final payments not made, held up by litigation.						
Pine Mountain Develop Lake Area/Golf Course	Bell	1998-2000	Complete/Not Closed Out	100	11/01/01	09/01/04

Postsecondary Education Cabinet/KY Community and Technical College System

Pedestrian and Vehicular Connector between the North and South Campuses--Somerset CC	Pulaski	2004-2006	Complete/Not Closed Out	100	07/04/06	01/16/08
--	---------	-----------	-------------------------	-----	----------	----------

Project Manager: Phillips, Frank**Commerce Cabinet/Parks**

* Big Bone Lick - Park Improvements	Boone	2006-2008	Planning			
Comments: Project is phased and is on hold. Next phase is to construct a large diameter water main to provide fire protection.						

General Government Cabinet/Military Affairs

Bluegrass Station Domestic Water Line Replacement	Fayette	CPBOC-11/01/09	In Construction	21	10/08/10	
Comments: Contractor installing domestic waterlines along with fire system waterlines and communications conduit throughout Bluegrass Station						
Renovate Bluegrass Station Infrastructure	Fayette	2008-2010	In Construction	21	10/08/10	

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Comments: Two contracts: Kentucky Utilities is installing new electrical substation, transformer is on pad, beginning to construct switchyard and transmission lines. Lagco, Inc. is constructing new water system for fire control. Contractor also installing domestic water lines and communication conduit.						
Project Manager: Postlewaite, Gary						
Commerce Cabinet/Parks						
* Lake Barkley-Lodge Complex Upgrades	Trigg	2006-2008	Complete/Not Closed Out	100	06/29/07	07/31/07
General Government Cabinet/Military Affairs						
Construct Joint Use Readiness Center Paducah	McCracken	2006-2008	Complete/Not Closed Out	99	01/01/09	01/01/09
Comments: finishing punch list items						
Construct New Armory Readiness Center - Owensboro	Daviess	CPBOC-2/01/10	Awaiting Initiation by Agency			
General Government Cabinet/Veteran's Affairs						
* Western Kentucky Veterans' Center - Alzheimer's/General Care Unit	Hopkins	2006-2008	Design/Phase A			
Comments: phase A being revised to meet new Federal Standards						
Postsecondary Education Cabinet/KY Community and Technical College System						
* Construct Emerging Technology Center - West KY CTC	McCracken	2006-2008	In Construction	99	08/28/09	
Comments: waiting for spring drying to finish punch list items on exterior grounds						
* Henderson CC Technology Center	Henderson	2004-2006	Complete/Not Closed Out	100	04/28/08	04/28/08
Comments: doing additional electrical infrastucture work adjacent to building to upgrade existing electrical						
* Madisonville Postsecondary Education Center - Design	Hopkins	2006-2008	Design/Phase B			
Comments: project on holding awaiting funding						
* Madisonville Technology Center	Hopkins	2004-2006	Complete/Not Closed Out	99	06/06/08	01/04/09
Comments: finishing punch list items at exterior grounds and landscaping						
* Owensboro Technology Center	Daviess	2004-2006	Complete/Not Closed Out	100	12/31/07	12/15/07

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Comments: awaiting agency to close project						
Project Manager: Slone, Bill						
Finance and Administration Cabinet/Facilities & Support Services						
* Capitol Campus Steam Distribution	Franklin	CPBOC-3/01/07	Complete/In Warranty	100	11/01/09	11/17/09
Health and Family Services Cabinet/Mental Health & Mental Retardation Services						
* New Power Plant - WSH	Christian	2000-2002	Complete/Not Closed Out	100	10/23/04	03/01/05
Project Manager: Sullivan, Spencer						
Commerce Cabinet/Parks						
* Construct Convention Center E. P. "Tom" Sawyer	Jefferson	2006-2008	Complete/In Warranty	100	05/01/09	05/01/09
Commerce Cabinet/State Fair Board						
* East Wing/Hall Renovation Project	Jefferson	2004-2006	Complete/Not Closed Out	100	10/01/07	10/15/07
Comments: The Agency is holding the project open.						
South Wing Expansion Construction	Jefferson	2002-2004	Complete/Not Closed Out	100	10/01/05	10/05/05
Comments: The Agency is holding the project open.						
Education Cabinet/Workforce Investment						
* McDowell Center Roof Repair	Jefferson	CPBOC-6/01/05	Complete/Not Closed Out	100	04/01/07	04/01/07
Comments: The Agency is holding this project open.						
Finance and Administration Cabinet/Facilities & Support Services						
* Executive Mansion Fenestration Upgrade 2006	Franklin	CPBOC-2/01/07	Complete/Not Closed Out	100	07/03/07	11/02/07
Comments: The Agency is holding the project open.						
* Improve Site Infra.-KY Capitol Complex, Ph II (New Boiler House)	Franklin	2004-2006	Complete/Closed Out	100	11/01/08	11/01/08

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-2 (April)**Print Date:** 04/26/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
* Kentucky State Capitol Dome Renovation Restoration	Franklin	1998-2000	Complete/Not Closed Out	100	11/08/99	11/12/99
Comments: This project was continued as the Interior Dome Renovation Project. This project is substantially complete, however we have an outstanding changeorder to do some exterior waterproofing and caulking to protect our interior improvements. This change order work is sheduled to start back after this legislative session.						
* KY State Capitol - Hist Restoration (Design) - EOB & Infrastructure	Franklin	2000-2002	Design/Phase C			
* Refurbish Escalators - CHR Building	Franklin	CPBOC-3/01/07	Planning			
Health and Family Services Cabinet/Mental Health & Mental Retardation Services						
* Construct Hazelwood Intermediate Care Facility for the Mentally Retarded/Developmentally Disabled	Jefferson	2008-2010	Design/Phase C			
Postsecondary Education Cabinet/KY Community and Technical College System						
* Construct Central Regional Postsecondary Education Center-Ph II-E-town CTC	Hardin	2006-2008	In Construction	99	05/01/10	
* Construct Science/Allied Health Building - Jefferson CTC	Jefferson	2006-2008	In Construction	99	05/01/10	
* Downtown Campus Renovation - Jefferson CC	Jefferson	2000-2002	Complete/Not Closed Out	100	12/29/03	09/02/03
Comments: The Agency is holding the project open.						
* Jefferson Community College Building (Design Only)	Jefferson	2004-2006	Complete/Not Closed Out	100	03/06/09	03/06/09
Comments: The Agency is holding the project open.						
Tourism, Arts & Heritage Cabinet/State Fair Board						
Horse Barn Replacement and Arena Project	Jefferson	CPBOC-2/01/10	Awaiting Initiation by Agency			
Project Manager: Torabi, Maziar						
Finance and Administration Cabinet/Commonwealth Office of Technology						
* Data Center Readiness	Franklin	2006-2008	Complete/Closed Out	100	05/28/08	09/13/08
Transportation Cabinet/Gen Admin & Support (Transp)						
* Replace HVAC - Flemingsburg District Office	Fleming	2006-2008	Complete/Not Closed Out	100	04/08/09	09/10/09

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-2 (April)

Print Date: 04/26/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Project Manager: Wilson, Bruce						
Justice and Public Safety Cabinet/Corrections						
* Kitchen Roof Failure - NTC	Boyle	CPBOC-6/01/05	Complete/Not Closed Out	100	11/01/05	11/01/05
* Northpoint Training Center Debris Removal	Garrard	CPBOC-11/01/09	Complete/In Warranty	100	10/31/09	10/09/09
Postsecondary Education Cabinet/Northern Kentucky University						
Construct New Student Union Building (combined auth)	Campbell	2004-2006	Complete/Closed Out	100	07/15/08	07/15/08
* Natural Science Building	Campbell	1996-1998	Complete/Not Closed Out	100	08/15/06	07/01/02
New Student Union Design	Campbell	2002-2004	Complete/Closed Out	100	07/15/08	07/15/08
Project Manager: Yates, Tony						
Finance and Administration Cabinet/Facilities & Support Services						
* L&N Building - Cooling Tower and Pump	Jefferson	Pool	Complete/Not Closed Out	100	01/18/08	05/09/08
Justice and Public Safety Cabinet/Corrections						
* RCC 150 Bed Dormitory	Oldham	1996-1998	Complete/Not Closed Out	100	12/23/03	10/23/06
Tourism, Arts & Heritage Cabinet/State Fair Board						
* Upgrade HVAC Systems	Jefferson	2008-2010	Construction/Multiple Bid Packs			
Comments: Electrical bid pack has been awarded. HVAC bid is March 30, 2010						

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).