

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Commerce Cabinet/Fish & Wildlife Resources						
Bullock Pen Lake Dam/Spillway Upgrade Comments: State and Local Agencies are working together to obtain easements necessary for construction. Title opinions are complete	Grant	2006-2008	Design/Phase B			
Camp Currie Dining Hall Replacement	Marshall	2006-2008	Cancelled			
Camp Webb Swimming Pool	Carter	2006-2008	Cancelled			
Water & Drain Line Replacement (Minor Clark Hatchery) Comments: work is underway but delayed due to delivery of required aerators	Rowan	2006-2008	In Construction	70	11/26/08	
Commerce Cabinet/KY Center for the Arts						
Water Leak and Window Repair	Jefferson	2002-2004	Complete/Closed Out		03/30/04	01/28/05
Commerce Cabinet/KY Horse Park						
Construct Hotel/Conference Center Project is being implemented through a request for proposals for private development. Comments: This project has been cancelled as the developer was unable to secure funding.	Fayette	2006-2008	Cancelled			
* Construct New Indoor Arena Includes Horse Park Indoor Arena - Design (2004-06 authorization)	Fayette	2004-2006	In Construction	60	07/01/09	
Construct Permanent Seating Stadium Jumping Area	Fayette	2004-2006	Awaiting Initiation by Agency			
* Horse Park Indoor Arena - Design See Construct New Indoor Arena - 2006-2008	Fayette	2004-2006	Combined Authorities			
* KY Horse Park-Infrastructure Allocation from 2004-06 Parks Renovation Pool	Fayette	2004-2006	Complete/Not Closed Out	100	03/08/07	05/15/07
Museum Gallery Comments: This project was funded by the Purebred Arabian Trust and is being managed by them.	Fayette	CPBOC-1/01/08	In Construction	5	04/15/09	
* Outdoor Equine Event Stadium Comments: Project was bid on May 09, 2008, pre-construction conference on May 19, 2008. Construction start May 19, 2008. Messer Construction low bidder.	Fayette	2006-2008	In Construction	3	02/23/09	
Commerce Cabinet/Parks						
* Barren River - Dock Replacement	Barren	1998-2000	Complete/Not Closed Out	100	07/15/03	07/15/03

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2008-3 (July)

Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Comments: Agency to utilize remaining funds for courtesy dock construction.						
* Benham Lynch Allocation from 2006-08 Parks Development Pool Comments: Additional life safety issues where discovered during construction that still need to be addressed and will be in the near future.	Harlan	2006-2008	In Construction	50	04/01/08	
* Big Bone Lick - Park Improvements \$2.5 million appropriation in 2006-08 Parks Development Pool Comments: Park connected to Boone County Water District in April 2008 as part of project. In planning stage for larger fire protection water line in the park. Land acquisition also in early stages.	Boone	2006-2008	Planning			
* Big Bone Lick State Park-Land Acquisition/Park Improvements	Boone	2000-2002	Complete/Not Closed Out	100	07/14/04	09/04/04
* Construct Convention Center E. P. "Tom" Sawyer	Jefferson	2006-2008	In Construction	20	02/25/09	
* Construct Water Plant-Natural Bridge	Powell	2002-2004	Complete/Closed Out	100	01/26/05	01/26/05
* Cumberland Falls-Interior Mod/System Upgrade Allocation from 2004-06 Parks Renovation Pool	Whitley	2004-2006	Complete/Closed Out	100	12/20/06	01/02/07
* Cumberland Falls-Upgrade Lookout/Visitor Ctr Allocation from 2004-06 Parks Renovation Pool	Whitley	2004-2006	Complete/Not Closed Out	100	12/12/06	12/12/06
* Dale Hollow - Lodge Room Addition - 30 unit wing Allocation from 2006-08 Parks Development Pool. Funding was reallocated to another project (reported to CPBOC 2/2008)	Clinton	2006-2008	Cancelled			
* Dale Hollow Golf Course Development	Clinton	1998-2000	Complete/Not Closed Out	100	04/01/03	04/15/03
* Dale Hollow State Resort Park-New Conference Center	Clinton	2000-2002	Complete/Closed Out	100	04/03/03	04/03/03
* Dale Hollow-Cottage Development Allocation from 2006-08 Parks Development Pool. Funding was reallocated to another project (reported to CPBOC 2/2008). Project was placed on hold after bidding but prior to award of construction contract.	Clinton	2006-2008	Cancelled			
* Dale Hollow-Golf Course Completion Allocation from 2004-06 Parks Renovation Pool	Clinton	2004-2006	Complete/Closed Out	100	05/01/07	06/07/07
* Dale Hollow-Indoor Pool Allocations from 2006-08 Parks Development Pool. Funding was reallocated to another project (reported to CPBOC 2/2008). Project was placed on hold at the end of Phase C design.	Clinton	2006-2008	Cancelled			
* EP Sawyer Park Improvements Allocation from 2006-08 Parks Development Pool. Funding was reallocated to another project (reported to CPBOC 2/2008).	Jefferson	2006-2008	Cancelled			
* EP Sawyer-Tennis Courts/Soccer Fields Allocation from 2004-06 Parks Renovation Pool	Jefferson	2004-2006	Complete/Not Closed Out	100	09/27/06	09/12/06

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2008-3 (July)

Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* General Burnside-Golf Course Improvement (combined auth) Combined POOL allocations - General Burnside-Golf Course Improvement (2004-06 Parks Renovation Pool) and General Burnside-Golf Course Phase II (2006-08 Parks Development Pool) Comments: Contractor did not complete punch list. Department of Parks undertook several corrective items with in-house forces. We will be issuing a change order to recover the funds from the contractor for this work.	Pulaski	2004-2006	Complete/In Warranty	100	12/15/07	11/15/07
* General Burnside-Golf Course Phase II Allocations from 2006-08 Parks Development Pool -- See General Burnside - Golf Course Improvement	Pulaski	2006-2008	Combined Authorities			
* Golf Course - Mineral Mound Comments: Project complete and closed out.	Lyon	1998-2000	Complete/Closed Out	100	07/01/03	07/01/03
* Grayson Lake Golf Course Design/Development Comments: Department of Parks continuing to procure equipment necessary for proper functioning of facility	Carter	2000-2002	Complete/Closed Out	100	08/15/02	05/15/06
* Grayson Lake-Golf Course Completion Allocation from 2004-06 Parks Renovation Pool Comments: Contractor complete with work. Department of Parks continuing to procure equipment necessary for proper functioning of facility.	Carter	2004-2006	Complete/In Warranty	100	05/17/08	05/17/08
* Greenbo Lake - Construct 3 cottages, add amphitheater seating Allocation from 2006-08 Parks Development Pool. Funding was reallocated to another project (reported to CPBOC 2/2008).	Greenup	2006-2008	Cancelled			
* Greenbo Lake-Amphitheater Allocation from 2004-06 Parks Renovation Pool	Greenup	2004-2006	Complete/Closed Out	100	03/30/07	04/06/07
* Herrington Lake State Park and Lodge- Design & Land Acquisition Comments: Awaiting further action by agency	Garrard	2004-2006	Other			
* Jefferson Davis - Monument Repair	Christian	1998-2000	Complete/Closed Out	100	07/03/03	10/03/03
* Kenlake-Cherokee Park Development Allocation from 2006-08 Parks Development Pool. Majority of funding was reallocated to another project (reported to CPBOC 2/2008). Comments: Completion is pending final change order and invoices.	Marshall	2006-2008	In Construction	99	01/21/08	
* Kincaid Lake Lodge - Design and Engineering	Pendleton	2004-2006	Cancelled			
* KY Dam Village-Interior Mod/System Upgrade (combined auth) Combined POOL allocations - KY Dam Village-Interior Mod/System Upgrade (2004-06 Parks Renovation Pool) and KY Dam Village-Lodge Complex Upgrades (2006-08 Parks Development Pool)	Marshall	2004-2006	Complete/Not Closed Out	100	05/22/07	04/22/07

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2008-3 (July)

Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* KY Dam Village-Lodge Complex Upgrades Allocation from 2006-08 Parks Development Pool - See KY Dam Village-Interior Modifications/System Upgrade	Marshall	2006-2008	Complete/Not Closed Out		03/15/07	03/15/07
* KY Old KY Home - Repair Amphitheater Allocation from 2006-08 Parks Development Pool. Funding was reallocated to another project (reported to CPBOC 2/2008).	Nelson	2006-2008	Cancelled			
* Lake Barkley-Environmental Cleanup Allocation from 2004-06 Parks Renovation Pool	Trigg	2004-2006	Complete/Closed Out		12/07/06	11/07/06
* Lake Barkley-Lodge Complex Upgrades Allocations from 2006-08 Parks Development Pool	Trigg	2006-2008	Complete/In Warranty	100	06/29/07	07/31/07
* Lake Cumberland Conference Center Allocation from 2006-08 Parks Development Pool. Funding was reallocated to another project (reported to CPBOC 2/2008). Comments: Project has been canceled.	Russell	2006-2008	Cancelled			
* Lake Cumberland-Pumpkin Creek Renovation Allocation from 2004-06 Parks Renovation Pool	Russell	2004-2006	Complete/In Warranty	100	08/09/07	08/15/07
* Levi Jackson-Park Upgrade Allocation from 2004-06 Parks Renovation Pool Comments: Weather delayed completion. Punch list nearly complete.	Laurel	2004-2006	In Construction	95	06/12/08	
* Lincoln Homestead-Mordecai Lincoln Allocation from 2004-06 Parks Renovation Pool	Washington	2004-2006	Complete/In Warranty	100	11/14/07	11/14/07
* Mineral Mound-Golf Course Completion Allocation from 2004-06 Parks Renovation Pool Comments: Just paid last invoice. Can be closed out.	Lyon	2004-2006	Complete/Not Closed Out	100	06/29/07	03/12/07
* Nolin Lake State Park Campground/Infrastructure	Edmonson	1998-2000	Complete/Closed Out	100	09/01/03	06/05/05
* Pennyrile Golf Course Renovation Comments: Pending final determination on protest by GC.	Christian	1998-2000	In Construction	99	02/15/08	
Pine Mountain Develop Lake Area/Golf Course Comments: Contract complete pending final review of wetlands compliance.	Bell	1998-2000	Complete/Not Closed Out	100	11/01/01	09/01/04
* Pine Mountain-Lodge Renovation Allocation from 2004-06 Parks Renovation Pool	Bell	2004-2006	Complete/Closed Out		02/05/06	04/15/06
* Replace Sewer Plant - Pennyrile Comments: Bids for new wastewater treatment plant were more than funding could allow. Revising project to repair existing wastewater treatment plant.	Christian	CPBOC-8/01/07	Revising/Rebidding			
* Water Resources & Land Acquisiton - Elk Creek Lake Comments: Awaiting further action by agency	Fleming	2000-2002	Other			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Yatesville Lake-Golf Course Completion Allocation from 2004-06 Parks Renovation Pool	Lawrence	2004-2006	Complete/Closed Out	100	07/25/07	06/12/07
Commerce Cabinet/Secretary's Office (Commerce)						
* Artisan Center - Berea	Madison	1998-2000	Complete/Closed Out		12/19/03	12/19/03
Commerce Cabinet/State Fair Board						
* East Wing/Hall Renovation Project	Jefferson	2004-2006	Complete/In Warranty	100	10/01/07	10/15/07
Renovate Existing Restrooms	Jefferson	2004-2006	Complete/Closed Out	100	09/12/06	09/14/06
Renovate KICC Pedway System	Jefferson	2004-2006	Complete/Closed Out		04/01/05	03/01/05
Repave Parking Lots E, J and Ashton/Adair	Jefferson	2004-2006	Complete/Closed Out		01/14/08	12/14/07
Replace Paving from Gate 1 to Gate 2	Jefferson	2004-2006	Cancelled			
* Replace Roof for the Pavilion	Jefferson	2006-2008	Complete/In Warranty	100	08/01/07	08/01/07
* Replace Roofs - KICC	Jefferson	2002-2004	Complete/Closed Out		04/01/04	03/25/04
South Wing Expansion Construction	Jefferson	2002-2004	Complete/Not Closed Out	100	10/01/05	10/05/05
Education Cabinet/Education Dept						
* Fire Safety/Dorm Renov-KSD Comments: This project had been placed on hold. No recent updates.	Boyle	2000-2002	Other			
* Renovation of Kerr Hall Allocation from the 2004-06 Dept of Education, Various Major Maintenance-KSD pool.	Boyle	CPBOC-3/01/07	Complete/In Warranty	100	01/31/08	01/31/08
Education Cabinet/KY Educational Television						
* Replace Roof at Network Center Comments: The emergency procurement to install metal wall panels on the penthouse walls has begun. Work shall be completed in approximately one month weather dependent.	Fayette	2004-2006	Complete/In Warranty	100	07/30/07	08/13/07
Education Cabinet/Workforce Investment						
* McDowell Center Roof Repair	Jefferson	CPBOC-6/01/05	Complete/Not Closed Out	100	04/01/07	04/01/07
* Replace HVAC System - Winchester Office of Employment and Training	Clark	2006-2008	Complete/Not Closed Out		01/07/08	01/23/08

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
 Report Quarter: 2008-3 (July)
 Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Replace Roof-Perkins Rehabilitation Center	Johnson	2004-2006	Complete/In Warranty	100	07/12/07	07/11/07

Environmental and Public Protection Cabinet/Environmental Protection

Maxey Flats Construct Deep Well Monitoring	Fleming	2006-2008	Complete/Closed Out	100	06/17/07	06/17/07
<p>This project was managed and prepared for bidding by the agency. They entered a RQS for DECA to sealed bid the project and it was bid in Feb. 2007, and completed in June 2007. The project as constructed appears to substantially fulfill the intent of the budget language.</p>						

Finance and Administration Cabinet/Commonwealth Office of Technology

* Data Center Readiness	Franklin	2006-2008	In Construction	70	05/02/08	
<p>Comments: There have been delays in the project and we will execute a change order to change the completion date.</p>						

Finance and Administration Cabinet/Facilities & Support Services

* Capital Plaza Complex - Renovation and Design	Franklin	2006-2008	Planning			
<p>Comments: Meetings are being scheduled with various stake holders to discuss the possible options</p>						
* Capitol Campus Steam Distribution	Franklin	CPBOC-3/01/07	Planning			
<p>Allocation from the 2006-08 Statewide Repair, Maintenance and Replacement Pool. Comments: Construction schedule will be coordinated with the startup of the campus boiler plant (separate project; now under construction).</p>						
* Central Utility Plant Cooling Tower - CHR Complex	Franklin	CPBOC-3/01/07	In Construction	96	05/01/08	
<p>Allocation from the 2006-08 Statewide Repair, Maintenance and Replacement Pool. Comments: Project has been delayed due to wet weather and delivery of equipment. There have been no outages or operational problems due to the delays. A change order is being prepared to extend the completion date.</p>						
* Elevator/Escalator Modernization	Franklin	2002-2004	Complete/In Warranty	100	09/30/06	05/14/08
* Executive Mansion Fenestration Upgrade 2006	Franklin	CPBOC-2/01/07	Complete/In Warranty	100	07/03/07	11/02/07
<p>Allocation from the 2006-08 Statewide Repair, Maintenance, and Replacement Pool Fund Comments: Project is complete. As built drawings and owners manuals have been delivered.</p>						
* Governor's Mansion HVAC and Window Replacement	Franklin	2004-2006	Other			
<p>See 3 subprojects: EM Fenestrations Upgrade 2006, Executive Mansion HVAC, and Patio Infrastructure Comments: See 3 subprojects: EM Fenestrations Upgrade 2006, Executive Mansion HVAC, and Patio Infrastructure</p>						
* Governor's Mansion HVAC and Window Replacement (subproject - EM Fenestrations Upgrade 2006)	Franklin	2004-2006	Other			
<p>See Executive Mansion Fenestration Upgrade 2006 project Comments: See Executive Mansion Fenestration Upgrade 2006 project</p>						

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Governor's Mansion HVAC and Window Replacement (subproject - Executive Mansion HVAC)	Franklin	2004-2006	Complete/Closed Out	100	12/30/06	08/01/06
Governor's Mansion HVAC and Window Replacement (subproject - Patio Infrastructure)	Franklin	2004-2006	Complete/Closed Out	100	05/01/07	05/01/07
* Improve Site Infra.-KY Capitol Complex, Ph II (New Boiler House)	Franklin	2004-2006	In Construction	80	07/21/08	
* Jones Building Renovation Allocation from the 2004-06 Statewide Repair, Maintenance and Replacement Pool.	Franklin	CPBOC-8/01/05	Complete/In Warranty	100	07/19/07	07/19/07
* Kentucky State Capitol Dome Renovation Restoration Comments: Exterior restoration is complete and the interior restoration is in design Phase C.	Franklin	1998-2000	Complete/Not Closed Out	100	11/08/99	11/12/99
* KY State Capitol - Hist Restoration (Design) - EOB & Infrastructure Comments: Project is on Hold	Franklin	2000-2002	Design/Phase C			
* L&N Building - Cooling Tower and Pump Allocation from the 2006-08 Statewide Repair, Maintenance and Replacement Pool. Comments: Some punch list items remain to be completed.	Jefferson	Pool	In Construction	99	01/18/08	
* L&N Building - Roof/Gutter Repair Allocation from the 2006-08 Statewide Repair, Maintenance and Replacement Pool.	Jefferson	CPBOC-3/01/07	Complete/In Warranty	100	04/28/08	04/28/08
* L&N Client Access Project Allocation from the 2006-08 Statewide Repair, Maintenance and Replacement Pool.	Jefferson	CPBOC-8/01/07	Complete/In Warranty	100	04/10/08	02/18/08
* Refurbish Escalators - CHR Building Allocation from the 2006-08 Statewide Repair, Maintenance and Replacement Pool. Comments: Project has bid and has exceeded funds available. In negotiations with the single responsive bidder.	Franklin	CPBOC-3/01/07	Awarding Contract			
* Renovate State Office Building, Phase II	Franklin	2004-2006	Complete/In Warranty	100	02/29/08	02/26/08
Finance and Administration Cabinet/Secretary's Office (Finance)						
* Eastern Kentucky Exposition Center	Pike	1998-2000	Complete/Not Closed Out	100	07/15/05	10/03/05
General Government Cabinet/Agriculture						
* Fuels/Pesticides Testing Lab Comments: DECA assistance to Agriculture in procurement of lab equipment is complete. Lessor-constructed building is complete. Any further project expenditures will be agency-managed.	Franklin	2006-2008	Other			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
General Government Cabinet/KY River Authority						
Dam 9 Renovation and Water Storage Enhancement Allocation from 2006-08 Kentucky River Locks & Dams Maintenance and Renovations Pool. Comments: Project on schedule and within budget	Jessamine	2004-2006	In Construction	65	02/18/09	
KY River Water Release System & Lock 6 Repairs Comments: Project is closed out but remains in warranty	Multi	1998-2000	Complete/Closed Out	100	02/02/06	12/15/06
Lock and Dam 3 and Lock 4 Renovation Allocation from 2006-08 Kentucky River Locks & Dams Maintenance and Renovations Pool. Comments: Design decisions from Agency will enable Final Design to proceed	Franklin	2006-2008	Design/Phase B			
General Government Cabinet/Military Affairs						
* Acquire Land for Wendell H. Ford Regional Training Center Comments: This survey has been completed	Muhlenberg	2006-2008	Other			
* Carrollton National Guard Armory HVAC and Electric Upgrade Comments: National Guard has moved back into the building.	Carroll	CPBOC-8/01/07	Complete/In Warranty	100	03/01/08	03/01/08
* Construct 30 New T-Hangars, Capital City Airport Comments: Construction 99% complete--As Built drawings have yet to be delivered	Franklin	2004-2006	In Construction	99	09/01/08	
Construct Aircraft Modification Bldg at Bluegrass Sta	Fayette	2004-2006	Awaiting Initiation by Agency			
* Construct CCA Perimeter Security Fencing Comments: Awaiting decision by Agency	Franklin	2004-2006	Planning			
Construct Joint Operations Center Counter Drug Program Building Comments: Contractor is near completion of exterior skin. The interior is 60% complete with work on floor finishes, drywall, HVAC, Plumbing and electrical system.	Laurel	CPBOC-6/01/07	In Construction	80	07/20/08	
Construct Joint Use Readiness Center Paducah Comments: steel erection 90% complete, masonry 50% complete, roof 20% complete	McCracken	2006-2008	In Construction	10	10/01/08	
Construct Warehouse - Bluegrass Station	Fayette	2006-2008	Awaiting Initiation by Agency			
Hangar/Warehouse/Office Buildings-Bluegrass Sta. See the following three subprojects - Office Building, Hangar Building #194, and Warehouse Building #195)	Fayette	2004-2006	Other			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Comments: SEE NOTES BELOW						
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Office Building)	Fayette	2004-2006	Cancelled			
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Hangar Building #194)	Fayette	2004-2006	Complete/Not Closed Out	100	02/06/06	01/24/06
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Warehouse Building #195)	Fayette	2004-2006	Complete/Not Closed Out	100	10/20/06	10/20/06
Helipad and Taxiway Expansion - BG Station	Fayette	CPBOC-11/01/07	In Construction	95	07/05/08	
Joint Support Counter Drug Operations Center, Ph II Comments: The initial Phase A meeting on the project is scheduled for July 1, 2009.	Laurel	CPBOC-3/01/08	Design/Phase A			
* Louisville National Guard Armory HVAC Allocation from 2004-2006 DMA Various Facilities - Deferred Maintenance Pool	Jefferson	CPBOC-6/01/06	Complete/Closed Out	100	12/19/06	12/19/06
Renovation of Bldg #1 (Basement) - Bluegrass Station	Fayette	CPBOC-4/01/05	Complete/Closed Out	100	04/20/06	04/14/06
Runway Rehabilitation Comments: First phase of larger project at airport currently essentially complete	Franklin	2000-2002	Complete/Not Closed Out	100	10/27/04	10/13/04
Runway/Taxiway/Apron Rehabilitation - Additional Comments: Awaiting confirmation of FAA funds available to complete additional work	Franklin	2004-2006	In Construction	99	09/27/06	
Wendell H. Ford Regional Training Center - Phase VI Comments: Original contract work is complete. Work remaining includes dining facility work added by change order.	Muhlenberg	CPBOC-11/01/04	In Construction	99	01/12/08	
General Government Cabinet/Veteran's Affairs						
* Central KY State Veterans Cemetery Comments: First year inspection was held and punch list issued to the contractor.	Hardin	2002-2004	Complete/Not Closed Out	100	05/19/07	05/10/07
* Construct State Veterans Cemetery - Northeast Kentucky (Greenup County) Comments: Land parcel has been identified and is being checked for suitability of soil and site contours. Deed is being reviewed and site boundary being surveyed.	Greenup	2006-2008	A/E Selection			
* Construct State Veterans Cemetery - Southeast Kentucky (Leslie County)	Leslie	2006-2008	Awaiting Initiation by Agency			
* Construct State Veterans' Cemetery-Northern KY	Grant	2002-2004	In Construction	92	06/20/08	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Comments: Administration Building substantially complete. 1,500 crypt liners installed. Site graded and seeded. Trees have been planted. Other buildings being completed. \$1,310,000 grant added to cover cost of 1,000 crypt liners. Total grant now \$6,926,935 + \$50,000 State funding.						
Relocate/Renovate Special Care Unit-Thomson-Hood Veterans Center	Jessamine	CPBOC-10/01/01	Complete/Closed Out	100	01/28/06	01/28/06
* Veterans' Nursing Home - W. KY	Hopkins	1998-2000	Complete/Not Closed Out	100	12/01/01	12/01/01
* Western Kentucky Veterans' Center - Alzheimer's/General Care Unit	Hopkins	2006-2008	Awaiting Initiation by Agency			
* Western KY Veterans' Cemetery	Hopkins	2000-2002	Complete/Closed Out	100	01/23/04	01/23/04

Health and Family Services Cabinet/Mental Health & Mental Retardation Services

* Bingham Sprinkler - Central State Hospital	Jefferson	2002-2004	Complete/Not Closed Out	100	01/13/05	04/12/05
Comments: All construction work is complete and inspected.						
* Boiler Replacement - CSH	Jefferson	2000-2002	Complete/Closed Out	100	05/01/03	07/01/03
* Glasgow State Nursing Facility - Structural Repair	Barren	CPBOC-1/01/06	Complete/In Warranty	100	09/26/07	10/25/07
* New Power Plant - WSH	Christian	2000-2002	Complete/Not Closed Out	100	10/23/04	03/01/05
Comments: Final contract for boiler control system is being awarded late June 2008. After completion of this segment, the project will be closed.						
* Oakwood - Replace Chillers, Heating & Cooling Lines	Pulaski	2006-2008	Other			
Comments: Project is still in 'On-Hold' status by MH/MR, since Feb. 14th 2008						
* Replace Roof Oakwood	Pulaski	2004-2006	Complete/In Warranty	100	05/30/07	10/13/07
* Sprinkler System/Ward Renovation - Western State Hospital	Christian	2002-2004	Other			
Comments: Project is being redefined by the Agency to adjust the proposed work to fit within the budget for the project.						
* Structural Repair/Renovation - Oakwood Hospital	Pulaski	2002-2004	Complete/In Warranty	100	01/30/07	07/30/07
* Upgrade HVAC Pipes & Electric-Glasgow	Barren	2004-2006	Other			
Comments: The project had been placed on hold pending the future status of the building.						
* Water Piping Replacement - ESH	Fayette	2000-2002	Complete/Closed Out	100	08/09/05	10/17/05
Comments: The project is complete and there are no remaining funds in the account as shown on the Expense Budget.						

Justice and Public Safety Cabinet/Corrections

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* 1790 Bed Medium Security Facility - Phase II Design Comments: This project was not funded in the last budget. Project has not started.	Elliott	2002-2004	A/E Selection			
* 44-Bed Segregation Unit - WKCC	Lyon	2000-2002	Complete/Closed Out	100	09/01/03	09/01/03
50-Bed Segregation Unit - KSP	Lyon	2000-2002	Complete/Closed Out	100	04/15/04	10/01/04
Design/Construction of a Minimum Security Dormitory Comments: Building envelope substantially completed. HVAC system being installed. Interior finishes and equipment being installed. Inmate labor being used for all work.	Oldham	2000-2002	Complete/Not Closed Out	85	08/15/08	03/01/06
* KCIW Expansion - Phase I	Shelby	2000-2002	Complete/Closed Out	100	03/01/06	06/01/06
* Kitchen Roof Failure - NTC	Boyle	CPBOC-6/01/05	Complete/Not Closed Out	100	11/01/05	11/01/05
* KSR - New Gas-Fired Boiler Plant	Oldham	2000-2002	Complete/Closed Out	100	03/07/05	05/24/05
* New 1790-Bed Medium Security Facility for Men	Elliott	1998-2000	Complete/Not Closed Out	100	04/04/04	08/06/05
* RCC 150 Bed Dormitory	Oldham	1996-1998	Complete/Not Closed Out	100	12/23/03	10/23/06
* Renovate Lonnie Watson Building - KCIW Comments: Contractor is working on interior finishes and completion of mechanical, electrical and security system. The existing HVAC system will require a complete cleaning upon completion to remove 20 years of dust in coils and ducts.	Shelby	2006-2008	In Construction	90	07/07/08	
Renovation of Old Hospital Building at Northpoint Training Center	Mercer	CPBOC-9/01/99	Complete/Closed Out	100	09/01/06	09/01/06
* Replace Underground Steam and Condensate Lines - Blackburn CC	Fayette	2002-2004	Complete/Closed Out	100	12/01/04	12/01/04
* Roof Repairs and Replacement - Green River Correctional Complex	Muhlenberg	2002-2004	Complete/Not Closed Out	100	11/01/04	12/31/06
Justice and Public Safety Cabinet/Criminal Justice Training						
Thompson Hall HVAC	Madison	2006-2008	Awaiting Initiation by Agency			
Justice and Public Safety Cabinet/Juvenile Justice						
Education Addition - Mayfield Youth Development Center	Graves	2000-2002	Complete/Closed Out	100	08/03/03	09/03/03
* Fayette Co. Secure Juvenile Detention Center	Fayette	2000-2002	Complete/Not Closed Out	100	06/15/05	09/30/05
* Hardin Co. Combined Residential/Detention Center	Hardin	2000-2002	Complete/Closed Out	100	11/27/04	12/02/04

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Replacement Facility - Jefferson County Secure Juvenile Detention Center	Jefferson	2000-2002	Complete/Closed Out	100	12/01/04	10/15/04
* Secure Juvenile Detention Facility #1 - Laurel Co	Laurel	1998-2000	Complete/Not Closed Out	100	01/06/02	01/06/02
* Secure Juvenile Detention Facility #3 - Boyd Co	Boyd	1998-2000	Complete/Closed Out	100	06/15/04	04/01/04
* Upgrade Fire Safety/Repair Morehead YDC Comments: Agency and DECA have submitted plan review comments to the consultants and waiting on final plans and specs for advertisement.	Rowan	2006-2008	Design/Phase C			
* Upgrade Safety and Repair Exterior NKYDC Comments: Construction is underway.	Kenton	2006-2008	In Construction	2	02/03/09	

Justice and Public Safety Cabinet/State Police

* Replace Records & Secure Evidence Fac (Information Services Bldg) Comments: Bids received for the project significantly exceeded the project budget. State Police is evaluating other options for project implementation.	Franklin	2004-2006	Planning			
--	----------	-----------	----------	--	--	--

Postsecondary Education Cabinet/Council on Postsecondary Education

* Biotechnology Building-Shrimp Production LRC Staff Note: According to GOPM staff (7/2006), the agreement that CPE entered into with WKU for this project ultimately fell through and the capital appropriation was returned to CPE. According to CPE staff (2/2007), CPE is in the process of reviewing proposals to implement the project. It is anticipated that the process of review and decision making will be done around the end of March.		2004-2006	Cancelled			
---	--	-----------	-----------	--	--	--

Postsecondary Education Cabinet/Eastern Kentucky University

Arlington Renovation and Addition See two subprojects: Arlington Renovation and Addition (subproject: Pool Renovation) and Arlington Renovation and Addition (subproject: Renovation and Addition).	Madison	2006-2008	Multiple Subprojects			
Arlington Renovation and Addition (subproject: Pool Renovation)	Madison	2006-2008	Complete/Not Closed Out	100	05/15/08	07/01/08
Arlington Renovation and Addition (subproject: Renovation and Addition)	Madison	2006-2008	Design/Phase C			
* Business & Technology Center	Madison	2000-2002	Complete/Closed Out	100	02/06/06	12/15/06
* Construct Business Technology Center - Phase II	Madison	2004-2006	Design/Phase C			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2008-3 (July)

Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct E&G Life Safety Begley Elevator	Madison	2002-2004	Awaiting Initiation by Agency			
* Construct Manchester Postsecondary Educ Center See Manchester Postsecondary Education Center (combined auth)-	Madison	2006-2008 2004-2006.	Combined Authorities			
Construct New Intramural Fields	Madison	2004-2006	Bidding			
* Construct Science Building (combined auth) Authorizations for the following two projects were combined: (2006-2008).	Madison	2006-2008	Bidding			
		Science Complex (2004-2006) and Construct Science Building				
Expand & Renovate Presnell Bldg	Madison	2002-2004	Awaiting Initiation by Agency			
Expand Indoor Tennis Facility	Madison	2004-2006	Awaiting Initiation by Agency			
Greek Row	Madison	2000-2002	Cancelled			
Heat Plant Emmissions Abatement Project	Madison	CPBOC-6/01/05	Complete/Closed Out	100	11/25/05	10/01/05
High Voltage Electrical Distribution System	Madison	2002-2004	Complete/Closed Out	100	06/28/06	05/29/06
Library Studio for Academic Creativity	Madison	2006-2008	Awaiting Initiation by Agency			
* Manchester Postsec Educ Center (combined auth) Authorizations for the following two projects were combined: Manchester Postsecondary Education Center (2006-2008).	Clay	2004-2006	In Construction	40	10/25/08	
		Manchester Postsecondary Education Center (2004-2006) and Construct				
Renovate Residence Hall (Clay Hall Renovation)	Madison	2004-2006	In Construction	45	08/01/08	
* Science Complex (Design) See Construct Science Building (combined auth) - 2006-2008	Madison	2004-2006	Combined Authorities			
Southeast Regional Postsecondary Education Center -Phase I	Whitley	1998-2000	Complete/Closed Out		05/19/04	08/16/04
* Student Services/Classroom Building Comments: Still waiting on Bonding Company to effect repairs.	Madison	1998-2000	Complete/Not Closed Out		12/18/01	10/02/03
Postsecondary Education Cabinet/Kentucky State University						
Aquaculture Classroom & Lab Facility Building	Franklin	2000-2002	Complete/Closed Out	100	12/22/04	12/22/04
Bradford Hall Structural Repair	Franklin	2004-2006	Complete/Closed Out	100	08/01/05	08/01/05
* Carver Hall Renovation	Franklin	2000-2002	Complete/Closed Out	100	10/27/03	11/01/03
Construct Aquaculture Production Tech Lab	Franklin	2006-2008	Design/Phase A			
Construct Center for Training & Learning	Franklin	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct New Residence Hall	Franklin	2006-2008	Awaiting Initiation by Agency			
Construct New Young Hall - Phase II	Franklin	2006-2008	Awaiting Initiation by Agency			
Create Center for Families and Children	Franklin	2006-2008	Awaiting Initiation by Agency			
Expand Aquaculture Pond Facilities	Franklin	2006-2008	Awaiting Initiation by Agency			
* Hathaway Hall Renovation - Ph II (combined auth)	Franklin	2004-2006	In Construction	90	05/16/08	
Authorizations for the following two projects were combined: Hathaway Hall Renovation-Ph II (2004-2006) and Renovate Hathaway Hall, Ph. II (2006-2008). Comments: CONTRACTOR HAS A TEMPORARY CERTIFICATE OF OCCUPANCY. THEY HAVE REQUESTED AN EXTENSION OF SUBST. COMPLETION DATE WHICH IS BEING EVALUATED.						
* Hill Student Center Renovation/Addition	Franklin	1998-2000	Complete/Not Closed Out	100	07/01/03	03/01/04
Comments: Paying last remaining invoice to HBC tomorrow. Can be close out at end of week.						
Land Grant Farm Facility	Franklin	CPBOC-12/01/05	Revising/Rebidding			
* Renovate Hathaway Hall, Ph II	Franklin	2006-2008	Combined Authorities			
See Hathaway Hall Renovation, Ph II (combined auth) - 2004-2006						
Renovate Jackson Hall	Franklin	2006-2008	In Construction	5	11/24/08	
Young Hall Renovation	Franklin	2000-2002	In Construction	99	02/18/08	
As provided for in the 2004-06 Budget of the Commonwealth, the project will replace rather than renovate Young Hall. Comments: CONTRACTOR HAS CERTIFICATE OF OCCUPANCY AND USING AGENCY HAS MOVED IN. PUNCH LIST ITEMS ARE BEING COMPLETED.						

Postsecondary Education Cabinet/KY Community and Technical College System

* Advance Manufacturing Center - Design - Bluegrass CTC	Scott	2006-2008	Design/Phase C			
Comments: 100% Phase C documents are due by end of July 2008.						
* Advanced Manufacturing Technology Center - Gateway	Boone	2006-2008	In Construction	5	12/21/09	
* Appalachian Development Center Study & Design	Harlan	2000-2002	Other			
Comments: Project on hold pending funding.						
* Ashland Technology Center (combined auth)	Boyd	2004-2006	In Construction	25	08/15/09	
Authorizations for the following two projects were combined: Ashland Technology Center (2004-2006) and Construct Tech Drive Campus, Ph III-Ashland CTC (2006-2008) Comments: Work continues underway. Concrete slabs placed in most areas. Metal Studs and masonry work underway. Electrical and Mechanical work underway. Site work progressing.						
* Belinda Mason Academic Technical Building - Southeast CC	Letcher	1998-2000	Complete/Not Closed Out		07/31/05	07/31/05

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Comments: Completion of the installation of the Pedestrian Bridge will complete this month.						
Bluegrass CTC - Winchester Facility See LCC - Winchester Facility (combined auth) - 2004-2006	Clark	2006-2008	Combined Authorities			
* Building One Renovation-Cumberland Valley Technical College	Harlan	2000-2002	Complete/Closed Out		01/15/04	01/15/04
* Campus Renovation - Mayo Technical College	Johnson	2000-2002	Complete/Not Closed Out		01/15/04	04/01/04
Complete Acquisition of System Office & Expansion LRC Staff Note - In October, 2006, KCTCS modified its lease-purchase agreement with the City of Versailles for this facility to renovate an additional 15,000 SF of space. Comments: KCTCS would like to keep this project open in the event that they can secure funds.	Woodford	2006-2008	Other			
* Construct Administration Building, Phase I - Maysville CC Comments: Bid Date 7-17-08	Mason	2006-2008	Revising/Rebidding			
* Construct Allied Health/Technical Education Building - Laurel Campus Comments: Site has been rough graded, building pad completed. Foundations are being installed. Existing conflicting utilities are being relocated. Plumbing in slabs being installed and first concrete floor is being pored.	Laurel	2006-2008	In Construction	15	10/13/09	
Construct Area 9 Training Bldg State Fire & Rescue Comments: Awaiting agency approval to proceed with design. Original architectural firm has basically discontinued business.	Rowan	2004-2006	Design/Phase A			
* Construct Central Regional Postsecondary Education Center-Ph II-E-town CTC	Hardin	2006-2008	Design/Phase C			
Construct Child Development Center - Henderson CC	Henderson	2006-2008	Awaiting Initiation by Agency			
* Construct Emerging Technology Center - West KY CTC	McCracken	2006-2008	Bidding			
Construct Licking Valley Center Phase II - Maysville CTC - Additional Comments: Project on hold for funding.	Harrison	2006-2008	Design/Phase B			
* Construct Science/Allied Health Building - Jefferson CTC	Jefferson	2006-2008	In Construction	1	12/20/09	
* Construct Tech Dr Campus, Phase III-Ashland CTC See Ashland Technology Center (combined auth) - 2004-2006	Boyd	2006-2008	Combined Authorities			
* Downtown Campus Renovation - Jefferson CC	Jefferson	2000-2002	Complete/Not Closed Out	100	12/29/03	09/02/03
* East Kentucky Center for Math, Science and Technology - Prestonsburg CC (New Building)	Floyd	1998-2000	Complete/Closed Out		01/15/04	10/26/04

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Franklin Technology Center Comments: Original project is complete but has not been closed due to a pending change order.	Simpson	2004-2006	Complete/In Warranty	99	08/10/07	03/07/08
* Franklin Technology Center - Expansion Comments: Project is complete but remains open due to a pending change order.	Simpson	2006-2008	Complete/In Warranty	99	10/30/07	12/06/07
* Gateway CTC - Expand Edgewood Campus Greenspace Development - Big Sandy CTC Mayo Campus	Kenton Johnson	2004-2006 2006-2008	In Construction Awaiting Initiation by Agency	97	09/12/08	
* Henderson CC Technology Center Comments: contractor finishing punch list items	Henderson	2004-2006	Complete/In Warranty	99	04/28/08	04/28/08
* Hindman Branch of Hazard CC Comments: Agency still purchasing furniture and equipment for facility.	Knott	1998-2000	Complete/Not Closed Out	100	09/08/03	02/08/04
* Jefferson Community College Building (Design Only) Comments: This account funds two projects. One project was design through Phase B on the Phase II development of the renovation of Hartford Tower and the Jefferson Building. This work is complete. The other project is a Master Plan for all Jefferson Community colleges. This portion of the work is not complete. It should be complete by September 1st.	Jefferson	2004-2006	Other			
* KCTCS Technical College-South Central Regional Postsecondary Education Center	Clinton	1998-2000	Complete/Not Closed Out	100	03/31/04	08/04/04
* Kentucky Tech College of Arts & Crafts Comments: Agency is still purchasing equipment for the facility.	Knott	1998-2000	Complete/Not Closed Out	100	03/31/04	08/20/04
* KY Tech Danville: Regional Technology Center - Phase I Laurel North Campus - HVAC and Roof Replacement	Boyle Laurel	1998-2000 2004-2006	Complete/Closed Out Complete/Closed Out		11/01/03 12/15/06	11/01/03 12/22/06
* LCC - Winchester Facility (combined auth) Authorizations for the following three projects were combined:LCC-Winchester Facility (2004-2006), Bluegrass CTC-Winchester Facility (2006-2008), and Community Development Fund Project/Bluegrass CTC-Winchester Facility (2006-2008). Comments: A Temporary Certificate of Occupancy was granted on May 5, 2008. Contractor has a number of punch list items to complete, primarily the site and yard areas.	Fayette	2004-2006	Complete/In Warranty	100	03/01/08	05/05/08
* LCC Classroom/Lab Building Comments: Project is on hold until details are worked out on the Bluegrass CTC campus relocation to Eastern State Hospital.	Fayette	2004-2006	Design/Phase C			
Madisonville CC - Replacement of Chiller and Cooling Tower	Hopkins	Biennial Budget	Complete/Not Closed Out	100	11/13/06	11/13/06
* Madisonville CC Renovation	Hopkins	2000-2002	Complete/Not Closed Out		11/01/02	11/02/02

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2008-3 (July)

Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Madisonville Postsecondary Education Center - Design Comments: project on hold, not funded	Hopkins	2006-2008	Design/Phase B			
* Madisonville Technology Center Comments: roof work 95% complete, 80% windows installed, exterior brick started 5% complete	Hopkins	2004-2006	In Construction	65	06/06/08	
* Maysville CC Extension at Cynthiana	Mason	1998-2000	Complete/Not Closed Out	100	07/17/02	08/05/02
* McCreary Center - Somerset CC - Expansion Comments: Building was bid and all bids were above budget. Project is being redesigned to bring building within budget. Project is to go to bid in October.	Pulaski	2006-2008	Revising/Rebidding			
McCreary County Center - Construction	McCreary	1998-2000	Complete/Not Closed Out		07/03/03	07/03/03
* Northeast Regional Postsec Education Center - MoSU	Rowan	1998-2000	Complete/Closed Out		10/02/03	02/23/04
* Northern KY Cmnty & Tech College - Phase I	Kenton	2000-2002	Complete/Not Closed Out	100	10/19/05	10/19/05
* Owensboro Technology Center Parking Structure-KY Tech College of Arts & Crafts Comments: Remaining funds are being used to purchase additional land for parking.	Daviess	2004-2006	Complete/In Warranty	100	12/31/07	12/15/07
Pedestrian and Vehicular Connector between the North and South Campuses--Somerset CC Comments: Last invoice for elect. inspection to be paid this week.	Fayette	2000-2002	Complete/Not Closed Out	100	10/04/04	10/04/05
	Pulaski	2004-2006	In Construction	99	07/04/06	
Renovate Administrative Bldg - Elizabethtown CTC	Hardin	2006-2008	Cancelled			
Renovate Administrative Building - Whitesburg Campus SEKYCTC	Letcher	2006-2008	Awaiting Initiation by Agency			
Renovate Anderson Building - West KY CTC	McCracken	2006-2008	Complete/Closed Out	100	08/15/06	08/15/06
Renovate Gray Building - Madisonville CC	Hopkins	2006-2008	Awaiting Initiation by Agency			
Renovate KY School of Craft - Hazard CTC	Knott	2006-2008	Awaiting Initiation by Agency			
Renovate Simulated Mine - Harlan Campus Comments: Bids came in over budget so the Consultant is in the process of revising the bid package to allow the project to come in under budget.	Harlan	2006-2008	Revising/Rebidding			
Roof Replacement - West KY TC	Warren	2000-2002	Complete/Closed Out		05/28/02	05/28/02
* Somerset Aviation	Pulaski	2004-2006	Complete/In Warranty	100	03/30/08	02/29/08
* Somerset CC & Kentucky Tech - Academic Support/Technical Education Complex	Pulaski	1998-2000	Complete/Not Closed Out	100	04/01/04	04/23/04

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
* Southeast Regional Postsec Education Center - Ph I	Laurel	1998-2000	Complete/Not Closed Out	100	07/25/02	09/03/02
* Springfield Community and Technical College	Washington	2006-2008	In Construction	5	08/12/09	
* Warren County Technology Center	Warren	2004-2006	Complete/Not Closed Out		12/01/05	08/01/06
Postsecondary Education Cabinet/Morehead State University						
* Breckinridge Hall Renovation	Rowan	1998-2000	Complete/Not Closed Out		02/21/02	02/21/02
Button Auditorium Renovation	Rowan	2002-2004	Complete/Not Closed Out	100	01/14/06	12/14/05
Combs Theatre Area Reclamation	Rowan	2002-2004	Complete/Not Closed Out		01/16/04	01/05/04
* Construct Center for Health, Education, and Research (combined auth)	Rowan	2006-2008	Bidding			
Authorizations for the following two projects were combined: Health Science Classroom Building-Design (2004-2006) and Construct Center for Health, Education and Research (2006-2008).						
Construct East Kentucky Animal Science Center	Rowan	2006-2008	Awaiting Initiation by Agency			
Construct Equine Hospital	Rowan	2006-2008	Complete/In Warranty	100	05/01/08	05/08/08
Construct Kentucky Mountain Crafts Center	Rowan	2006-2008	Awaiting Initiation by Agency			
Construct Law Enforcement Complex	Rowan	2006-2008	Awaiting Initiation by Agency			
Construct Softball Facility/Lighting Project	Rowan	2006-2008	Awaiting Initiation by Agency			
Design Residence Hall Renovation/Improvement (Nunn Hall Renovation)	Rowan	2004-2006	In Construction	80	01/01/09	
(LRC Staff Note: Per GOPM, \$5 million authorization far exceeds the design cost for a dormitory building at Morehead State. University staff indicate \$5 million represents their budgeting estimate for renovating one dormitory. As such, the intent to renovate NUNN HALL with these funds is viewed by GOPM as more a correction than a change in the project authorization.)						
Expand Life Safety Claypool-Young Building	Rowan	2006-2008	Awaiting Initiation by Agency			
Expand Student Wellness Center	Rowan	2006-2008	Complete/In Warranty	100	02/16/08	02/10/08
* Health Science Classroom Building - Design	Rowan	2004-2006	Combined Authorities			
See Construct Center for Health, Education, and Research (combined auth) - 2006-2008.						
Kentucky Center for Traditional Music - Phase I	Rowan	2002-2004	Awaiting Initiation by Agency			
Kentucky Geodetic Infrastructure - Phase I	Rowan	2004-2006	Awaiting Initiation by Agency			
Life Safety: Claypool-Young Bldg	Rowan	2002-2004	Awaiting Initiation by Agency			
* NASA Space Science Center (combined auth)	Rowan	2004-2006	In Construction	70	01/12/09	

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Authorizations for the following two projects were combined: NASA Space Science Center (2004-2006) and Space Science Center Completion (2006-2008).						
Reconstruct Central Campus	Rowan	2006-2008	Awaiting Initiation by Agency			
Renovate Button Auditorium	Rowan	2006-2008	Complete/In Warranty	100	08/17/07	08/17/07
Renovate Jayne Stadium	Rowan	2006-2008	Awaiting Initiation by Agency			
Renovate John Sonny Allen Field	Rowan	2006-2008	Awaiting Initiation by Agency			
Renovate McClure Pool Area	Rowan	2006-2008	Awaiting Initiation by Agency			
Renovate Molecular Biology Student Lab	Rowan	2006-2008	Complete/In Warranty	100	12/31/07	10/31/07
Replace Boiler Tubes	Rowan	2006-2008	Other			
Comments: This work was included in the Authorization for the MSU Boiler Plant Pollution Control System Upgrade and Boiler Retube (fund C40F).						
Replace Power Plant Pollution Control System	Rowan	2006-2008	Awarding Contract			
Comments: This work was included in the Authorization for the MSU Boiler Plant Pollution Control System Upgrade and Boiler Retube (fund C40F). The new project has been rebid to bring the cost to within budget. A Construction Contract for C40F is being awarded.						
* Space Science Center-Completion	Rowan	2006-2008	Combined Authorities			
See NASA Space Science Center (combined auth) - 2004-2006.						
* Student Center Renovation & Expansion - Phase I	Rowan	2000-2002	Complete/Not Closed Out		04/15/04	07/30/04
* West Liberty Extended Campus	Morgan	1998-2000	Complete/Not Closed Out		01/15/02	01/15/02
Postsecondary Education Cabinet/Northern Kentucky University						
Construct New Student Union Building (combined auth)	Campbell	2004-2006	In Construction	97	07/15/08	
Authorizations for the following three projects were combined: New Student Union Design (2002-2004), Construct New Student Union Building (2004-2006), and Construct New Student Union (2006-2008).						
Comments: Contractor completing sitework, food service, remainder of building to follow.						
Fitness Center Renovation	Campbell	2002-2004	Complete/Not Closed Out	100	10/05/04	10/12/04
Improve Lake Area	Campbell	2000-2002	Complete/Not Closed Out	100	10/01/05	09/01/06
Comments: Project complete. Have requested university to close out project.						
* Natural Science Building	Campbell	1996-1998	Complete/Not Closed Out	100	08/15/06	07/01/02
* New Power Plant	Campbell	2000-2002	Complete/Not Closed Out	100	06/16/04	08/26/04
New Student Union Design	Campbell	2002-2004	Combined Authorities			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Finance and Administration Cabinet
Report Quarter: 2008-3 (July)
Print Date: 07/17/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
See Construct New Student Union Building (combined auth) - 2004-2006.						
Parking Structure #2 - Phase I	Campbell	2000-2002	Complete/Not Closed Out	100	11/01/04	12/15/04
Transportation Cabinet/Gen Admin & Support (Transp)						
* Construct Larue County Maintenance Facility & Salt Storage Structure	Larue	2006-2008	Awaiting Initiation by Agency			
* Construct Louisville District Office (District 5)	Jefferson	2004-2006	Complete/In Warranty	100	01/07/08	01/07/08
* Construct Spencer County Maintenance Facility & Salt Storage Structure	Spencer	2006-2008	Awaiting Initiation by Agency			
CPT/TCOB Utility Connection & Walkway Extension (subproject of Transportation Cabinet Office Bldg)	Franklin	Bienennial Budget	Cancelled			
* Horse Park Roads	Fayette	2006-2008	In Construction	70	06/30/08	
Comments: Construction has been affected by weather---request for change order extending completion date under consideration						
* Replace HVAC - Flemingsburg District Office	Fleming	2006-2008	Design/Phase A			
Comments: Per agency, project will be limited to control system and chiller replacement.						
TCOB Artwork Foundations (subproject of Transportation Cabinet Office Building)	Franklin	Bienennial Budget	Complete/Closed Out	100	12/28/06	12/28/06
* Transportation Cabinet Office Building	Franklin	1998-2000	Complete/Not Closed Out	99	01/19/04	02/26/04

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).