

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-3 (July)**Print Date:** 08/02/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
<b>Project Manager:</b>						
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
Capital Annex Roof Replacement project	Franklin	CPBOC-7/01/10				
Comprehensive Energy Management and Control System	Franklin	CPBOC-7/01/10				
<b>General Government Cabinet/Military Affairs</b>						
Construct 25 Meter Rifle Range - Wendell H. Ford Regional Training Center	Muhlenberg	CPBOC-4/01/10	Awaiting Initiation by Agency			
Construct Field Maintenance Shop 1 Conversion	Boyd	2008-2010	Awaiting Initiation by Agency			
Construct Multi-Purpose Machine Gun Range Wendell H. Ford Regional Training Center	Muhlenberg	2008-2010	Awaiting Initiation by Agency			
Construct Roadway Repairs - Harold L. Disney Training Center	Knox	CPBOC-3/01/10	Awaiting Initiation by Agency			
Harold L. Disney Training Center Solar Energy Improvement project		CPBOC-7/01/10				
WHFRTC Install Solar Panels project		CPBOC-7/01/10				
<b>General Government Cabinet/Veteran's Affairs</b>						
* Construct Fourth State Veterans' Nursing Home	Hardin	2008-2010	Awaiting Initiation by Agency			
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>						
Construct New Student Housing	Madison	2008-2010	Awaiting Initiation by Agency			
Purchase of Adjacent Property	Madison	2008-2010	Awaiting Initiation by Agency			
Renovate Property	Madison	2008-2010	Awaiting Initiation by Agency			
Renovate Women's Softball Complex	Madison	2008-2010	Awaiting Initiation by Agency			

**Project Manager:** Agency

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-3 (July)**Print Date:** 08/02/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Complete Acquisition of System Office & Expansion	Woodford	2006-2008	Other			
Comments: The agency would like to keep this open in the event that future funding is available.						
<b>Postsecondary Education Cabinet/Morehead State University</b>						
* Health Science Classroom Building - Design	Rowan	2004-2006	Combined Authorities			
<b>Tourism, Arts &amp; Heritage Cabinet/KY Horse Park</b>						
Construct the American Morgan Horse Pavilion	Fayette	CPBOC-8/01/09	Planning			
<b>Project Manager: Avery, Marc</b>						
<b>Postsecondary Education Cabinet/Morehead State University</b>						
* Replace Power Plant Pollution Control System and Boiler Tube	Rowan	2008-2010	Complete/Not Closed Out	95	12/01/08	12/01/08
Comments: The First Prime Contractor has been working to correct deficiencies which had caused operational problems and failure of the system to function in Automatic Mode over the past year. Their effort should be complete by early July. We plan to fire the small boiler in September and fire the large boiler in December. These fire times were determined for operational efficiency and to allow sufficient loads to take the proper readings and conduct the needed tests.						
<b>Project Manager: Boggess, David</b>						
<b>Health and Family Services Cabinet/Mental Health &amp; Mental Retardation Services</b>						
* Oakwood - Replace Chillers, Heating & Cooling Lines	Pulaski	2006-2008	In Construction	68	08/30/10	
Comments: Change Order is in process to include replacing pumps and piping in bldg 201 and to extend substantial completion date to 10/15/10.						
<b>Project Manager: Bohart, Keith</b>						
<b>Education &amp; Workforce Development Cabinet/Education Dept</b>						
* FFA Leadership Training Center Renovation	Breckinridg	2008-2010	Bidding			
Comments: Project bids July 8th.						
<b>General Government Cabinet/Military Affairs</b>						

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-3 (July)**Print Date:** 08/02/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Construct Joint Operations Center Counter Drug Program Building	Laurel	CPBOC-6/01/07	Complete/Not Closed Out	100	08/20/08	07/20/08
Expand Joint Support Counter Drug Operations Center - Phase III Comments: Concrete floors are being pored on hangers. framing on Ad Min Bldg progressing.	Laurel	CPBOC-2/01/09	In Construction	45	10/26/10	
Joint Support Counter Drug Operations Center, Ph II	Laurel	CPBOC-3/01/08	Complete/In Warranty	100	08/09/09	11/19/10
<b>Justice and Public Safety Cabinet/Corrections</b>						
* New 1790-Bed Medium Security Facility for Men	Elliott	1998-2000	Complete/Not Closed Out	100	04/04/04	08/06/05
* Renovate Lonnie Watson Building - KCIW	Shelby	2006-2008	Complete/Not Closed Out	100	09/21/08	09/21/08
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Construct Allied Health/Technical Education Building - Laurel Campus Comments: Some additional site items are being worked on to improve long term site issues.	Laurel	2006-2008	In Construction	99	04/13/10	
* McCreary Center - Somerset CC - Expansion Comments: Additional site issues are being addressed by the contractor.	Pulaski	2006-2008	In Construction	99	06/30/10	
<b>Project Manager: Casebier, Andy</b>						
<b>Commerce Cabinet/Parks</b>						
* Dale Hollow Golf Course Development	Clinton	1998-2000	Complete/Not Closed Out	100	04/01/03	04/15/03
* General Burnside-Golf Course Improvement (combined auth)	Pulaski	2004-2006	Complete/Not Closed Out	100	12/15/07	11/15/07
* General Burnside-Golf Course Phase II	Pulaski	2006-2008	Complete/Not Closed Out	100	12/15/07	12/15/07
* Grayson Lake-Golf Course Completion	Carter	2004-2006	Complete/Not Closed Out	100	05/17/08	05/17/08
<b>Health and Family Services Cabinet/Mental Health &amp; Mental Retardation Services</b>						
Construct Replacement of Eastern State Hospital	Fayette	2008-2010	Construction/Multiple Bid Packs			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER****Reporting Agency:** Finance and Administration Cabinet**Report Quarter:** 2010-3 (July)**Print Date:** 08/02/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Comments: Bid Pack one underway. Remaining bid packs to be bid in July/ August 2010 by Construction Manager.						
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Ashland Technology Center (combined auth)	Boyd	2004-2006	In Construction	99	11/15/09	
Comments: Final punch list items being completed by CM. Using Agency moving in furniture and equipment for fall 2010 opening.						
* Construct Tech Dr Campus, Phase III-Ashland CTC	Boyd	2006-2008	In Construction	99	11/15/09	
Comments: Final punchlist items being completed by CM. Equipment connections underway. Furniture being moved in by Using Agency for fall 2010 opening.						
<b>Project Manager: Cottongim, Brian</b>						
<b>General Government Cabinet/Military Affairs</b>						
Construct Field Maintenance Shop 8 Conversion	Jefferson	2008-2010	Complete/In Warranty	100	01/20/09	01/10/10
Comments: Complete. In Warranty phase.						
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Renovate Simulated Mine - Harlan Campus	Harlan	2006-2008	Complete/In Warranty	100	03/07/09	03/01/10
Comments: Complete. In Warranty phase.						
<b>Project Manager: Engelman, Bernie</b>						
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* Central Lab Roof Replacement	Franklin	CPBOC-10/01/09	In Construction	80	08/01/10	
Comments: Job has progressed with a high standard of quality. Time has been lost to weather delays.						
<b>General Government Cabinet/Military Affairs</b>						
Purchase Land for Northern Kentucky National Guard Armory		2008-2010	Planning			
Comments: Land Acquisition is complete. Currently developing a design / build solicitation for new Readiness Center. Letting date scheduled for August 2010 w/ award by November 2010.						
<b>Project Manager: Grigalis, Zig</b>						
<b>General Government Cabinet/Veteran's Affairs</b>						

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
* Construct State Veterans Cemetery - Northeast Kentucky (Greenup County)	Greenup	2006-2008	In Construction	88	08/14/10	
* Construct State Veterans Cemetery - Southeast Kentucky (Leslie County)	Leslie	2006-2008	Awaiting Initiation by Agency			
<b>Project Manager: Harris, Ron</b>						
<b>General Government Cabinet/Military Affairs</b>						
Construct Pole Barns at Bluegrass Station	Fayette	2008-2010	Awaiting Initiation by Agency			
Comments: STILL AWAITING AGENCY AUTHORIZATION						
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Hangar Building #194)	Fayette	2004-2006	Complete/Not Closed Out	100	02/06/06	01/24/06
Hangar/Warehouse/Office Buildings-Bluegrass Sta. (subproject - Warehouse Building #195)	Fayette	2004-2006	Complete/Not Closed Out	100	10/20/06	10/20/06
Helipad and Taxiway Expansion - BG Station	Fayette	CPBOC-11/01/07	Complete/Not Closed Out	100	08/10/07	08/10/08
<b>General Government Cabinet/Veteran's Affairs</b>						
Renovate Nursing Units at Thomson-Hood Veterans Center	Jessamine	CPBOC-6/01/08	Complete/Not Closed Out	100	05/05/09	05/05/09
<b>Postsecondary Education Cabinet/Kentucky State University</b>						
Center for Families and Children	Franklin	CPBOC-12/01/08	In Construction	1	03/20/11	
Construct Aquaculture Academic Research Facility	Franklin	2008-2010	Awaiting Initiation by Agency			
Comments: STILL AWAITING USING AGENCY INITIATION						
Construct Aquaculture Production Tech Lab	Franklin	2006-2008	Awarding Contract			
* Hathaway Hall Renovation - Ph II (combined auth)	Franklin	2004-2006	Complete/Not Closed Out	100	08/01/08	08/01/08
Kentucky State University Old Federal Building Renovation, Phase I	Franklin	CPBOC-12/01/09	Design/Phase A			
Comments: NATIONAL PARK SERVICE IS REVIEWING COST OF PROJECTED CONSTRUCTION BREAKDOWN BEFORE MOVING FORWARD						
Land Grant Farm Facility	Franklin	CPBOC-12/01/05	In Construction	99	04/25/10	

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Comments: CONTRACTOR IS IN FINAL COMPLETION OF PUNCH LIST ITEMS						
Renovate Jackson Hall	Franklin	2006-2008	Complete/Not Closed Out	100	06/13/09	03/09/09
Comments: 1 YEAR INSPECTION COMPLETED AND CONTRACTOR IS CORRECTING WARRANTY ITEMS						
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Construct Community Intergenerational Center - Hazard CC	Perry	2008-2010	Design/Phase C			
Comments: CONTRACT HAS JUST BEEN EXTENDED TO DO 50% PHASE C						
* LCC Classroom/Lab Building	Fayette	2004-2006	Design/Phase A			
<b>Project Manager: Hatcher, Butch</b>						
* Renovation of Kerr Hall	Boyle	CPBOC-3/01/07	Complete/Not Closed Out	100	01/31/08	01/31/08
<b>Commerce Cabinet/KY Horse Park</b>						
* Construct New Indoor Arena	Fayette	2004-2006	Complete/In Warranty	100	08/01/09	07/23/09
* Horse Park Indoor Arena - Design	Fayette	2004-2006	Complete/In Warranty	100	08/01/09	07/23/09
* Outdoor Equine Event Stadium	Fayette	2006-2008	Complete/Not Closed Out	100	04/10/09	04/14/09
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* Capital Plaza Complex - Renovation and Design	Franklin	2006-2008	Design/Phase A			
* Renovate State Office Building, Phase II	Franklin	2004-2006	Complete/Not Closed Out	100	02/29/08	02/26/08
<b>Finance and Administration Cabinet/Secretary's Office (Finance)</b>						
* Eastern Kentucky Exposition Center	Pike	1998-2000	Complete/Not Closed Out	100	07/15/05	10/03/05
<b>Justice and Public Safety Cabinet/Juvenile Justice</b>						
* Upgrade Fire Safety/Repair Morehead YDC	Rowan	2006-2008	In Construction	3	02/14/11	
Comments: Project bid on 5/12/2010 with low bid submitted by RJ Construction of Vanceburg. Pre-construction mtg held on June 11 and work is now underway.						

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Bluegrass CTC - Winchester Facility	Clark	2004-2006	Complete/Not Closed Out	100	05/01/08	03/01/08
Construct Area 9 Training Bldg State Fire & Rescue	Rowan	2004-2006	Design/Phase A			
Comments: Same status as previous report.						
<b>Postsecondary Education Cabinet/Morehead State University</b>						
Button Auditorium Renovation	Rowan	2002-2004	Complete/Not Closed Out	100	01/14/06	12/14/05
Construct Campus Recreation Center	Rowan	2008-2010	In Construction	45	04/19/11	
* Construct Center for Health, Education, and Research (combined auth)	Rowan	2006-2008	Complete/In Warranty	100	04/20/10	04/28/10
Design Residence Hall Renovation/Improvement (Nunn Hall Renovation)	Rowan	2004-2006	Complete/Not Closed Out	100	02/12/09	03/19/09
* NASA Space Science Center (combined auth)	Rowan	2004-2006	Complete/Not Closed Out	100	02/27/09	03/09/09
* Space Science Center-Completion	Rowan	2006-2008	Complete/Not Closed Out	100	02/27/09	03/09/09
* Student Center Renovation & Expansion - Phase I	Rowan	2000-2002	Complete/Not Closed Out		04/15/04	07/30/04
<b>Tourism, Arts &amp; Heritage Cabinet/KY Horse Park</b>						
Big Barn Restoration	Fayette	CPBOC-3/01/09	Bidding			
Comments: The project was originally bid on 5/10/2010 with 10 bids received. Due to a technicality that all bidders must be pre-qualified by the Transportation Cabinet, all bids were rejected. The project has been readvertised and bids will be received on 6/25/2010.						
Construct Equine Barns and Covered Walkway	Fayette	CPBOC-4/01/09	In Construction	99	05/30/10	
Comments: Since the last report, no further work has been completed. The Barns are being used for the intended purpose but the private funding for this project is apparently exhausted. The covered walkway between the barns and the new Indoor Equestrian Event Arena has not been completed. The support piers are in place but without the support columns and roof system.						
<b>Project Manager: Keene, Henry</b>						
<b>Justice and Public Safety Cabinet/Juvenile Justice</b>						
* Upgrade Safety and Repair Exterior NKYDC	Kenton	2006-2008	Complete/Not Closed Out	100	02/03/09	03/16/09

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Advanced Manufacturing Technology Center - Gateway	Boone	2006-2008	Complete/In Warranty	100	06/01/10	06/01/10
Comments: Contractor working on punch list items and additional requirements by elevator inspector.						
* Construct Administration Building, Phase I - Maysville CC	Mason	2006-2008	In Construction	100	01/05/10	
Comments: Correcting problems with Fume Hoods in Chemistry Lab.						
Construct Licking Valley Center Phase II - Maysville CTC - Additional	Harrison	2006-2008	Design/Phase B			
Comments: project not funded beyond Design Phase B						
* Gateway CTC - Expand Edgewood Campus	Kenton	2004-2006	Complete/Not Closed Out	100	09/12/08	09/03/08
<b>Postsecondary Education Cabinet/Morehead State University</b>						
Renovate Alumni Tower Residence Hall	Rowan	2008-2010	In Construction	99	06/25/10	
Comments: Currently providing items required by HBC for occupancy permit						
Renovate Mignon Tower Residence Hall	Rowan	2008-2010	Awarding Contract			
<b>Project Manager: Maggard, Jim</b>						
<b>Commerce Cabinet/Fish &amp; Wildlife Resources</b>						
Bullock Pen Lake Dam/Spillway Upgrade	Grant	2006-2008	Design/Phase C			
Comments: Revisions to existing plans underway. Meeting with DOW scheduled for July 7						
Water & Drain Line Replacement (Minor Clark Hatchery)	Rowan	2006-2008	In Construction	95	11/26/08	
Comments: Contractor attempting to control leaks in piping installed in this contract						
<b>General Government Cabinet/KY River Authority</b>						
Dam 9 Renovation and Water Storage Enhancement	Jessamine	2004-2006	In Construction	92	11/20/09	
Comments: Work has been slowed by high water conditions						



**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Lock and Dam 3 and Lock 4 Renovation	Franklin	2006-2008	In Construction	45	05/23/11	
Comments: Work slowed by high water conditions						
<b>General Government Cabinet/Military Affairs</b>						
* Acquire Land for Wendell H. Ford Regional Training Center	Muhlenberg	2006-2008	Other			
Comments: Most required land has been asquired and Agency is considering additional purchases						
Runway/Taxiway/Apron Rehabilitation - Additional	Franklin	2004-2006	In Construction	99	09/27/06	
Comments: Awaiting confirmation from FAA that funding is available for additional work						
<b>Project Manager: McGill, Carroll</b>						
<b>Postsecondary Education Cabinet/Eastern Kentucky University</b>						
Arlington Renovation and Addition	Madison	2006-2008	Multiple Subprojects			
Arlington Renovation and Addition (subproject: Pool Renovation)	Madison	2006-2008	Complete/Not Closed Out	100	05/15/08	07/01/08
Arlington Renovation and Addition (subproject: Renovation and Addition)	Madison	2006-2008	Complete/Not Closed Out	100	06/15/09	04/15/09
* Construct Business Technology Center - Phase II	Madison	2004-2006	In Construction	25	07/30/11	
* Construct Manchester Postsecondary Educ Center	Madison	2006-2008	Complete/Not Closed Out	100	05/30/09	05/30/09
* Construct Science Building (combined auth)	Madison	2006-2008	In Construction	10	05/25/12	
Construct Stratton Building Addition	Madison	2008-2010	Bidding			
Library Studio for Academic Creativity	Madison	2006-2008	In Construction	1	11/15/10	
* Manchester Postsec Educ Center (combined auth)	Clay	2004-2006	Complete/Not Closed Out	100	04/24/09	05/30/09
Renovate Residence Hall (Walters Hall)	Madison	2008-2010	In Construction	5	08/20/10	
* Science Complex (Design)	Madison	2004-2006	Combined Authorities			

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
* Student Services/Classroom Building	Madison	1998-2000	Complete/Not Closed Out		12/18/01	10/02/03
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Hindman Branch of Hazard CC	Knott	1998-2000	Complete/Not Closed Out	100	09/08/03	02/08/04
Parking Structure-KY Tech College of Arts & Crafts	Fayette	2000-2002	Complete/Not Closed Out	100	10/04/04	10/04/05
<b>Project Manager: Meyer, Joe</b>						
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>						
* Transportation Cabinet Office Building	Franklin	1998-2000	Complete/Not Closed Out	99	01/19/04	02/26/04
<b>Project Manager: Morgan, Paul</b>						
<b>Commerce Cabinet/Parks</b>						
* Kenlake-Cherokee Park Development	Marshall	2006-2008	Complete/Not Closed Out		06/09/08	04/05/08
<b>General Government Cabinet/Military Affairs</b>						
Wendell H. Ford Regional Training Center - Phase VI	Muhlenberg	CPBOC-11/01/04	Complete/Not Closed Out	100	01/12/08	04/24/08
<b>Justice and Public Safety Cabinet/Juvenile Justice</b>						
* Secure Juvenile Detention Facility #1 - Laurel Co	Laurel	1998-2000	Complete/Not Closed Out	100	01/06/02	01/06/02
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Construct Bowling Green Fire Training Center	Warren	2008-2010	In Construction	3	03/28/11	
Comments: Pre-construction meeting held May 26. Building Permit delayed pending action by the City of Bowling Green processing a re-platting request on the site.						
* Franklin Technology Center	Simpson	2004-2006	Complete/Not Closed Out	100	08/10/07	03/07/08
* Franklin Technology Center - Expansion	Simpson	2006-2008	Complete/Not Closed Out	100	10/30/07	12/06/07

Project Manager: Novak, Bill

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* Jones Building Renovation	Franklin	CPBOC-8/01/05	Complete/Not Closed Out	100	07/19/07	07/19/07
<b>Justice and Public Safety Cabinet/State Police</b>						
* Replace Records & Secure Evidence Fac (Information Services Bldg)	Franklin	2004-2006	In Construction	83	08/14/10	
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Advance Manufacturing Center - Design - Bluegrass CTC	Scott	2006-2008	Other			
Comments: Awaiting construction funding.						
* Springfield Community and Technical College	Washington	2006-2008	Complete/In Warranty	100	08/30/09	10/22/09
<b>Project Manager: Peden, Ray</b>						
<b>Commerce Cabinet/Parks</b>						
* Pennyrile Golf Course Renovation	Christian	1998-2000	In Construction	99	02/15/08	
Comments: Project still in litigation with contractor. Final pymts not made, held up by litigation. Initial mediation scheduled for 6-30-10.						
Pine Mountain Develop Lake Area/Golf Course	Bell	1998-2000	Complete/Not Closed Out	100	11/01/01	09/01/04
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
Pedestrian and Vehicular Connector between the North and South Campuses--Somerset CC	Pulaski	2004-2006	Complete/Not Closed Out	100	07/04/06	01/16/08
<b>Project Manager: Phillips, Frank</b>						
<b>Commerce Cabinet/Parks</b>						
* Big Bone Lick - Park Improvements	Boone	2006-2008	Planning			
<b>General Government Cabinet/Military Affairs</b>						
Bluegrass Station Domestic Water Line Replacement	Fayette	CPBOC-11/01/09	In Construction	70	10/08/10	

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Renovate Bluegrass Station Infrastructure	Fayette	2008-2010	In Construction	50	10/08/10	
Comments: water mains for fire protection being installed. Fire pump and tank work not started. Electrical substation transformer in place but not hooked up. High Voltage transmission line poles placed. No conductors at this time.						
<b>Tourism, Arts &amp; Heritage Cabinet/Parks</b>						
Wastewater Treatment Plant Replacement - Pennyrile	Hopkins	Other	In Construction	2	12/06/10	
Comments: contractor mobilizing after getting approvals for shop drawings						
<b>Project Manager: Postlewaite, Gary</b>						
<b>General Government Cabinet/Military Affairs</b>						
Construct Joint Use Readiness Center Paducah	McCracken	2006-2008	Complete/Not Closed Out	100	01/01/09	01/01/09
Construct New Armory Readiness Center - Owensboro	Daviess	CPBOC-2/01/10	Design/Phase A			
<b>General Government Cabinet/Veteran's Affairs</b>						
* Western Kentucky Veterans' Center - Alzheimer's/General Care Unit	Hopkins	2006-2008	Design/Phase A			
Comments: Veterans Affairs requested a change in design after Phase A and that is being done now						
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Construct Emerging Technology Center - West KY CTC	McCracken	2006-2008	Complete/In Warranty	99	08/28/09	01/05/10
Comments: work to site grading and grasses will be completed in fall						
* Henderson CC Technology Center	Henderson	2004-2006	Complete/Not Closed Out	100	04/28/08	04/28/08
Comments: upgrades to parking lot lighting being done this summer						
* Madisonville Postsecondary Education Center - Design	Hopkins	2006-2008	Design/Phase B			
Comments: project on hold awaiting funding						
* Madisonville Technology Center	Hopkins	2004-2006	Complete/Not Closed Out	100	06/06/08	01/04/09
* Owensboro Technology Center	Daviess	2004-2006	Complete/Not Closed Out	100	12/31/07	12/15/07

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
<b>Project Manager: Slone, Bill</b>						
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* Capitol Campus Steam Distribution	Franklin	CPBOC-3/01/07	Complete/In Warranty	100	11/01/09	11/17/09
<b>Project Manager: Sullivan, Spencer</b>						
<b>Commerce Cabinet/Parks</b>						
* Construct Convention Center E. P. "Tom" Sawyer	Jefferson	2006-2008	Complete/Not Closed Out	100	05/01/09	05/01/09
<b>Commerce Cabinet/State Fair Board</b>						
* East Wing/Hall Renovation Project	Jefferson	2004-2006	Complete/Not Closed Out	100	10/01/07	10/15/07
South Wing Expansion Construction	Jefferson	2002-2004	Complete/Not Closed Out	100	10/01/05	10/05/05
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* Kentucky State Capitol Dome Renovation Restoration	Franklin	1998-2000	Complete/Not Closed Out	100	11/08/99	11/12/99
* KY State Capitol - Hist Restoration (Design) - EOB & Infrastructure	Franklin	2000-2002	Design/Phase C			
* Refurbish Escalators - CHR Building	Franklin	CPBOC-3/01/07	Planning			
<b>Health and Family Services Cabinet/Mental Health &amp; Mental Retardation Services</b>						
* Construct Hazelwood Intermediate Care Facility for the Mentally Retarded/Developmentally Disabled	Jefferson	2008-2010	Bidding			
<b>Postsecondary Education Cabinet/KY Community and Technical College System</b>						
* Construct Central Regional Postsecondary Education Center-Ph II-E-town CTC	Hardin	2006-2008	Complete/In Warranty	100	05/01/10	01/05/10
* Construct Science/Allied Health Building - Jefferson CTC	Jefferson	2006-2008	Complete/In Warranty	100	04/19/10	04/19/10
<b>Tourism, Arts &amp; Heritage Cabinet/KY Center for the Arts</b>						
Lobby Renovation project	Jefferson	Pool	Complete/In Warranty	100	12/21/09	12/21/10

**QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER**

Reporting Agency: Finance and Administration Cabinet

Report Quarter: 2010-3 (July)

Print Date: 08/02/2010

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl Date</u>	<u>Actual Subst Compl</u>
Rigging System Replacement project	Jefferson	Pool	In Construction	10	08/01/11	
<b>Tourism, Arts &amp; Heritage Cabinet/State Fair Board</b>						
Horse Barn Replacement and Arena Project	Jefferson	CPBOC-2/01/10	Complete/In Warranty	100	05/01/10	05/01/10
<b>Project Manager: Torabi, Maziar</b>						
<b>Transportation Cabinet/Gen Admin &amp; Support (Transp)</b>						
* Replace HVAC - Flemingsburg District Office	Fleming	2006-2008	Complete/Not Closed Out	100	04/08/09	09/10/09
<b>Project Manager: Wilson, Bruce</b>						
<b>Justice and Public Safety Cabinet/Corrections</b>						
* Kitchen Roof Failure - NTC	Boyle	CPBOC-6/01/05	Complete/Not Closed Out	100	11/01/05	11/01/05
* Northpoint Training Center Debris Removal	Garrard	CPBOC-11/01/09	Complete/In Warranty	100	10/31/09	10/09/09
<b>Postsecondary Education Cabinet/Northern Kentucky University</b>						
* Natural Science Building	Campbell	1996-1998	Complete/Not Closed Out	100	08/15/06	07/01/02
<b>Project Manager: Yates, Tony</b>						
<b>Finance and Administration Cabinet/Facilities &amp; Support Services</b>						
* L&N Building - Cooling Tower and Pump	Jefferson	Pool	Complete/Not Closed Out	100	01/18/08	05/09/08
<b>Tourism, Arts &amp; Heritage Cabinet/KY Center for the Arts</b>						
Dimming and Lighting System Replacement project	Jefferson	Pool	Complete/In Warranty	100	11/05/09	11/05/09
<b>Tourism, Arts &amp; Heritage Cabinet/State Fair Board</b>						
* Upgrade HVAC Systems	Jefferson	2008-2010	In Construction	33	02/17/11	

Comments: Bid pack one is substantially complete.  
Bid pack two has been bid and awarded.

QUARTERLY CAPITAL PROJECTS STATUS REPORT - BY PROJECT MANAGER

Reporting Agency: Finance and Administration Cabinet  
Report Quarter: 2010-3 (July)  
Print Date: 08/02/2010

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
------------------------------	--------	--------------	--------	-------------------	------------------------	-----------------------

\* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).