QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

 Report Quarter:
 2008-2 (April)

 Print Date:
 07/18/2008

Cabinet/Agency/Project Title	County		Status	Constr % Compl	Contract Compl	Actual Subst
Postsecondary Education Cabinet/Murray State Univer	sity					
Construct New Residential College Facility	Calloway	2004-2006	Complete/In Warranty	100	08/06/07	08/06/07
* Construct New Science Complex - Phase III	Calloway	2006-2008	Planning			
Comments: Project funds became available on Jul allow the FB 2006-2008 appropriation to be comband Chemistry building including the connector	ined with the		<u> </u>	-		
Construct Open-Sided Stall Barn at Expo Center	Calloway	2006-2008	Awaiting Initiation by Agency			
Construct Public Safety Building	Calloway	2004-2006	In Construction	5	11/16/08	
Comments: Scope increase was approved by the CP	BO Committee at	their December 200	07 meeting.			
Construct Recreation/Wellness Center	Calloway	2002-2004	Complete/Closed Out	100	12/30/04	12/05/05
Equine Instruction Facility Addition	Calloway	2002-2004	Complete/Closed Out	100	07/26/05	08/01/05
New Residential College - Richmond Hall	Calloway	2006-2008	Revising/Rebidding			
* New Science Complex - Phase II	Calloway	2004-2006	In Construction	99	03/18/08	
Comments: Biology building second floor is comp 99% complete. All work has been suspended due budget language change.	-	-	-		У	
Regional Center for Emerging Technology	Calloway	CPBOC-10/01/01	Complete/Closed Out	100	12/31/05	01/04/06
Renovate A. Carman Pavilion - Phase II	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Ordway Hall	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Pogue Library	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Wells Hall Interior	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate White Hall HVAC System	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate/Addition - Waterfield Library	Calloway	2004-2006	Complete/Closed Out	100	10/22/06	11/20/06
Replace Breathitt Veterinary Center Incinerator	Christian	2004-2006	Complete/In Warranty	100	03/15/07	08/07/07
Replace Stewart Stadium Turf	Calloway	CPBOC-11/01/06	Complete/In Warranty	100	07/30/07	07/30/07

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).