

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

Report Quarter: 2008-3 (July)

Print Date: 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Postsecondary Education Cabinet/Murray State University						
Construct New Residential College Facility	Calloway	2004-2006	Complete/In Warranty	100	08/06/07	08/06/07
* Construct New Science Complex - Phase III	Calloway	2006-2008	In Construction	64	03/30/09	
Comments: Budget language to allow the FB 2006-2008 appropriation to be combined with FB 2004-2006 appropriation for the required completion of the Chemistry building was authorized on April 15, 2008. This funding will allow construction/completion of the Chemistry building AND begin planning of the Engineering Physics building. The 03/30/2009 completion date and Construction Percent Complete reported herein is for Chemistry only.						
Construct Open-Sided Stall Barn at Expo Center	Calloway	2006-2008	Awaiting Initiation by Agency			
Construct Public Safety Building	Calloway	2004-2006	In Construction	20	12/03/08	
Comments: Scope increase was approved by the CPBO Committee at their December 2007 meeting.						
Construct Recreation/Wellness Center	Calloway	2002-2004	Complete/Closed Out	100	12/30/04	12/05/05
Equine Instruction Facility Addition	Calloway	2002-2004	Complete/Closed Out	100	07/26/05	08/01/05
New Residential College - Richmond Hall	Calloway	2006-2008	In Construction	2	11/30/09	
* New Science Complex - Phase II	Calloway	2004-2006	In Construction	99	03/30/08	
Comments: Biology building second floor is substantially complete and occupied. Chemistry shell building and connector element is approximately 99% complete. Budget language changed on April 15, 2008 allowing the construction to resume for final completion on Chemistry using Construct New Science Complex - Phase III funding.						
Regional Center for Emerging Technology	Calloway	CPBOC-10/01/01	Complete/Closed Out	100	12/31/05	01/04/06
Renovate A. Carman Pavilion - Phase II	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Ordway Hall	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Pogue Library	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate Wells Hall Interior	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate White Hall HVAC System	Calloway	2006-2008	Awaiting Initiation by Agency			
Renovate/Addition - Waterfield Library	Calloway	2004-2006	Complete/Closed Out	100	10/22/06	11/20/06
Replace Breathitt Veterinary Center Incinerator	Christian	2004-2006	Complete/In Warranty	100	03/15/07	08/07/07
Replace Stewart Stadium Turf	Calloway	CPBOC-11/01/06	Complete/In Warranty	100	07/30/07	07/30/07

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).