QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

 Report Quarter:
 2008-1 (January)

 Print Date:
 07/18/2008

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Postsecondary Education Cabinet/Northern Kentucky Uni	iversity					
Acquire New Residence Hall	Campbell	2006-2008	In Construction	5	07/19/08	
Comments: Asbestos removal completed. Construction	on contracts	awarded in December	2007.			
Construct Alumni Welcome Center	Campbell	2006-2008	Awaiting Initiation by Agency			
* Construct Center for Informatics	Campbell	2006-2008	Planning			
Construct Central Plaza Phase II	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct Intramural Fields	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct Parking Garage #3	Campbell	2006-2008	In Construction	50	08/16/08	
Construct Soccer Stadium	Campbell	2006-2008	Pending Fund Availability			
Construct Track and Field Stadium	Campbell	2006-2008	Awaiting Initiation by Agency			
Enhance Softball Field	Campbell	2006-2008	Awaiting Initiation by Agency			
* Regional Special Events Center	Campbell	2004-2006	In Construction	58	06/30/08	
Relocate Early Childcare Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Relocate Master Plan Infrastructure	Campbell	2006-2008	Awaiting Initiation by Agency			
Renovate University Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Repair Structural Floor Heaving/E&G Buildings	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Air Handlers	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Business, Education, and Psychology Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace E&G Fire Alarm Systems	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Elevators Landrum Hall/Lucas Administrative Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Power Distribution Infrastructure	Campbell	2006-2008	Awaiting Initiation by Agency			
Residence Hall with Parking Design-Build	Campbell	2000-2002	Complete/Not Closed Out	100	07/15/03	07/15/03
Residential Village Breezeway Structural Repair Project	Campbell	2000-2002	Complete/Not Closed Out	100	09/15/03	09/15/03
Restore Albright Health Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

Report Quarter: 2008-1 (January)

Print Date: 07/18/2008

				Constr	Contract	Actual
Cabinet/Agency/Project Title	County	Initial Auth	Status	% Compl	Compl	Subst
Upgrade AS & T Instructional Space	Campbell	2004-2006	Complete/Closed Out	100	01/15/07	12/16/06

^{*} indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).