

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Northern Kentucky University

Report Quarter: 2009-1 (January)

Print Date: 02/02/2009

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Postsecondary Education Cabinet/Northern Kentucky University						
Acquire & Renovate Residence Halls	Campbell	2008-2010	Complete/In Warranty	100	07/23/08	07/23/08
* Construct Center for Informatics	Campbell	2006-2008	Design/Phase A			
Construct Central Plaza Phase II	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct Health Innovations Center	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct Intramural Fields	Campbell	2006-2008	Awaiting Initiation by Agency			
Construct New Baseball Stadium	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct New College of Business Building	Campbell	2008-2010	Awaiting Initiation by Agency			
Construct Parking Garage #3	Campbell	2006-2008	Complete/In Warranty	97	08/16/08	08/15/08
Construct Soccer Stadium	Campbell	2006-2008	Design/Phase C			
Construct Track and Field Stadium	Campbell	2006-2008	Awaiting Initiation by Agency			
Design/Renovate Albright Health Center	Campbell	2008-2010	Awaiting Initiation by Agency			
Enhance Softball Field	Campbell	2008-2010	Awaiting Initiation by Agency			
Initiate Phase II of Master Plan	Campbell	2008-2010	Awaiting Initiation by Agency			
* Regional Special Events Center	Campbell	2004-2006	Complete/In Warranty	100	07/30/08	07/30/08
Relocate Early Childcare Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Renew E&G Fire Alarm and Security Phase I	Campbell	2006-2008	Awaiting Initiation by Agency			
Renew E&G Fire Alarm and Security Phase I	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew Underground Electrical Infrastructure - Additional Reauthorization See 2006-08 authorization entitled "Replace Power Distribution Infrastructure"	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew/Expand Norse Commons	Campbell	2008-2010	Awaiting Initiation by Agency			
Renew/Renovate Business Education Psychology Center Ph I	Campbell	2008-2010	Awaiting Initiation by Agency			
Renovate Old Science Building	Campbell	2008-2010	Awaiting Initiation by Agency			
Renovate University Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Repair Structural Floor Heaving/E&G Buildings	Campbell	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** Northern Kentucky University**Report Quarter:** 2009-1 (January)**Print Date:** 02/02/2009

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Replace Business, Education, and Psychology Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Elevators Landrum Hall/Lucas Administrative Center	Campbell	2006-2008	Awaiting Initiation by Agency			
Replace Power Distribution Infrastructure	Campbell	2006-2008	Awaiting Initiation by Agency			
Residence Hall with Parking Design-Build	Campbell	2000-2002	Complete/Not Closed Out	100	07/15/03	07/15/03
Restore Albright Health Center Roof	Campbell	2006-2008	Awaiting Initiation by Agency			

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).