

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: Murray State University

Report Quarter: 2012-1 (January)

Print Date: 04/20/2012

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl Date	Actual Subst Compl
Postsecondary Education Cabinet/Murray State University						
Acquire Farm Laboratory Land	Calloway	2010-2012	Awaiting Initiation by Agency			
Acquire Land	Calloway	2010-2012	Awaiting Initiation by Agency			
Complete Business and Research Center Tenant	Calloway	2010-2012	Design/Phase A			
Construct College Courts Housing	Calloway	2008-2010	Awaiting Initiation by Agency			
Construct Electrical Generation Plant	Calloway	2008-2010	In Construction	1	12/31/11	
Construct Livestock Instructional Laboratory	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct Multipurpose Practice Facility	Calloway	2010-2012	Design/Phase C			
Construct New Breathitt Veterinary Center	Calloway	2010-2012	Awaiting Initiation by Agency			
* Construct New Science Complex - Phase III	Calloway	2006-2008	Complete/Not Closed Out	100	04/30/09	05/01/09
Construct Open-Sided Stall Barn at Expo Center	Calloway	2010-2012	Awaiting Initiation by Agency			
Construct Paducah Regional Campus Facility	Calloway	2010-2012	A/E Selection			
Comments: Project is being funded by McCracken County Fiscal Court with MSU as agent.						
Demolish Ordway Hall	Calloway	2010-2012	Awaiting Initiation by Agency			
Install Sprinkler System - Blackburn Science Building	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate A. Carman Pavilion - Completion	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Blackburn Science	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate College Courts	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Curris Center T'Room & Food Svc. Equip.	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Elizabeth Hall	Calloway	2010-2012	In Construction	13	08/02/12	
Renovate Lovett Auditorium	Calloway	2010-2012	Awaiting Initiation by Agency			
Renovate Pogue Library Electric and HVAC	Calloway	2010-2012	Awaiting Initiation by Agency			
Replace Breathitt Veterinary Center Heating & System	Calloway	2010-2012	Awaiting Initiation by Agency			
Replace Central Plant Boilers	Calloway	2010-2012	Awaiting Initiation by Agency			
Upgrade Applied Science Electrical System	Calloway	2010-2012	Awaiting Initiation by Agency			
Upgrade Campus Electrical Distribution System	Calloway	2010-2012	Awaiting Initiation by Agency			

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).