

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2008-1 (January)

Print Date: 07/18/2008

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Postsecondary Education Cabinet/University of Kentucky						
Add Centralized Emergency Generator	Fayette	2006-2008	Awaiting Initiation by Agency			
Aging/Allied Health Bldg, Ph II (combined auth)	Fayette	Bienennial Budget	Complete/Not Closed Out	100	01/14/02	11/11/02
Authorizations for the following 4 projects were combined - Aging/Allied Health Bldg, Ph II; Cooling #3 to Limestone Street Chiller Water Piping; Steamline Expansion - Rose St; and Utility System Upgrade III.						
Basketball Practice Facility	Fayette	2004-2006	Combined Authorities			
See Memorial Coliseum Expansion (combined auth)						
* Biological/Pharmaceutical Complex (combined auth)	Fayette	2004-2006	Construction/Multiple Bid Packs			
Authorizations for the following 5 projects were combined: Biological/Pharmaceutical Complex, Construct Biological/Pharmaceutical Complex - Ph II, Replace Cooling Plant Chillers, Improve Central Heating Plant, and Expand Plant Capacity Infrastructure.						
Biomedical Research Building - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
* Biomedical Sciences Research Bldg (combined auth)	Fayette	2000-2002	Complete/Not Closed Out	100	01/27/05	01/27/05
Authorizations for the following 2 projects were combined: Biomedical Sciences Research Building and Building Connectors II.						
Building Connectors II	Fayette	2000-2002	Combined Authorities			
See Biomedical Sciences Research Building (combined auth)						
Center for Pharmaceutical & Science Technology	Fayette	2002-2004	Complete/Closed Out	100	01/22/06	01/22/06
Commonwealth Stadium Waterproofing/Concrete Sealing	Fayette	2004-2006	Complete/Closed Out	100	08/06/06	08/09/06
Construct Alumni Drive Roundabouts	Fayette	2006-2008	Awaiting Initiation by Agency			
* Construct Biological/Pharmaceutical Complex - Ph II	Fayette	2006-2008	Combined Authorities			
See Biological/Pharmaceutical Complex (combined auth)						
Construct Building Connectors III - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Cancer Education Facility - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Cancer Hospice Facility - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Cancer Infusion Suites - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Cancer Urgent Treatment Facility - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Commonwealth Stadium Suite Addition	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Facilities Support Building - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** University of Kentucky**Report Quarter:** 2008-1 (January)**Print Date:** 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct Gatton Building Complex - Phase I	Fayette	2006-2008	Planning			
Construct Hagan Baseball Stadium Clubhouse	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Horticultural Research and Education	Fayette	2004-2006	Complete/In Warranty	10	07/04/07	06/01/07
Construct Imaging Facility - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Library Depository Facility	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct New Alumni Center	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct New Housing	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Outpatient Care Facility II - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Outpatient Diagnostic/Treatment Facility II - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Outpatient Services III - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Parking Structure	Fayette	2002-2004	Complete/Closed Out	100	07/09/06	07/07/06
Construct Parking Structure - Central Campus	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Patient Care Facility - Hospital (combined auth)	Fayette	2002-2004	Multiple Subprojects			
<p>Authorizations for the following 4 projects were combined: Design Patient Bed Tower - Hospital (2002-04), Construct Bed Tower - Hospital (2004-06), Construct Patient Care Facility, Ph II-Hospital (2006-08), and Purchase Furniture and Equipment-Patient Care Facility (2006-08).</p> <p>See the following subprojects:</p> <p>Construct Patient Care Facility - Huguelet Dr Extension, Construct Patient Care Facility - Parking Garage, Construct Patient Care Facility - Cooling Plant #1, Construct Patient Care Facility - Central Utilities Plant Expansion, Construct Patient Care Facility - Building</p>						
Construct Patient Care Facility - Hospital (subproject 1 - Huguelet Drive Extension)	Fayette	2002-2004	Complete/Closed Out	100	12/11/06	11/21/06
Construct Patient Care Facility - Hospital (subproject 2 - Parking Garage)	Fayette	2002-2004	In Construction	90	03/29/08	
Construct Patient Care Facility - Hospital (subproject 3 - Cooling Plant #1)	Fayette	2002-2004	Complete/In Warranty	100	07/31/07	07/31/07
Construct Patient Care Facility - Hospital (subproject 4 - Central Utilities Plant Expansion)	Fayette	2002-2004	In Construction	33	10/23/08	

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** University of Kentucky**Report Quarter:** 2008-1 (January)**Print Date:** 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Construct Patient Care Facility - Hospital (subproject 5 - Building)	Fayette	2002-2004	Construction/Multiple Bid Packs			
Construct Patient Care Facility II - Hospital	Fayette	2006-2008	Combined Authorities			
Construct Physicians Services Facilities - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Primary Care Center II - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Radiation Medicine Facility - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Radiation Medicine Facility II - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Remote Cancer Clinic - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct Student Health Facility	Fayette	2004-2006	In Construction	79	03/01/08	
Construct Track and Field Facility	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct UK Paducah Engineering Research Center	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct University Conference Center	Fayette	2006-2008	Awaiting Initiation by Agency			
Construct University Press Facility	Fayette	2006-2008	Awaiting Initiation by Agency			
Cooling #3 to Limestone Street Chiller Water Piping See Aging/Allied Health Bldg, Ph II (combined auth)	Fayette	1998-2000	Combined Authorities			
Create Universal Nursing Unit - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Data Center - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Design Patient Bed Tower See Construct Patient Care Facility - Hospital	Fayette	2002-2004	Combined Authorities			
Digital Technologies Building - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Environmental Institute - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Equine Isolation Facility	Fayette	CPBOC-6/01/07	In Construction	30	05/01/08	
* Expand & Upgrade Livestock Disease Diag. Center	Fayette	2004-2006	Design/Phase C			
Expand Ambulatory Care Facilities - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Animal Science Research Center Phase II - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Arboretum Visitor Center	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand CAER Laboratories	Fayette	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2008-1 (January)

Print Date: 07/18/2008

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Expand Cancer Infusion Suites	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Cancer Infusion Suites - Hospital	Fayette	2004-2006	Complete/Closed Out	100	10/04/06	10/04/06
Expand Chemistry-Physics Building - Design CPBOC (7/2007) authorized a project modification to renovate a portion of the building, rather than design an expansion.	Fayette	2006-2008	Design/Phase B			
Expand Data Systems III - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Emergency Services	Fayette	2004-2006	Complete/In Warranty	100	07/09/07	07/09/07
Expand Emergency Services - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Kastle Hall Vivarium	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand KGS Well Sample & Core Repository	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Operating Room Suites - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Ophthalmology Clinic - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Outpatient Radiology - Hospital	Fayette	2006-2008	Complete/Closed Out	100	12/22/05	01/10/06
Expand Pence Hall	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand Plant Capacity Infrastructure - Design See Biological/Pharmaceutical Complex (combined auth)	Fayette	2006-2008	Combined Authorities			
Expand Surgical Services - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand West KY Research & Education Center - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand/Renovate Art Museum Singletary Center - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Expand/Renovate CPST Facility	Fayette	2006-2008	Awaiting Initiation by Agency			
Extend Virginia Avenue	Fayette	2006-2008	Awaiting Initiation by Agency			
Fit-Up 4th Floor BBSRB	Fayette	2004-2006	Complete/In Warranty	100	08/16/07	09/20/07
Fit-up Education Space in Health Science Building	Fayette	2006-2008	Design/Phase C			
Fit-up Gill Building Ground Floor - Hospital	Fayette	2006-2008	Revising/Rebidding			
Gluck Equine Research Center - Phase II - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Improve Central Heating Plant See Biological/Pharmaceutical Complex (combined auth)	Fayette	2006-2008	Combined Authorities			
Improve Exterior Lighting Phase I	Fayette	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** University of Kentucky**Report Quarter:** 2008-1 (January)**Print Date:** 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Improve Oswald Building	Fayette	2006-2008	Awaiting Initiation by Agency			
Improve Spindletop Hall Facility Capital Renewal	Fayette	2006-2008	Awaiting Initiation by Agency			
Improve Storm Sewer Funkhouser	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Chilled Water Additions General Campus	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Chilled Water Pipe - Cooling Plant 2 to Pit	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Chilled Water Pipe to South Campus	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Cooling Secondary Pumping	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Emergency Generator Computing Facility	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Medical Center Chilled Water Loop	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Pollution Controls	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Scoreboards Memorial Coliseum/Hagan Stadium	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Steam Line - Taylor to Transportation Building	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Steam Line BBSRB - Old Main Gate Pit	Fayette	2006-2008	Awaiting Initiation by Agency			
Install Steam Line Blazer to Singletary Center	Fayette	2006-2008	Awaiting Initiation by Agency			
KY Transportation Center Building - Phase I - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Law School Building - Design	Fayette	2006-2008	Design/Phase A			
Lease-Purchase Fire Suppression Upgrade	Fayette	2006-2008	Awaiting Initiation by Agency			
Lease-Purchase Hospital Dining Facilities & Equipment	Fayette	2006-2008	Complete/In Warranty	100	09/05/07	09/05/07
Lease-Purchase Pollution Controls	Fayette	2006-2008	Awaiting Initiation by Agency			
Lease-Purchase Student Center Bookstore Facility	Fayette	2006-2008	Revising/Rebidding			
Lease-Purchase UPS System	Fayette	2006-2008	Awaiting Initiation by Agency			
Lease-Purchase UPS Upgrade for Communications	Fayette	2006-2008	Awaiting Initiation by Agency			
* Mechanical Engineering Building	Fayette	1998-2000	Complete/Not Closed Out	100	04/01/02	08/28/02
Medicine/Dentistry Building - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Memorial Coliseum Expansion (Combined auth)	Fayette	2004-2006	Complete/Not Closed Out	100	05/18/07	07/13/07

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** University of Kentucky**Report Quarter:** 2008-1 (January)**Print Date:** 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Authorizations for the following 2 projects were combined: Basketball Practice Facility and Memorial Coliseum Expansion.						
Modify Nursing Unit XI - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Modify Nursing Unit XII - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Multi-Care Clinic Building - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Outpatient Diagnostic & Treatment Center/Primary Care Center & Outpatient	Fayette	1998-2000	Complete/Closed Out	100	04/16/04	05/16/04
Paint Commonwealth Stadium Steel	Fayette	2006-2008	Awaiting Initiation by Agency			
Parking Structure - North Campus - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Purchase Furniture and Equipment - Patient Care Facility	Fayette	2006-2008	Combined Authorities			
See Construct Patient Care Facility - Hospital						
Renovate 3rd Floor Little Library	Fayette	2006-2008	In Construction	99	11/24/07	
Comments: Project will be substantial complete in January 2008						
Renovate Barker Hall - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Blazer Hall Cafeteria	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Bowman Hall - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Carnahan House	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Central Computing Facility	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Central Vivarium	Fayette	2006-2008	Bidding			
Renovate Clinical Teaching Space in Nursing Building	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate College of Public Health Building - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate COM Administrative Offices	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate COM Administrative Offices	Fayette	2004-2006	Complete/Closed Out	100	09/18/06	09/18/06
Renovate Cooper House	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Dentistry Class Lab	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Dietetics - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate DLAR Quarantine Facility at Spindletop	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Facade - Agriculture Building North	Fayette	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2008-1 (January)

Print Date: 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Faculty Office Space in Medical Center	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Football Practice Fields	Fayette	CPBOC-11/01/04	Complete/Closed Out	100	08/26/05	09/30/05
Renovate Graduate Education & Research Space in Nursing	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Hospital Cafeteria	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Hospital Nursing Unit	Fayette	2006-2008	In Construction	55	04/17/08	
Renovate Imaging Center I	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Imaging Center II	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Imaging Center in Kentucky Clinic	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate King Library South - 1930 Section Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate King Library South - 1962 Section (combined auth)	Fayette	2006-2008	Design/Phase C			
Authorizations for the following 2 projects were combined: Renovate King Library South - 1962 Section and Replace Three Elevators King South.						
Renovate K-Lair Building	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Koinonia House	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Lab & Support Space in Med Science Medical Center PPD performing various lab renovations (less than \$400,000).	Fayette	2004-2006	Complete/Closed Out	100	12/31/06	12/31/06
Renovate Lab & Support Space in Medical Science	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Lab for Coatings & Surface Inspection	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Labs in Pharmacy Building	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Medical Records Suite I - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Memorial Coliseum	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Outpatient Clinic in Kentucky Clinic	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Parking Structure #3	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Practice Instruction Space in Pharmacy	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate PSC Building	Fayette	2004-2006	Complete/Closed Out	100	08/31/06	08/31/06
Renovate Public Service Commission Building	Fayette	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2008-1 (January)

Print Date: 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Renovate Research Labs in Medical Center I	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Research Labs in Medical Center III	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Research Labs in Medical Center IV	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Research Space in Medical Science	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Research Space Medical Center I	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Reynolds Building - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate School of Public Health Building Medical Center PPD performing remedial work; HVAC repairs and roof repairs.	Fayette	2004-2006	Awaiting Initiation by Agency			
Renovate SECAT Building at Coldstream	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Sections of Funkhouser	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Slone Building - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Soccer/Softball Facilities	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Student Center Food Court	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Taylor Education Building - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Renovate Vivarium in Central DLAR Facility	Fayette	2004-2006	Complete/Not Closed Out	100	09/06/06	12/21/06
Renovate/Expand Boone Faculty Center	Fayette	2006-2008	In Construction	80	02/08/08	
Replace & Relocate WUKY PBS Antenna & Transmitter	Fayette	2006-2008	Complete/In Warranty	100	12/01/06	12/20/06
Replace Agr. North Primary Electrical Service	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Air Handling Unit Central Computing Facility	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Air Handling Unit I - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Air Handling Unit I - Roach	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Air Handling Unit II - Roach	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Air Handling Units in Research #1	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Central Facilities Management System This project is being undertaken pursuant to the 2002-2004 Replace Central Facilities Management System authorization. Comments: Reported 2004-2006	Fayette	2006-2008	Other			
Replace Central Facilities Management System	Fayette	2004-2006	In Construction	60	07/01/08	

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** University of Kentucky**Report Quarter:** 2008-1 (January)**Print Date:** 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Physical Plant purchasing material and performing work on 20 to 30 buildings.						
Replace Central Fire Alarm System	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Chemistry Physics Ductwork	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Cooling Plant Chillers	Fayette	2006-2008	Combined Authorities			
See Biological/Pharmaceutical Complex (combined auth)						
Replace Fine Arts HVAC	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace High Voltage Wiring	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Holmes Elevator	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace HVAC Kastle Hall	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace HVAC Slone Building	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Law Building Marble Facade	Fayette	2006-2008	Other			
This project is being undertaken pursuant to the 2004-2006 Replace Law Building Marble Facade authorization.						
Comments: Reported 2004-2006						
Replace Law Building Marble Façade	Fayette	2004-2006	Complete/Closed Out	100	09/30/06	09/30/06
Physical Plant Division performing interim remedial work.						
Replace Master Clock and Bell System	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Mathew's Building HVAC	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace McVey Hall HVAC	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Memorial Coliseum Playing Surface	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Steam and Condensate Pipe	Fayette	2002-2004	Other			
See the following subprojects: Replace Steam Line Lime Tunnel-Main Gate (2004-2006), Replace Steam Line Lime Tunnel-POT Tunnel (2004-2006), Replace Steam Line Main Gate Pit-Anderson Pit (2004-2006).						
Comments: Multiple sub-projects						
Replace Steam and Condensate Pipe	Fayette	2006-2008	Other			
See Replace Steam and Condensate Pipe, 2002-04 Authorization.						
Comments: Reported 2002-2004						
Replace Steam Line Kastle - Chem/Phys Pit 28	Fayette	2006-2008	Design/Phase B			
Replace Steam Line Lime Tunnel - Main Gate	Fayette	2006-2008	Other			
This project is being undertaken at a reduced scope pursuant to the 2002-2004 Replace Steam and Condensate Pipe project authorization (financed with agency bonds).						
Comments: Reported 2004-2006						

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2008-1 (January)

Print Date: 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Replace Steam Line Lime Tunnel - Main Gate This project is being undertaken at a reduced scope pursuant to the 2002-2004 Replace Steam and Condensate Pipe project authorization (financed with agency bonds). Comments: Project will be substantial complete in January 2008	Fayette	2004-2006	In Construction	99	11/04/07	
Replace Steam Line Lime Tunnel - POT Tunnel This project is being undertaken at a reduced scope pursuant to the 2002-2004 Replace Steam and Condensate Pipe project authorization (financed with agency bonds). Comments: Reported 2004-2006	Fayette	2006-2008	Other			
Replace Steam Line Lime Tunnel - POT Tunnel This project is being undertaken at a reduced scope pursuant to the 2002-2004 Replace Steam and Condensate Pipe project authorization (financed with agency bonds). Comments: Project will be substantial complete in January 2008	Fayette	2004-2006	In Construction	99	11/04/07	
Replace Steam Line Main Gate Pit - Anderson Pit This project is being undertaken at a reduced scope pursuant to the 2002-2004 Replace Steam and Condensate Pipe project authorization (financed with agency bonds). Comments: Project will be substantial complete in January 2008	Fayette	2004-2006	In Construction	99	11/04/07	
Replace Steam Line Main Gate Pit and Anderson Pit This project is being undertaken at a reduced scope pursuant to the 2002-2004 Replace Steam and Condensate Pipe project authorization (financed with agency bonds). Comments: Reported 2004-2006	Fayette	2006-2008	Other			
Replace Steam Line MC Htg - Hospital Drive Pit 2	Fayette	2006-2008	Awaiting Initiation by Agency			
Replace Three Elevators MI King South See Renovate King Library South - 1962 Section (combined auth)	Fayette	2006-2008	Combined Authorities			
Seal/Waterproof Commonwealth Stadium Concrete	Fayette	2006-2008	Awaiting Initiation by Agency			
Steamline Expansion - Rose St See Aging/Allied Health Bldg, Ph II (combined auth)	Fayette	1998-2000	Combined Authorities			
Student Housing Facility	Fayette	2002-2004	Complete/Not Closed Out		04/06/06	08/08/05
Swine Facility - (Swine Feed Mill)	Woodford	2000-2002	Complete/In Warranty	100	03/25/07	04/19/07
University Student Center - Design	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Air Handling Units - Medical Center Campus	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Building Entrances Safety & Security	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Building/Site IV - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2008-1 (January)

Print Date: 07/18/2008

Cabinet/Agency/Project Title	County	Initial Auth	Status	Constr % Compl	Contract Compl	Actual Subst
Upgrade Cancer Center Radiologic Facility - Hospital	Fayette	2006-2008	Bidding			
Upgrade Clinical Services - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Communications Services - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Critical Care Center HVAC - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Diagnostic Radiology - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Diagnostic Services XI - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Diagnostic Services XII - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Electrical Substation	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Elevator Controls in Nursing Building	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Fume Hood in Sanders Brown - Life Safety	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Fume Hoods TH Morgan - Life Safety	Fayette	2006-2008	Design/Phase C			
Upgrade Global Ventilation Controls - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Hospital Data Network	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade HVAC - CAER Phase III - Life Safety	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade HVAC II - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Information Systems Services - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Nutrition Services II - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Outpatient Services - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Outpatient Surgical Suite - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Pharmacy Fume Hood I - Life Safety	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Pilot-Scale Mineral Process Facility	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Sound System for the Singletary Center	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Support Services II - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Surgical Services	Fayette	2004-2006	In Construction	98	11/10/07	
Comments: Project will be substantial complete in January 2008						
Upgrade Surgical Services - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Surgical Suite - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			

QUARTERLY CAPITAL PROJECTS STATUS REPORT**Reporting Agency:** University of Kentucky**Report Quarter:** 2008-1 (January)**Print Date:** 07/18/2008

<u>Cabinet/Agency/Project Title</u>	<u>County</u>	<u>Initial Auth</u>	<u>Status</u>	<u>Constr % Compl</u>	<u>Contract Compl</u>	<u>Actual Subst</u>
Upgrade the Vivarium in Sanders Brown Building	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Transport Systems - Medical Center Campus	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Transport Systems V - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade Utility Systems VI - Hospital	Fayette	2006-2008	Awaiting Initiation by Agency			
Upgrade/Modify Coldstream Facilities	Fayette	2006-2008	Awaiting Initiation by Agency			
Utility System Upgrade III See Aging/Allied Health Bldg, Ph II (combined auth)	Fayette	1998-2000	Combined Authorities			

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).