

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2009-3 (July)

Print Date: 07/23/2009

| Cabinet/Agency/Project Title | County | Initial Auth | Status | Constr % Compl | Contract Compl Date | Actual Subst Compl |
|--|---------|-----------------|-------------------------------|-------------------|------------------------|-----------------------|
| Postsecondary Education Cabinet/University of Kentucky | | | | | | |
| Aging/Allied Health Bldg, Ph II (combined auth) Authorizations for the following 4 projects were combined - Aging/Allied Health Bldg, Ph II; Cooling #3 to Limestone Street Chiller Water Piping; Steamline Expansion - Rose St; and Utility System Upgrade III. | Fayette | Biennial Budget | Complete/Not Closed Out | 100 | 01/14/02 | 11/11/02 |
| Basketball Practice Facility See Memorial Coliseum Expansion (combined auth) | Fayette | 2004-2006 | Combined Authorities | | | |
| * Biological/Pharmaceutical Complex (combined auth) Authorizations for the following 5 projects were combined: Biological/Pharmaceutical Complex, Construct Biological/Pharmaceutical Complex - Ph II, Replace Cooling Plant Chillers, Improve Central Heating Plant, and Expand Plant Capacity Infrastructure. | Fayette | 2004-2006 | In Construction | 83 | 12/31/09 | |
| * Biomedical Sciences Research Bldg (combined auth) Authorizations for the following 2 projects were combined: Biomedical Sciences Research Building and Building Connectors II. | Fayette | 2000-2002 | Complete/Closed Out | 100 | 01/27/05 | 01/27/05 |
| Building Connectors II See Biomedical Sciences Research Building (combined auth) | Fayette | 2000-2002 | Combined Authorities | | | |
| Construct Baseball Stadium and Clubhouse | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| * Construct Biological/Pharmaceutical Complex - Ph II See Biological/Pharmaceutical Complex (combined auth) | Fayette | 2006-2008 | Combined Authorities | | | |
| Construct Cancer Education Facility - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Cancer Treatment Facility - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct College of Medicine - Hospital Offices | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Equine Campus | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Facilities Storage Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Facilities Support Building - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Golf Practice Area | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Hall of Fame Plaza | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Horticultural Research and Education | Fayette | 2004-2006 | Complete/Not Closed Out | 100 | 07/04/07 | 06/01/07 |
| Construct Library Depository Facility | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Medical Center Physical Plant Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Multi-Purpose Room/Stadium Kitchen Facility | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Parking Structure #9 | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Patient Care Facility - Hospital (combined auth) | Fayette | 2002-2004 | Multiple Subprojects | | | |

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2009-3 (July)

Print Date: 07/23/2009

| Cabinet/Agency/Project Title | County | Initial Auth | Status | Constr % Compl | Contract Compl Date | Actual Subst Compl |
|---|---------|---------------|-------------------------------|-------------------|------------------------|-----------------------|
| <p>Authorizations for the following 4 projects were combined: Design Patient Bed Tower - Hospital (2002-04), Construct Bed Tower - Hospital (2004-06), Construct Patient Care Facility, Ph II-Hospital (2006-08), and Purchase Furniture and Equipment-Patient Care Facility (2006-08).</p> <p>See the following subprojects:</p> <p>Construct Patient Care Facility - Huguelet Dr Extension, Construct Patient Care Facility - Parking Garage, Construct Patient Care Facility - Cooling Plant #1, Construct Patient Care Facility - Central Utilities Plant Expansion, Construct Patient Care Facility - Building</p> | | | | | | |
| Construct Patient Care Facility - Hospital (subproject 1 - Huguelet Drive Extension) | Fayette | 2002-2004 | Complete/Not Closed Out | 100 | 12/11/06 | 11/21/06 |
| Construct Patient Care Facility - Hospital (subproject 2 - Parking Garage) | Fayette | 2002-2004 | Complete/In Warranty | 100 | 03/29/08 | 07/08/08 |
| Construct Patient Care Facility - Hospital (subproject 3 - Cooling Plant #1) | Fayette | 2002-2004 | Complete/Not Closed Out | 100 | 07/31/07 | 07/31/07 |
| Construct Patient Care Facility - Hospital (subproject 4 - Central Utilities Plant Expansion) | Fayette | 2002-2004 | Complete/In Warranty | 100 | 10/23/08 | 01/30/09 |
| Construct Patient Care Facility - Hospital (subproject 5 - Building) | Fayette | 2002-2004 | In Construction | 41 | 01/10/11 | |
| Construct Patient Care Facility II - Hospital | Fayette | 2006-2008 | Combined Authorities | | | |
| Construct Physicians Services Facilities - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Remote Cancer Clinic - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Stadium Suite Addition | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct Student Health Facility | Fayette | 2004-2006 | Complete/Not Closed Out | 100 | 04/29/08 | 05/15/08 |
| Construct Track and Field Facility | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct/Purchase Good Samaritan Medical Office Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Construct/Renovate Imaging Services - Kentucky Clinic | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Convert Hunt Morgan Space to Class Lab | Fayette | 2008-2010 | In Construction | 55 | 08/04/09 | |
| Convert Taylor Education Space to Offices and Classroom | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Cooling #3 to Limestone Street Chiller Water Piping See Aging/Allied Health Bldg, Ph II (combined auth) | Fayette | 1998-2000 | Combined Authorities | | | |
| Design Patient Bed Tower See Construct Patient Care Facility - Hospital | Fayette | 2002-2004 | Combined Authorities | | | |
| Design Student Center Expansion/Renovation | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Equine Isolation Facility | Fayette | CPBOC-6/01/07 | Complete/In Warranty | 100 | 05/01/08 | 08/01/08 |

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2009-3 (July)

Print Date: 07/23/2009

| Cabinet/Agency/Project Title | County | Initial Auth | Status | Constr % Compl | Contract Compl Date | Actual Subst Compl |
|--|----------|--------------|-------------------------------|-------------------|------------------------|-----------------------|
| * Expand & Upgrade Livestock Disease Diag. Center (combined auth) | Fayette | 2004-2006 | In Construction | 12 | 11/25/10 | |
| Authorizations for the following rojects have been combined: Expand & Upgrade Lvestock Disease Diag. Center (2004-06) and Expand & Upgrade Livestock Disease Diagnostic Lab Ph II (2008-10). | | | | | | |
| Expand and Renovate W. Kentucky Robinson Station | Caldwell | 2008-2010 | Awaiting Initiation by Agency | | | |
| * Expand and Upgrade LDDC Phase II | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Expand CAER Laboratories | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Expand Chemistry-Physics Building - Design CPBOC (7/2007) authorized a project modification to renovate a portion of the building, rather than design an expansion. | Fayette | 2006-2008 | Complete/In Warranty | 100 | 12/23/08 | 12/23/08 |
| Expand Coldstream Research Campus | Fayette | 2008-2010 | Planning | | | |
| Expand CRMS and Raymond Civil Engineering Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Expand Emergency Services - Hospital | Fayette | 2006-2008 | Awaiting Initiation by Agency | | | |
| Expand KGS Well Sample and Core Repository | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Expand Patient Care Facility - Hospital Phase III | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Expand Pence Hall | Fayette | 2008-2010 | Planning | | | |
| Expand Plant Capacity Infrastructure - Design See Biological/Pharmaceutical Complex (combined auth) | Fayette | 2006-2008 | Combined Authorities | | | |
| Expand/ Renovate Ambulatory Care Facility - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Expand/Construct Parking Structure - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Expand/Renovate Kentucky Clinic - Hospital | Fayette | 2008-2010 | Complete/In Warranty | 100 | 05/11/09 | 05/26/09 |
| Fit-Up 4th Floor BBSRB | Fayette | 2004-2006 | Complete/Not Closed Out | 100 | 08/16/07 | 09/20/07 |
| Fit-up Education Space in Health Science Building | Fayette | 2006-2008 | Complete/In Warranty | 100 | 10/10/08 | 11/13/08 |
| Fit-up Gill Building Ground Floor - Hospital | Fayette | 2006-2008 | Complete/In Warranty | 100 | 10/21/08 | 11/21/08 |
| Improve Central Heating Plant See Biological/Pharmaceutical Complex (combined auth) | Fayette | 2006-2008 | Combined Authorities | | | |
| Improve Life Safety Project Pool 1 | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Install Emergency Generator Computing Facility | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Lease-Purchase Campus Infrastructure Upgrade | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Lease-Purchase Data Center | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Lease-Purchase Digital Village Building 2 | Fayette | 2008-2010 | Design/Phase C | | | |
| Lease-Purchase Hospital Dining Facilities & Equipment | Fayette | 2006-2008 | Complete/Closed Out | 100 | 09/05/07 | 09/05/07 |
| Lease-Purchase New Housing | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Lease-Purchase Pollution Controls | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2009-3 (July)

Print Date: 07/23/2009

| Cabinet/Agency/Project Title | County | Initial Auth | Status | Constr % Compl | Contract Compl Date | Actual Subst Compl |
|---|---------|--------------|-------------------------------|-------------------|------------------------|-----------------------|
| Lease-Purchase Remote Site Fiber | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Lease-Purchase Student Center Bookstore Facility Vendor in process of renovating. Comments: Vendor completed renovation. | Fayette | 2006-2008 | Other | | | |
| Purchase Furniture and Equipment - Patient Care Facility See Construct Patient Care Facility - Hospital | Fayette | 2006-2008 | Combined Authorities | | | |
| Relocate and Expand Dentistry Faculty Practice | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Relocate Greenhouses | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate 3rd Floor Little Library | Fayette | 2006-2008 | Complete/Closed Out | 100 | 11/24/07 | 01/10/08 |
| Renovate 4-H Camps | Multi | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Blazer Hall Cafeteria | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Central Computing Facility | Fayette | 2008-2010 | Design/Phase A | | | |
| Renovate Central Vivarium | Fayette | 2006-2008 | Complete/In Warranty | 100 | 04/08/09 | 04/08/09 |
| Renovate Dentistry Class Lab | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Dentistry Clinic in Kentucky Clinic | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Diagnostic Treatment Services - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Funkhouser Tower | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Hospital Nursing Unit | Fayette | 2006-2008 | Complete/Not Closed Out | 100 | 03/31/08 | 03/31/08 |
| Renovate King Library South - 1962 Section | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate King Library South - 1962 Section (combined auth) | Fayette | 2006-2008 | Complete/In Warranty | 100 | 11/09/08 | 12/19/08 |
| Authorizations for the following 2 projects were combined: Renovate King Library South - 1962 Section and Replace Three Elevators King South. | | | | | | |
| Renovate Kitchen - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Koinonia House | Fayette | 2008-2010 | In Construction | 0 | 11/10/09 | |
| Renovate Memorial Coliseum Seating Area | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Mineral Industries Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Nursing Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Office Space in Funkhouser | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Old Pharmacy Building for Biology, Design | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Outpatient Clinic in Kentucky Clinic Comments: Authority expired. | Fayette | 2006-2008 | Other | | | |
| Renovate Parking Structure #3 - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2009-3 (July)

Print Date: 07/23/2009

| Cabinet/Agency/Project Title | County | Initial Auth | Status | Constr % Compl | Contract Compl Date | Actual Subst Compl |
|--|---------|--------------|-------------------------------|-------------------|------------------------|-----------------------|
| Renovate Reynolds Building, Phase 1 | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Samaritan Clinical Facility See the following four subprojects: Other Criical Repairs, Relocate Endoscopy, Renovate 4th Floor Critical Care Unit, and Replace Emergency Generators & Fire Pump | Fayette | Other | Multiple Subprojects | | | |
| Renovate Samaritan Clinical Facility (subproject: Other Critical Repairs) Comments: Multiple minor renovations | Fayette | Other | Other | | | |
| Renovate Samaritan Clinical Facility (subproject: Relocate Endoscopy) Comments: Pending funds | Fayette | Other | Other | | | |
| Renovate Samaritan Clinical Facility (subproject: Renovate 4th Floor Critical Care Unit) | Fayette | Other | Complete/In Warranty | 100 | 11/13/08 | 11/13/08 |
| Renovate Samaritan Clinical Facility (subproject: Replace Emergency Generators & Fire Pump) | Fayette | Other | Bidding | | | |
| Renovate Slone Building, Phase I | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Soccer Press Box/Seating Addition | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Space in McVey Hall | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Student Center Food Court | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Teaching Space in the Chemistry/Physics Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Teaching Space in the Funkhouser Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Third Floor Little Library | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate Vivarium in Central DLAR Facility Phase II | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Renovate/Expand Boone Faculty Center | Fayette | 2006-2008 | Complete/Not Closed Out | 100 | 02/28/08 | 02/28/08 |
| Renovate/Expand DLAR Quarantine Facility Spindletop | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| * Renovate/Expand the Center for Applied Energy Research | Fayette | Other | In Construction | 0 | 12/31/09 | |
| Renovate/Upgrade Hospital Facilities | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair Stadium Structure | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair, Upgrade and Expand Central Plants I | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair, Upgrade, Improve Building Electrical Systems | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair, Upgrade, Improve Building Elevator Systems | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair, Upgrade, Improve Building Mechanical Systems | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair, Upgrade, Improve Building Shell Systems | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair, Upgrade, Improve Building Systems - Hospital | Fayette | 2008-2010 | Other | | | |

QUARTERLY CAPITAL PROJECTS STATUS REPORT

Reporting Agency: University of Kentucky

Report Quarter: 2009-3 (July)

Print Date: 07/23/2009

| Cabinet/Agency/Project Title | County | Initial Auth | Status | Constr % Compl | Contract Compl Date | Actual Subst Compl |
|---|---------|---------------|-------------------------------|-------------------|------------------------|-----------------------|
| Comments: Multiple sub-projects. First sub-project - elevators upgrade for the Kentucky Clinic is in bidding process. | | | | | | |
| Repair, Upgrade, Improve Civil/Site Infrastructure | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair, Upgrade, Improve Electrical Infrastructure | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Repair, Upgrade, Improve Mechanical Infrastructure | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Replace Cooling Plant Chillers See Biological/Pharmaceutical Complex (combined auth) | Fayette | 2006-2008 | Combined Authorities | | | |
| Replace Steam and Condensate Pipe See the following subprojects: Replace Steam Line Lime Tunnel-Main Gate (2004-2006), Replace Steam Line Lime Tunnel-POT Tunnel (2004-2006), Replace Steam Line Main Gate Pit-Anderson Pit (2004-2006). Comments: This is the last sub-project - Replace steam & Condensate Pipe - Farm Road. | Fayette | 2002-2004 | In Construction | 15 | 10/01/09 | |
| Replace Steam and Condensate Pipe See Replace Steam and Condensate Pipe, 2002-04 Authorization. Comments: See 2002-04 Authorization. | Fayette | 2006-2008 | Other | | | |
| Replace Steam Line Lime Tunnel - POT Tunnel This project is being undertaken at a reduced scope pursuant to the 2002-2004 Replace Steam and Condensate Pipe project authorization (financed with agency bonds). Comments: Reported 2002-2004 authority | Fayette | 2006-2008 | Other | | | |
| Replace Three Elevators MI King South See Renovate King Library South - 1962 Section (combined auth) | Fayette | 2006-2008 | Combined Authorities | | | |
| Sanitary Sewer Expansion/Underground Utilities Expansion and Replacement | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Steamline Expansion - Rose St See Aging/Allied Health Bldg, Ph II (combined auth) | Fayette | 1998-2000 | Combined Authorities | | | |
| Student Housing Facility | Fayette | 2002-2004 | Complete/Not Closed Out | 100 | 04/06/06 | 08/08/05 |
| Upgrade Cancer Center Radiologic Facility - Hospital | Fayette | 2006-2008 | In Construction | 97 | 07/07/09 | |
| Upgrade Clinical Services - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Upgrade Critical Care Facility - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Upgrade Fume Hoods TH Morgan - Life Safety | Fayette | 2006-2008 | Complete/In Warranty | 100 | 07/31/08 | 07/31/08 |
| Upgrade Reynolds Building | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Upgrade Support Services - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Upgrade Surgical Services - Hospital | Fayette | 2008-2010 | Awaiting Initiation by Agency | | | |
| Upgrade, Renovate, Improve, or Expand Research Labs Comments: Multiple sub-projects. First sub-project - Renovate Research Labs in Chemistry-Physics Building in Planning Phase. | Fayette | 2008-2010 | Other | | | |
| Utility System Upgrade III See Aging/Allied Health Bldg, Ph II (combined auth) | Fayette | 1998-2000 | Combined Authorities | | | |
| Wildcat Lodge Renovation | Fayette | CPBOC-1/01/09 | Cancelled | | | |

QUARTERLY CAPITAL PROJECTS STATUS REPORT
Reporting Agency: University of Kentucky
Report Quarter: 2009-3 (July)
Print Date: 07/23/2009

| Cabinet/Agency/Project Title | County | Initial Auth | Status | Constr % Compl | Contract Compl Date | Actual Subst Compl |
|------------------------------|--------|--------------|--------|-------------------|------------------------|-----------------------|
|------------------------------|--------|--------------|--------|-------------------|------------------------|-----------------------|

* indicates projects involving General Fund supported bonds or "state" cash (General Fund, Investment Income, Capital Construction Surplus, Contingency Fund, Emergency Fund, or Statewide Deferred Maintenance Fund).